

ROAD CONSTRUCTION DEPARTMENT
PROGRESS REPORT FOR THE YEAR 2023-24

WING-SOUTH BIHAR

Sr. No.	Division	Name of Road	Head	Sanctioned Length (Km)	Administrative Approval		Name of contractor	Agreement Amount (Rs. in Lacs)	Date of work order	Date of Actual Comp./Completion as per Agreement or Final Date as Negotiated With Contractor	Financial Progress during 2023-24 UPTO 31.12.2023						Physical Progress during 2023-24 UPTO 31.12.2023								Expected Month of Completion	Remarks
					Amount (Rs.in Lac)	Reference					Cumulative Expenditure (in lac) upto 31.03.2023	Expenditure during 2023-24 upto Dec-23 (in lac)	Date of measurement	Work value as per target (in Lacs)	Actual work done (in Lacs)	Fine imposed /date (in Lacs)	Total Target of Work to be done as per Agreement (In Km)	E/W (in Km)	GSB (in Km)	WBM/ WMM (in Km)	BM/ DBM (in Km)	SDBC /BC/ PMC (in Km)	PCC/ POC (in Km)	CD Work (no.)		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27
Fld 3	Fld 4	Fld 5	Fld 6	Fld 7	Fld 8	Fld 9	Fld 10	Fld 11	Fld 12	Fld 13			Fld 16	Fld 17	Fld 18	Fld 19	Fld 20	Fld 21	Fld 22	Fld 23	Fld 24	Fld 25	Fld 26	Fld 27	Fld 28	Fld 29
1	Banka	Const. of HL RCC Bridge over River at Ch-33.0 km in Banka-Santhal Pargana road via Jamdaha-Chiraiya more se Jaipur Bazar (Bihar Border) from km 20.00 to 42.00 km (Part-B)	RCPLWE	149m	796.74	341(s) dt-02.02.22	Sai Shiv Const. Pvt. Ltd.	697.19	13.04.22	12.07.23 (C) 12.07.28(M)		475.270	23.02.23	697.190	475.270		Foundation 100% Sub Str.-100%, Super Str.-100%, Approch Road-100% Deck slab-09 Abutment-02 Pier-08 Girder-09 Pier cap-10								Jan-24	All Span Girder Work & Deck Slab completed. . Approach Road work in progress.Railling bearing coat expansio joint in progress.
2	Banka	W/S & including maintenance of Banka-Santhal Pargana Road via Jamdaha-Chiraiya More to Jaipur Bazar (Bihar Border) from Km 0.00 to 20.00 KM (Part-A) (RCPLWEA Package No.- BR-03RC-311) For the year 2021-22	RCPLWE	20	3289.31	341(S) Dt-02.02.22	MARKANDEY CONSTRUCTI ON AND SERVICES PRIVATE LIMITED.	2316.98	18.04.22	17.07.23(C) 17.07.28(M)		1484.050	01.03.23	2316.980	1484.050		E/W-19.30 SSB (Nano) - 10.325 GSB Gr-I-8.975 SB (Nano) -14.925 WMM-14.925 BM (Nano)-14.925 SDBC (Nano)-14.925 DLC - 4.375 PQC- 4.375 CD-19	18.00 16.00	8.97 8.70	14.60 12.70	14.60 11.67	9.00 2.67	4.32 4.30	18 17	Feb-24	WMM, B.M ,SDBC & SB Work in Progress.
3	Banka	Const. work of Amarpur Bypass road	Bypass	7.05	7424.24	1748(S) 23.03.23																				Awarded
4	Banka	Kachi-Kawaria road from Sultaganj to Dumma (Bihar Boudier) km 0.00 to 84.20 for the year 2016-17 /Plan (Land Acquisition) (Plan)	Plan	78.727	3738.2500	4406(s) dt-17.06.16									3738.250											Amount given to DLAO, Banka-1546.72 Lac DLAO , Munger-1384.35 Lac DLAO, Bhagalpur-807.18 Lac Land handed over to RCD after depositing the amount in lara court by DLAO for whom did not receive the Payment. Mutation of land in is progress. Munger:-Total Mauza-31 Acquired-31, Possession23 Possesation Pending-8 Banka:-Total Mauza-39 Acquired-39, Possession20 Possession pending-19 Bhagalpur:-Total Mauza-7 Acquired-7, Possession-7 (Detailed of Acquired Land obtained from concern DLO vide letter no.455 dt.-19.03.2021) 3rd revised estimate of Rs. 10.75 Crore submitted to E-in-chief, RCD, Patna vide C.E., Seemanchal wing, RCD, Patna Letter no.- 692 Dt.-18.06.2021,Lt.No-1420,1435&1713 of Dated 25/11/2021,03/09/2022 & 10/10/2022 respectively
	Banka Total	4		105.777	15248.5400			3014.1700						3014.170	5697.570	0.000										
4	Bhagalpur Total	0		0.0000	0.0000			0.0000						0.000	0.000	0.000										

ROAD CONSTRUCTION DEPARTMENT
PROGRESS REPORT FOR THE YEAR 2023-24

WING-SOUTH BIHAR

Sr. No.	Division	Name of Road	Head	Sanctioned Length (Km)	Administrative Approval		Name of contractor	Agreement Amount (Rs. in Lacs)	Date of work order	Date of Actual Comp./Completion as per Agreement or Final Date as Negotiated With Contractor	Financial Progress during 2023-24 UPTO 31.12.2023						Physical Progress during 2023-24 UPTO 31.12.2023								Expected Month of Completion	Remarks
					Amount (Rs.in Lac)	Reference					Cumulative Expenditure (in lac) upto 31.03.2023	Expenditure during 2023-24 upto Dec-23 (in lac)	Date of measurement	Work value as per target (in Lacs)	Actual work done (in Lacs)	Fine imposed /date (in Lacs)	Total Target of Work to be done as per Agreement (In Km)	E/W (in Km)	GSB (in Km)	WBM/ WMM (in Km)	BM/ DBM (in Km)	SDBC / BC / PMC (in Km)	PCC/ POC (in Km)	CD Work (no.)		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27
5	Jamui	W&S of Badhibagh – Charkapathar – Gaganpur Road Chanage (KM 20+000 to 39+880) (Part-B, Package No-BR15RC205) under RCPLWE for the year 2019-20 (Agreement No.-29/RCPCWEA/2020-21)	RCPLW EA	19.880	2674.990	4917(S) 31.08.2020	Rajeev Kumar	1908.14542	21.01.2021	20.07.22(C) 20.07.27(M)			-		0.000	-	E/W-19.00 GSB-7.355 WMM-19.00 BM-19.00 SDBC-19.00 CD- 14	<u>5.00</u> <u>5.00</u>	<u>0</u>	<u>0</u>	<u>0</u>	<u>0</u>	<u>0</u>	<u>0</u>	-	Recommendation letter sent to De-scope the work vide Joint Secretary(MC)-cum- Nodal officer, RCPLWEA, RCD, Bihar BSRDC Ltd.3222/2019-26 dt 27/02/2023 to Additional Secretary (RC) Ministry of Rural Development GOI
6	Jamui	W&S of Narganjo (Railway Station) Borwa-Bhikha Chukijhor-Pargaha Road Chainage (0+000 to 20+000) (Part A, Package No-BR15RC209) under RCPLWE for the year 2019-20 (Agreement No.-14/RCPCWEA/2020-21)	RCPLW EA	20.000	3559.490	4917(S) 31.08.2020	Hollyhock Infrastructures Pvt. Ltd.	2808.97665	27.11.2020	26.05.22(C) 26.05.27(M)	322.550	356.470	-		1965.290	-	E/W-20.00 GSB-20.00 WMM-20.00 BM-20.00 SDBC-20.00 CD-30	<u>16.10</u> <u>15.40</u>	<u>16.10</u> <u>13.80</u>	<u>16.10</u> <u>14.50</u>	<u>16.10</u> <u>12.30</u>	<u>16.10</u> <u>12.30</u>	<u>0</u>	<u>22</u> <u>21</u>	Work completed except Forest part in 3.90 KM. Decided to De-scoped the 3.90 Km Forest Portion, Revised T/S submitted in SE, Munger Circle Office Ref : L.T. No.- 1053 ,dt.- 02.09.2023.	
7	Jamui	Construction of 3x14.00 M RCC High Level Bridge over Dhathuria River in 23 nd Km of SHARAWAN- BAKSHILA ROAD In the district of jamui for the year2016-17./Plan Bridge (Agreement No.-1/SBD/2018-19)	Plan (Bridge) SBD	42.00 Mtr. 3X14m	711.05	8464(S) DT 26.09.17	Nitesh Kumar Singh	412.55461	29.09.2018	13.05.2020	201.590	119.520	-		377.030	-	Foundation & Substructure- Abt-2 No. Pier- 2No. Superstructure- Span-3 No.								May-24	DFO, Jamui has given NOC to Start the Work on 07.11.2022. Foundation Work , Sub-Structure & super structure Work Completed and approach work is in Progress.
8	Jamui	Construction of HL RCC BRIDGE for Badhibagh-Hardi to Moh-Gidhour Road (CH-4+450) (Package No-BR15RC286) under RCPLWE for the year 2019-20 (Agreement No.-17/RCPCWEA/2020-21)	RCPLW EA	32.04 Mtr. 2x16.02 M	179.580	4917(S) 31.08.2020	M/S Sweta Giri	152.47294	20.05.22	19.11.23(C) 19.11.28(M)	12.000	44.160	-		56.160	-	Foundation & Substructure- Abt-2 No. Pier-1No. Superstructure- Span-2 No.								Feb-24	Foundation and sub-structure work Completed. Span 01 is completed. Girder work of Span 02 is in progress.
9	Jamui	Construction of HL RCC BRIDGE for Jhajha, Parasi, Amkoliya to Dhdhrwara-Jurbania, Golnitand Road (Ch. 10+050) (Package No-BR15RC287) under RCPLWE for the year 2019-20 (Agreement No.-18/RCPCWEA/2020-21)	RCPLW EA	57.06 Mtr. 3x19.02 M	253.230	4917(S) 31.08.2020	M/S Sweta Giri	229.33819	24.05.22	23.11.23(C) 23.11.28(M)	84.790	106.910	-		191.700	-	Foundation & Substructure- Abt-2 No. Pier-2No. Superstructure- Span-3 No.								Jan-24	Bridge Construction work completed and approach work is in progress.
10	Jamui	W&S of hadwaria-chormara-bhimbandh (laxmipur rest house to CRPF camp) road for the year 2022-23 under RCPLWEA (Package no. BR15RC345) (Agreement No.-6/RCPLWEA/2022-23)	RCPLW EA	7.430	799.750	5059(s) 30.09.22	Rajeev Kumar	547.97	30.11.22	29.06.23(c) 29.06.28(M)	150.000				150.000		E/W-7.43 GSB- 7.43 WMM- 7.43 BM- 7.43 SDBC-7.43 CD-14	<u>4.25</u> <u>4.00</u>		<u>3.50</u> <u>3.20</u>	<u>3.20</u> <u>3.20</u>	<u>3.20</u> <u>3.20</u>		<u>7</u> <u>7</u>	Jan-24	2.80 km wild life santurary and work is in progress.

ROAD CONSTRUCTION DEPARTMENT
PROGRESS REPORT FOR THE YEAR 2023-24

WING-SOUTH BIHAR

Sr. No.	Division	Name of Road	Head	Sanctioned Length (Km)	Administrative Approval		Name of contractor	Agreement Amount (Rs. in Lacs)	Date of work order	Date of Actual Comp./Completion as per Agreement or Final Date as Negotiated With Contractor	Financial Progress during 2023-24 UPTO 31.12.2023							Physical Progress during 2023-24 UPTO 31.12.2023								Expected Month of Completion	Remarks
					Amount (Rs.in Lac)	Reference					Cumulative Expenditure (in lac) upto 31.03.2023	Expenditure during 2023-24 upto Dec-23 (in lac)	Date of measurement	Work value as per target (in Lacs)	Actual work done (in Lacs)	Fine imposed /date (in Lacs)	Total Target of Work to be done as per Agreement (In Km)	E/W (in Km)	GSB (in Km)	WBM/ WMM (in Km)	BM/ DBM (in Km)	SDBC / BC / PMC (in Km)	PCC/ POC (in Km)	CD Work (no.)			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	
11	Jamui	W&S work of jamui polytechnic road to katauna NH-333 via Sikariya from 0.00 to 7.00 under RCPLWEA for the year 2022-2023. (Package no. -BR15RC348)(Agreement No.- 10/RCPLWEA/2022-23)	RCPLW EA	7.000	775.450	5059(s) 30.09.22	Rajeev Kumar	546.76	07.01.23	06.08.23(M) 06.08.28(M)		109.800			109.800		E/W-6.44 GSB-6.44 WMM-6.44 BM-5.980 SDBC-5.98 PCC-0.46 CD-8	3.00 3.00	2.80 2.80	1.50 1.50	1.40 1.40	1.38 0.00	0.17 0.17	5 5	Jan-24	Work is progress in 4.00 km length. NOC awaited from RWD for balance 3.00 km	
12	Jamui	Construction of HL RCC BRIDGE 14x21.75 m size at ch 0+080km of jamui polytechnic road to katauna NH-333 via Sikariya under RCPLWEA for the year 2022-2023. (Package no. -BR15RC349) Length-325.50m (Agreement No.-7/RCPLWEA/2022-23)	RCPLW EA	325.50mtr 14x21.75 m	1481.090	5059(s) 30.09.22	Sai Shiv Const. Pvt. Ltd.	1596.33000	01.12.22	07.09.23(C) 07.09.28(M)	940.000	376.200			1316.210		Foundation & Substructure- Abt- 2 No. Pier- 13 No. Superstructure- Span-14 No.								Jan-24	Foundation Work and sub-structure work completed. Superstructure - Span1 & 2 and Span 7 to 14 i.e, total = 10 nos. Span Completed. Girder work in Span 4,Span 6 ,Span 3 are in progress. [EOT - 31.01.2024]	
12	Jamui Total	8		54.31	10434.63			2691.06						0.000	4166.190	0.000											
13	Lakhisarai	W/S of Lakhisarai (SH-08) to Pachna (SH-18) Road	NABARD	18.6	6019.26	3781(s) 30.07.23	Ramjee Singh	4106.76	15.09.23	14.09.25	97.730		30.12.23	4106.760	97.740		E/W-11.40 GSB-11.40 WMM- 09.00 DGBM-09.00 BC-09.00 PQC-2.40 Culvert- 13	1.00 0.35	1.00 0.28				0.10 0.00		Oct-25	For widening at PCC portion Box cutting, GSB filling work in progress.	
14	Lakhisarai	W/S of Ramgarh chowk (SH-08) to Sharma (SH-18)	NABARD	4.8	1677.50	3781(s) 30.07.23	Ramjee Singh	1277.34	14.09.23	14.09.24			30.12.23	1277.340			E/W-4.76 GSB-4.76 WMM-3.617 DGBM-3.617 BC-3.617 PQC-1.15 HP-6 Culvert-16	1.00 0.50	1.00 0.50				0.125 0.05		Oct-24	Work in progress 4 nos. box culvert in progress 02 nos. HP culvert in progress	
15	Lakhisarai	W/S of Surjichak-Rahatpur-Ramchandrapur road	NABARD	6.2	2399.11	3781(s) 30.07.23	Nishant Kumar	1824.37	19.09.23	18.12.24	100.000	196.740	30.12.23	1824.370	196.740		E/W-6.17 GSB-6.17 WMM-5.62 DGBM-5.62 BC-5.62 PQC-0.55 HP-4 Culvert-6	2.00 0.00						3 2	Dec-24	Work in progress 1 nos. box culvert in progress & 150 m Protection work in progress	
16	Lakhisarai	W/S of Billo (SH-18) to Chewara (NH-333A) road	NABARD	9.7	3415.08	3781(s) 30.07.23	Ramjee Singh	2814.84	03.10.23	02.02.25		102.570	30.12.23	2814.840	102.560		E/W-9.70 GSB-9.70 WMM-8.40 DGBM-8.40 BC-8.40 PQC-1.30 CD-23 HL Bridge-1	0.65 0.00	0.65 0.00				0.15 0.08		Feb-25	Work in progress 2 nos. box culvert in progress & HL Bridge pile work in progress	

ROAD CONSTRUCTION DEPARTMENT
PROGRESS REPORT FOR THE YEAR 2023-24

WING-SOUTH BIHAR

Sr. No.	Division	Name of Road	Head	Sanctioned Length (Km)	Administrative Approval		Name of contractor	Agreement Amount (Rs. in Lacs)	Date of work order	Date of Actual Comp./Completion as per Agreement or Final Date as Negotiated With Contractor	Financial Progress during 2023-24 UPTO 31.12.2023						Physical Progress during 2023-24 UPTO 31.12.2023								Expected Month of Completion	Remarks
					Amount (Rs.in Lac)	Reference					Cumulative Expenditure (in lac) upto 31.03.2023	Expenditure during 2023-24 upto Dec-23 (in lac)	Date of measurement	Work value as per target (in Lacs)	Actual work done (in Lacs)	Fine imposed /date (in Lacs)	Total Target of Work to be done as per Agreement (In Km)	E/W (in Km)	GSB (in Km)	WBM/ WMM (in Km)	BM/ DBM (in Km)	SDBC /BC/ PMC (in Km)	PCC/ POC (in Km)	CD Work (no.)		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27
17	Lakhisarai	W/S of Gopalpur to Bannubagicha Via Routa, Rambalbiga, Mandal Tola & Eton (NH-80), CH-0.00 to 16.415 km, for the year 2022-23	LWE	16.415	1853.21	5059(s) 30.09.22	Rajeev Kumar	1377.92	22.11.22	21.08.23	100.000	404.190	30.12.23	1377.920	504.190		E/W-16.415 GSB-5.295 WMM- 13.570 BM-13.570 SDBC-13.570 PQC-2.845 Drain- 0.20 HP-12 RCC Culvert-4	12.00 12.00	4.20 4.20	6.18 6.18	5.28 5.28	4.53 4.53	2.84 2.84	15 15	Aug-23	Work in progress 1 no. CD work in progress
18	Lakhisarai	W/S of Barhiya(Krishna Chowk)-Khutha-Murwarya Chowk-Mohanpur-Surjichak-Rampur Chowk(NH-80), CH-0.00 to 23.09 km, for the year 2020-21	Plan	21.10	6958.10	Lt.No.5008(S), Dt.- 01.09.2020	Palak Infra Pvt. Ltd.	4630.07	13.04.2021	12.04.2023	2325.660	1707.610	30.12.23	4630.070	4033.270	-	E/W-21.10 GSB-21.10 WMM- 18.975 DBM-18.975 BC-18.975 PQC-2.125 Drain- 0.200 CD-32 NOS M. Bridge- 01	19.00 16.00	17.80 17.00	16.00 16.00	15.00 15.00	13.50 7.00	2.20 1.80	22 22	Jan-24	Work in Progress PQC & BC in Progress, E/W in Progress.
18	Lakhisarai Total	6		76.82	15364.16			16031.3						16031.300	4934.500	0.000										
19	Munger	Widening and Strengthening from Intermediate Lane to 2-Lane of Kharagpur to Tarapur Road From Km. 0.00 to Km. 12.30 Under Road Division, R.C.D Munger for the Year 2023-24.	Plan	12.30	8765.65	5065(s) 22.08.23																				Technical Bid done. (PARIWAD)
19	Munger Total	1		12.30	8765.65			0						0.000	0.000	0.000										
19	Sheikhpura Total	0		0.00	0.00000			0.00000						0.000	0.000	0.000										
20	Ara	Strengthening work in km 0.00 to 21.00 km of Ara (NH-30) to Chapra (NH-19) vai Babura, Doriganj Road for the year 2022-23	NABARD	21	9036.72	1835(s) 27.03.23	M/s S&P INFRASTRUCTURE DEVELOPERS PRIVATE,NEW DELHI	7423.3	16.08.23	15.02.25					299.01		EW-15.805 DLC-16.520 PQC-16.520 DBM-16.520 BC-16.520 Mastic-4.48								Feb-25	Work is in progress. DLC 6.1KM ,dismantalling of granular material-7km dismantalling of bituminous material 15km
21	Ara	W&S work with Utility Shifting from km 0.0 to 4.025 km of Dharahara to Railway Station via Sishmahal-Shivganj road	W&S	4.025	1133.02	4365(s) 24.08.22	Jawahar Lal Yadav	839.91	31.12.22	30.08.23					624.820		GSB-3.605 WMM-2.31 DLC-1.315 PQC-1.515 DBM-2.31 BC-2.31 Drain-1200m		3.625 3.625	2.30 2.30	2.21 1.20	2.20 1.20	1.60 1.425		Feb-24	Work is in progress. Drain-900m

ROAD CONSTRUCTION DEPARTMENT
PROGRESS REPORT FOR THE YEAR 2023-24

WING-SOUTH BIHAR

Sr. No.	Division	Name of Road	Head	Sanctioned Length (Km)	Administrative Approval		Name of contractor	Agreement Amount (Rs. in Lacs)	Date of work order	Date of Actual Comp./Completion as per Agreement or Final Date as Negotiated With Contractor	Financial Progress during 2023-24 UPTO 31.12.2023						Physical Progress during 2023-24 UPTO 31.12.2023								Expected Month of Completion	Remarks	
					Amount (Rs.in Lac)	Reference					Cumulative Expenditure (in lac) upto 31.03.2023	Expenditure during 2023-24 upto Dec-23 (in lac)	Date of measurement	Work value as per target (in Lacs)	Actual work done (in Lacs)	Fine imposed /date (in Lacs)	Total Target of Work to be done as per Agreement (In Km)	E/W (in Km)	GSB (in Km)	WBM/ WMM (in Km)	BM/ DBM (in Km)	SDBC / BC / PMC (in Km)	PCC/ POC (in Km)	CD Work (no.)			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	
22	Ara	Widening to 2/4 lane with paved shoulder of left out p[ortion of Nh-30 from existing chainage 125.285 to chainage 115.485 (kayam nagar to zero mile) design Ch .0.00 km to chainage 9.80 km length 8.600 km including utility shifting on EPC mode in state of bohar for the year 2021-22 (JOB NO. NH-30 BR2021-22 -55)	W&S	8.6	9854	NH-12014/13/20 22-RO	Surendra prasad and Lahri construction pvt.Ltd , kankarbagh patna	7171.71	21.04.23	20.04.24					2402.120		E/W-8.535 GSB-8.533 WMM-8.185 DBM-8.185 BC-8.185 DLC-0.350 PQC-0.350 Drain-5500m Culvert-11 No.s Mastic -0.350 Minor Bridge- 01 No.s (1*24 m)	6.90 6.90	6.00 5.62	6.00 5.62					6 0	Apr-24	Drain-3100m completed, Minor Bridge under progress. 2 culvert under progress
23	Ara	Widening and Strengthening work from NH-30 (Dhobighat) to ROB (KM0.00 to 0.45KM) for the Year 2022-23	W&S	0.45			Achal Dev Singh	135.76	18.11.22	17.05.23					81.060		E/W (Box Cutting)-0.45 GSB-0.45 WMM-0.45 DLC-0.190 PQC-0.190 DGBM-0.260 BC-0.260 Divider-450m	0.45 0.45	0.45 0.45	0.45 0.45	0.26 0.00	0.26 0.00	0.19 0.19		Feb-24	Work is in progress. Dgbm and Bc work done on existing portion only,not in widening portion as utility shifting estimate approval pending in hq.Supplementary work has been completed.	
23	Ara Total	4		34.08	20023.74			15570.68						0.000	0.000	0.000											
24	Bhabhua	Const. of Akbarpur to Adhaura (Part-B) from km 32.75 to 50.813 (Durgawati River Adhaura)	NABARD	18.06	5614.72	1835(S)wedt-27.03.23	M/S Niranjan Sharma	4809.71	26.07.23	25.04.25							E/W-17.64 GSB-13.68 WMM-13.68 DBM-17.64 BC-17.64 CD-28 Shoulder-17.64	15.00 7.00	7.50 2.25						Apr-25	Work in progress. 9 no. CD work in progress	
25	Bhabhua	LA Work of Jaiprakash chowk Bhabhua to Bus stand Bhabhua road	Plan		71.61	3683(s) 30.06.23																				Amount given to District	
25	Bhabhua Total	2		18.063	5686.33			4809.71						0.000	0.000	0.000											
26	Buxer	IRQP work of Sarenja-Koransarai road (km 0.00 to 28.65) including road crust work, RCC drain work & cross drain work .	RWD Plan	28.65	2396.99	4914(S) 29.08.20	M/S Banshidhar Const. Pvt. Ltd.	2356.79	25.01.2021	24.05.2022 EOT requested till 31.03.23 half of the period (Till 31.10.22)	1264.960	1047.000	18.09.23	2356.790	2230.090	0.000	E/W-28.65 GSB-0.50 WMM-2.20 DBM-28.65 BC-28.65 Drain-3160m CD-33	26.00 26.00	0.50 0.50	2.20 2.20	28.55 21.00	28.55 21.00		33 28	Jan-24	Work in progress. Drain-3160m completed	

ROAD CONSTRUCTION DEPARTMENT
PROGRESS REPORT FOR THE YEAR 2023-24

WING-SOUTH BIHAR

Sr. No.	Division	Name of Road	Head	Sanctioned Length (Km)	Administrative Approval		Name of contractor	Agreement Amount (Rs. in Lacs)	Date of work order	Date of Actual Comp./Completion as per Agreement or Final Date as Negotiated With Contractor	Financial Progress during 2023-24 UPTO 31.12.2023						Physical Progress during 2023-24 UPTO 31.12.2023								Expected Month of Completion	Remarks
					Amount (Rs.in Lac)	Reference					Cumulative Expenditure (in lac) upto 31.03.2023	Expenditure during 2023-24 upto Dec-23 (in lac)	Date of measurement	Work value as per target (in Lacs)	Actual work done (in Lacs)	Fine imposed /date (in Lacs)	Total Target of Work to be done as per Agreement (In Km)	E/W (in Km)	GSB (in Km)	WBM/ WMM (in Km)	BM/ DBM (in Km)	SDBC /BC/ PMC (in Km)	PCC/ POC (in Km)	CD Work (no.)		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27
27	Buxer	Improvement work of Road From Buniyadi School to ITI (Jail Payeen Road)	Plan	1.5	1499	930(s) 21.02.23	Hemant Kr. Singjh	1206.23	08.06.23	07.03.24		498.11	22.12.23	1206.23	254.45		E/W-1.500 (Shoulder) GSB-1.500 WMM-1.500 DBM-1.500 BC-1.500 Drain-2000m CD-02 Nos.		1.00 0.00						Mar-24	Work in progress. Drain-1000m 100m drain work & 100m Box cutting for GSB in progress
27	Buxer Total	2		30.15	3895.99			3563.02						3563.020	2484.540	0.000										
28	Dehri-On-Sone	Construction of Akabarpur to Adhaura (Part-A) from km. 0.00 (Akbarpur) to 32.750 (Durgawati River) under Road Division, Dehri-On-Sone for the Year 2022-23	NABARD	32.75	11862.44	1835(S)wedt-27.03.23	M/S Niranjan Sharma	10444.41000	10.06.23	09.06.25		693.890		693.890	693.890		E/W-32.75 G.S.B.-32.708 W.M.M.-32.708 D.B.M. (Cold mix)-32.708 B.C (Cold mix).-32.708 CD-81 Nos Drain-4700 M Check Naka-5 Watch Tower-2		8.50 7.50					28 17	June-25	E/W in progress. Hill cutting completed in 3.70 km out of 4.70 km. GSB laying is in progress. 10 Nos. CD work is in progress.
28	Dehri-on-Sone Total	1		32.75	11862.44			10444.41						693.890	693.890	0.000										
29	Kochas	W&S of Malhipur to Darigaon via Baddi road from km 0.00 to 19.05	Plan	19.05	4378.3	3035(s) 30.03.17	M/s Raja Const.	4701.17	24.02.18	23.02.20 (C) EOT 31.01.24 23.02.25 (M)	4014.070	46.950	20.02.23	—	4061.020	—	E/W-19.05 GSB-19.05 WMM-15.05 BM-15.05 SDBC-15.05 PQC-4.20 DLC-4.20 drain-2485 x 2 CD-38 Box - 24 Cause way - 2	19.05 19.05	19.05 19.05	14.37 14.37	14.37 14.37	14.37 14.37	4.68 4.68	36 31	Feb-24	1. Road work completed. 2. Drain work in progress only 200 m remains.
30	Kochas	Jalalpur of Sasaram-Chausa Road (SH-17) to Baispura (Kudra-Parsathua Road MDR) from Km 0.000 to 19.200 in District Rohtas under CRF	CRF	19.20	4051.33	1846(S) 21.02.2019	Raj Kumar Singh Raja Construction Pvt. Ltd.	4092.64000	26.11.19	25.11.2021 EOT 29.02.24	3914.370	686.840	30.03.23	—	4601.210	—	E/W-19.20 GSB-19.20 WMM-17.30 DBM-17.30 BC-17.30 PQC-1.90 DLC-1.90 drain-2.20 CD-21 No. Box - 8 No.	19.20 19.20	18.84 18.84	17.30 17.30	17.30 17.30	17.30 17.30	1.90 1.90	26 24	Feb-24	1. Road & Culvert Work completed. 2. Descoping proposal for three box culverts size 1/22/0 & 600m Drain is being sent.
31	Kochas	Dinara-Braon Road from Km 0.000 to 23.500 in District Rohtas under CRF	CRF	23.50	4425.61	1846(S) 21.02.2019	WARIS BUILDCON I PVT LTD	3707.89002	29.11.19	28.11.2021 EOT 28.02.24	1749.280	1068.260	22.12.23	—	2817.540	—	E/W-23.50 GSB-23.50 WMM-23.10 DBM-23.10 BC-23.10 PQC-0.40 DLC-0.40 drain-3.70 CD-11 No. Box - 5 No.	23.50 23.50	23.50 23.50	23.10 23.10	23.10 20.00	4.00 0.00	0.40 0.40	5 5	Feb-24	1. DBM work completed. 2. BC work in progress. 3. Drain work & Culvert work in progress. 1600m Drain completed.

ROAD CONSTRUCTION DEPARTMENT
PROGRESS REPORT FOR THE YEAR 2023-24

WING-SOUTH BIHAR

Sr. No.	Division	Name of Road	Head	Sanctioned Length (Km)	Administrative Approval		Name of contractor	Agreement Amount (Rs. in Lacs)	Date of work order	Date of Actual Comp./Completion as per Agreement or Final Date as Negotiated With Contractor	Financial Progress during 2023-24 UPTO 31.12.2023						Physical Progress during 2023-24 UPTO 31.12.2023								Expected Month of Completion	Remarks
					Amount (Rs.in Lac)	Reference					Cumulative Expenditure (in lac) upto 31.03.2023	Expenditure during 2023-24 upto Dec-23 (in lac)	Date of measurement	Work value as per target (in Lacs)	Actual work done (in Lacs)	Fine imposed /date (in Lacs)	Total Target of Work to be done as per Agreement (In Km)	E/W (in Km)	GSB (in Km)	WBM/WMM (in Km)	BM/DBM (in Km)	SDBC/BC/PMC (in Km)	PCC/POC (in Km)	CD Work (no.)		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27
32	Kochas	Foot Over Bridge across OLD GT Road in 6th Km in front of Civil Court Sasaram in the District Rohtas	Plan	–	198.05	8771(S) 25.09.2019	–	–	–	–			–	–	–	–	–	–	–	–	–	–	–	–	–	Revised A.A. is required as estimated cost is 44.91% above A.A. Revised DPR is at C.E. Office.
33	Kochas	W&S of road from Kargahar-Kushahi-Thorsan-Samahuta road in km 0.0 to 10.05 under NABARD	NABARD	10.05	2850.40	4916(s) 29.08.20	RBA Const. Pvt. Ltd.	2113.05	21.02.22	20.05.23	1200.000	1022.590	26.04.23		2222.590		E/W-9.88 GSB-9.88 WMM-8.63 DBM-8.63 SDBC-8.63 PQC-1.25 DLC-1.25 Drain-1200m CD-39 Box-12	9.88 9.00	9.88 8.63	8.63 8.50	8.63 8.47	8.63 8.47	1.25 1.25	50 49	Nov-23	1. Work completed. 2. Descoping proposal for 1 no. box culvert size 1/22/0 is being sent.
33	Kochas Total	5		71.80	15903.69			14614.75002						0.000	13702.360	0.000										
34	Biharsharif	Construction of Noorsarai Bypass Road	Plan	3.20	1916.44	11502(s) dt-26.10.12	N/A	N/A	N/A	N/A	1907.790	0.170	---	--	1907.630	NIL		NIL	NIL	NIL	NIL	NIL	NIL	NIL	--	Land in 1 mauza (Nanaura) has been acquired under old law. Land acquisition of the rest two mauzas (Chakchandasi & Andhana) is in process. The revised AA for two lane road with paved shoulder has been sent by CE, CDO, vide letter no-104 we dt-10.02.2020 So that revised AA could be obtained.
35	Biharsharif	W&S and Const. of NH-31 Araut to Kornama, Kashirichak, Salempur road	Plan	7.31	2928.2	973(s) dt-04.03.22	M/S Surendra Prasad & Co.	2135.61	11.03.23	10.06.24		573.710			573.710		E/W- 7.305 GSB- 7.305 WMM- 7.305 DBM- 7.305 BC- 7.305 Box Culvert-17 H. P Culvert-4	6.00 5.00	4.50 4.00	4.00 3.50				8 0	June-24	Work in progress E/W, GSB & CD work in progress.
36	Biharsharif	W/S Pawapuri Ghoshrawan to Belari Road (KM 5.06 to 9.31)	Plan	4.25	983.91	8293(s) dt-26.07.17	N/A	N/A	N/A	N/A	744.769		---	--	744.760	NIL		NIL	NIL	NIL	NIL	NIL	NIL	NIL	--	LA in progress. LA proposal in three mauza 1. Katauna 2. Darveshpura & 3. Ghoshrawan Under section 19 final notification pulished. Payemnt award notice issued to raiyat. Revised Technical Sanction has been submitted to HQ and Revised A.A. is awaited.

ROAD CONSTRUCTION DEPARTMENT
PROGRESS REPORT FOR THE YEAR 2023-24

WING-SOUTH BIHAR

Sr. No.	Division	Name of Road	Head	Sanctioned Length (Km)	Administrative Approval		Name of contractor	Agreement Amount (Rs. in Lacs)	Date of work order	Date of Actual Comp./Completion as per Agreement or Final Date as Negotiated With Contractor	Financial Progress during 2023-24 UPTO 31.12.2023						Physical Progress during 2023-24 UPTO 31.12.2023								Expected Month of Completion	Remarks
					Amount (Rs.in Lac)	Reference					Cumulative Expenditure (in lac) upto 31.03.2023	Expenditure during 2023-24 upto Dec-23 (in lac)	Date of measurement	Work value as per target (in Lacs)	Actual work done (in Lacs)	Fine imposed /date (in Lacs)	Total Target of Work to be done as per Agreement (In Km)	E/W (in Km)	GSB (in Km)	WBM/ WMM (in Km)	BM/ DBM (in Km)	SDBC /BC/ PMC (in Km)	PCC/ POC (in Km)	CD Work (no.)		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27
37	Biharsharif	Under CMBD Construction of Biharsharif Bypass Road	Plan	5.838	12848.835	10180(s)wedd-25.11.19 (Revised)	Shristi Developers Pvt. Ltd.	3265.433	26.06.2018	Construction 31.03.2021	10538.460	425.730	NIL	--	10964.210	NIL	E/W- 5.838 GSB-5.838 WMM-5.838 DBM-5.838 BC-5.838 CD-33 HL Bridge -2 M. Bridge -1 R. Wall - 400m	5.83 5.83	5.83 5.80	5.83 5.80	5.83 5.72	5.83 5.72	NIL	33 33		Work in progress. 98% work completed. Land dispute in 72m due to Title suit. Bridge work completed. R. Wall-400m complete
38	Biharsharif	W/S of Mahalpar, Manibaba Akhara, Takiyapar, Hargawan Katrisarai road in Km 0 to 14.00	Plan	14.000	2823.530	2056(s)dt-26.02.19	Balkrishna Bhalotia Construction Pvt. Ltd.	2202.36087	18.01.2020	18.07.2021	1548.060		NIL	NIL	1548.060	NIL	E/W-14.00 GSB-13.30 WMM-11.95 DBM-11.95 BC-11.95 DLC-1.165 PQC-1.665 CD-32	12.00 12.00	13.10 13.10	11.80 11.80	11.80 11.80	11.80 11.80	1.50 1.50	32 32	Mar-24	Work in Progress. DLC-1.50 km completed 92% work complete.. At two places Chhabilapur & Kakrauriya village, there is narrow land. Process of work in progress.
39	Biharsharif	W/s Noorsarai to Silao Road	Plan	21.85	7399.03 Revised AA 18511.63 Revised 23665.58	11472(s)dt-19.10.12 & 7215(s)dt-09.09.13					13689.310	0.230	13.08.19	--	13689.310	NIL	E/W- 21.539 GSB-21.539 WMM-21.539 BM-21.539 SDBC-21.539 CD-89	11.00 11.00	8.00 8.00	8.00 8.00	7.75 7.75	7.75 7.75	NIL		-	LA in Process Delay due to L.A Issue Out of total 17 mauzas, land in 07 mauzas is already acquired. LA process is at last stage in 07 mauzas. 01 Mauza (Andhanna) Chakhandi Map not Published Yet. Total New alignment - 12.541 Km (Straight Length - 9.05 Km Andhanna Bypass-1.41 Km Kundi Bypass- 1.05 Km Nari Bypass - 0.95 Km Jagdishpur-Tiyari - 1.61 Km Paparnausa Bypass - 0.931 Km) पथ की चौड़ाई 7 मीटर से 10 मीटर (दूध पान) करने के बाद दो पथ जमीनवाला बचकर शेष बाकस बचकर (कुल 1410 मीटर) पथ खुली बचकर (कुल 1000 मीटर) का प्रस्ताव Revised Estimate में किया गया है। Hume Pipe-12 no. in progress, Box Culvert-12 no. in progress
40	Biharsharif	Construction of 2x18m H.L. R.C.C Bridge at Ch-5600m in Silao-Devariya via Bhui Road	Plan	2x18m	2206.20	1291(s)wedd-16.02.17	Sandhya Samrat Construction and Services Pvt. Ltd.	266.64956	07.07.2018	06.07.2019	258.850	54.130	NIL	NIL	312.970	NIL	2x18 m span H.L. RCC Bridge.	NIL	NIL	NIL	NIL	NIL	NIL			Bridge work completed. पहुँच पथ की लंबाई दोनो तरफ क्रमशः 7000 एवं 65 मीटर में एप्रोच पथ का कार्य पूर्ण है। For LA of approach road SIA in progress.
41	Biharsharif	Kalyan Bigha Bypass to Chero Bahadurpur link road	NABARD	0.275	260.14	1835(s)Dt-27.03.23																				LA in process
42	Biharsharif	Harnaut Railway station to NH 20	NABARD	1.700	1951.23	1835(s)Dt-27.03.23																				LA in process

ROAD CONSTRUCTION DEPARTMENT
PROGRESS REPORT FOR THE YEAR 2023-24

WING-SOUTH BIHAR

Sr. No.	Division	Name of Road	Head	Sanctioned Length (Km)	Administrative Approval		Name of contractor	Agreement Amount (Rs. in Lacs)	Date of work order	Date of Actual Comp./Completion as per Agreement or Final Date as Negotiated With Contractor	Financial Progress during 2023-24 UPTO 31.12.2023						Physical Progress during 2023-24 UPTO 31.12.2023								Expected Month of Completion	Remarks
					Amount (Rs.in Lac)	Reference					Cumulative Expenditure (in lac) upto 31.03.2023	Expenditure during 2023-24 upto Dec-23 (in lac)	Date of measurement	Work value as per target (in Lacs)	Actual work done (in Lacs)	Fine imposed /date (in Lacs)	Total Target of Work to be done as per Agreement (In Km)	E/W (in Km)	GSB (in Km)	WBM/WMM (in Km)	BM/DBM (in Km)	SDBC/BC/PMC (in Km)	PCC/POC (in Km)	CD Work (no.)		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27
42	Biharsharif Total	9		58.42	25918.485			7870.05343						0.000	29740.650	0.000										
43	Hilsa	Islampur Bypass road (SH-71 km 23rd Islampur Ata saray to 27th km Budhanagar)	Plan	7.70	22738.31	2132(S) 28.02.2019	Ramjee Singh Construction Pvt. Ltd.	-	-	-		10863.008	-	-	-	-	-	-	-	-	-	-	-	-	-	87.44 % land Acquisition Completed. CE, CDO raised query on revised estimate.
44	Hilsa	Hilsa Bypass road (km 0 to 6.575) (Eastern Site of Hilsa road)	Plan	6.575	24598.73	2131(S) 28.02.2019	-	-	-	-		LA-22429.66	-	-	-	-	-	-	-	-	-	-	-	-	-	LA work is in progress. Road construction part is to be Executed by BRPNL
45	Hilsa	Const. of HL RCC bridge (3x14.0) in 10th Km of Chandhi-Tharthary - Ben - Chabilapur Road	Plan Bridge	3x14m	639.87	5527(s) dt-24.09.20	Shanti Const.	415.97	08.03.22	07.03.23 EOT 18.09.23	323.560	342.520			384.380		Length-43.80m Width of Super Struc-12m W. Coat-75mm No. of Piles-40 Pier-2 Abutment-2								Mar-24	Work is in progress. Reinforcement laying for Abutment 2 cap is under progress
46	Hilsa	Ramghat-Mohamadpur-Lachubigha more road	Plan	2.75	2166.7	1835(s) 27.03.23																				LOA issued
47	Hilsa	Const. of HL RCC bridge (3x16.0) in 12.92 th Km of Hilsa - Noorsarai Road	Plan Bridge	3x16	626.51	10813(s) 23.12.19	Rakesh Const. Pvt. Ltd.	455.87	07.12.2020	06.12.2021 EOT 19.07.23	115.710	91.970	-	-	207.680	-	Length-49.80m Width of Super structure-12m W. Coat-75mm No. of Piles-40 Pier-2 no. Abutment-2	-	-	-	-	-	-	-	June-24	Work started after direction issued vide CE south letter no-2550 dated-24.08.23. Total 42 pile casted out of 42 pile.
47	Hilsa Total	5		17.025	25544.88			415.97						0.000	592.060	0.000										
48	New Capital	construction/improvement cum output & performance based road assests maintenance work for the road from Indra Bhawan (Punai chak) to Rukanpura via Samanpura (Bailey Road) with other connecting roads (CMBD)	Plan	14.739	7305.77	Lt. No. 10402 (s) Dt. 13.11.2017	Amhara Construction Pvt. Ltd.	8765.82563	07.06.2019 Const.	31.03.22	2097.510			8765.826	5498.540		E/W- 14.739 G.S.B.-14.739 WMM- 14.739 DBM.- 14.739 B.C.- 11.659 MASTIC- 3.08 DRAIN- 12.826 PQC-2.60 CD- 2 Nos	14.30 14.30	14.30 14.30	14.30 14.30	13.64 13.64	11.34 11.34	0.35 0.35	2 2	Feb-24	BUDICO cutting proposed Drain-10.82 completed Mastic-2.30 km
49	New Capital	Const. & Widening of road from Beur Jail more at NH-30 to Hasanpur and Jaiprakash Nagar more Part-1	Plan	3.4	1538.79	4912(s) Dt-28.08.20	Sunny Const.	950.32	12.02.22	12.02.23				950.320	1256.280		E/W-3.40 GSB-3.40 WMM-0.65 DBM-0.65 BC-0.65 Drain-0.45 PQC-2.75 HP Culvert-2 CD-4 HL Bridge-1	3.40 3.40	3.40 3.40	0.65 0.65	0.65 0.65	0.65 0.65	2.75 2.75	5 5	Jan-24	Work in progress. HL bridge-1 no Drain-0.50 km completed DLC-2.75 km completed.

ROAD CONSTRUCTION DEPARTMENT
PROGRESS REPORT FOR THE YEAR 2023-24

WING-SOUTH BIHAR

Sr. No.	Division	Name of Road	Head	Sanctioned Length (Km)	Administrative Approval		Name of contractor	Agreement Amount (Rs. in Lacs)	Date of work order	Date of Actual Comp./Completion as per Agreement or Final Date as Negotiated With Contractor	Financial Progress during 2023-24 UPTO 31.12.2023						Physical Progress during 2023-24 UPTO 31.12.2023								Expected Month of Completion	Remarks
					Amount (Rs.in Lac)	Reference					Cumulative Expenditure (in lac) upto 31.03.2023	Expenditure during 2023-24 upto Dec-23 (in lac)	Date of measurement	Work value as per target (in Lacs)	Actual work done (in Lacs)	Fine imposed /date (in Lacs)	Total Target of Work to be done as per Agreement (In Km)	E/W (in Km)	GSB (in Km)	WBM/ WMM (in Km)	BM/ DBM (in Km)	SDBC / BC / PMC (in Km)	PCC/ PQC (in Km)	CD Work (no.)		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27
50	New Capital	Const. & Widening of road from Beur Jail more at NH-30 to Pulpun Bandh via Hasanpur Jaiprakash Nagar Chilbilli Part-2	NABARD	10.18	3287.64	1470(s) 17.03.22	Amhara Const. Pvt. Ltd.	2182.57	04.05.22	03.05.23				3287.840	1727.930		E/W-10.185 GSB-10.185 WMM-10.185 DBM-10.185 BC-7.485 Mastic-2.70 Drain-0.85 PQC-2.751 HP-2 CD-4	10.09 10.09	10.09 10.09	10.09 10.09	10.06 9.29	6.88 6.88		14 14	Jan-24	Work in progress Drain-3.60 km completed Mastic-2.75
51	New Capital	Construction and widening of Road from Mithapur khagaul main road no.-1 to BD College to Goriya math to Mithapur B Area to Mithapur NH-30 AND Link road.	CRF	6.625	3737.24	CRF-07-01/2022/5060(S)	Amhara Const. Pvt. Ltd.	2761.49	24.02.23	23.08.24				3737.240	773.980		E/W-4.743 GSB-4.743 WMM-4.743 DBM- 4.743 KM BM-1.881 BC-4.743 MASTIC 1.881 Box Culvert-3 HP Drain-0.890 R. Drain-3.954	1.85 1.55	1.85 1.55	1.65 1.30	0.88 0.25			Aug-24	2 box culvert Work in progress Revised estimate with CE.. RCC drain-1.25 Mastic-0.75	
52	New Capital	Construction of road from (Mithapur bus stand chauraha) to NH-83 (Sipara Matkhan) via Bhupati Nager-Harischandra Nager-Badshahi paeen and all link road (NABARD Scheme) under New capital Road Division for the year 2022-23	NABARD	8.12	4031.15	5063(s) 23.08.23																			LOA issued	
53	New Capital	W&S of road from Airport police station more to cargo gate of airport of Mechanical work shop RCD Patna to Jagdeo Path via Vetenary college road	Plan	0.6	282.71	3684(s) Dt-30.06.23	Sri Dhananjay Kumar	282.71	15.09.23	14.12.23				282.710	101.750		E/W-0.60 GSB-0.60 WMM-0.60 DBM-0.60 BC-0.60 Drain-0.60	0.60 0.45	0.60 0.45	0.60 0.45	0.60 0.00	0.60 0.00		Jan-24	Road furniture work in progress Drain-0.70 km	
54	New Capital	Widening, Strengthening of road from Mithapur bus stand near gate no 2 to NH-30 VIA Via Vighrahpur Sanjay nager for the year 2021-22.	Plan	1.3	711.72	742(s) dt-24.02.22	Sri Alok Kumar	503.98	24.01.23	23.07.23				503.980	555.890		E/W- 1.48 G.S.B.-1.48 W.M.M-1.48 D.B.M.- 1.48 MASTIC.- 1.48 RCC Drain-1.50	1.48 1.30	1.48 1.30	1.48 1.30	1.40 1.30			Jan-24	Work in progress Drain-1.45 km Mastic-1.30	
54	New Capital Total	7		44.964	20895.02			15446.89563						17527.916	9914.370	0.000										

ROAD CONSTRUCTION DEPARTMENT
PROGRESS REPORT FOR THE YEAR 2023-24

WING-SOUTH BIHAR

Sr. No.	Division	Name of Road	Head	Sanctioned Length (Km)	Administrative Approval		Name of contractor	Agreement Amount (Rs. in Lacs)	Date of work order	Date of Actual Comp./Completion as per Agreement or Final Date as Negotiated With Contractor	Financial Progress during 2023-24 UPTO 31.12.2023						Physical Progress during 2023-24 UPTO 31.12.2023								Expected Month of Completion	Remarks
					Amount (Rs.in Lac)	Reference					Cumulative Expenditure (in lac) upto 31.03.2023	Expenditure during 2023-24 upto Dec-23 (in lac)	Date of measurement	Work value as per target (in Lacs)	Actual work done (in Lacs)	Fine imposed /date (in Lacs)	Total Target of Work to be done as per Agreement (In Km)	E/W (in Km)	G.S.B (in Km)	W.B.M/ W.M.M (in Km)	B.M/ DBM (in Km)	S.D.B.C /B.C./ P.M.C (in Km)	P.C.C/ P.O.C (in Km)	C.D Work (no.)		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27
55	Patna City	Widening and Strengthening (Four Laning) of Sadikpur-Pabhera-Masaurhi road (SH-1) in km 0.00 to 16.30 for the year 2018-19 (Part-I)	CRF	16.300	18340.96	8331(S) Dt.- 02.11.2018	M/s VAG Buildtech Limited & M/S Sai Engicon & Construction Pvt. Ltd (JV)	16517.00	21.08.2019	20.08.21 EOT 31.03.24	12793.660	181.960	06.12.23	19255.200	13105.610	0.000	E/W -16.300 GSB - 16.300 WMM - 13.150 km (COS) DLC - 2.60 km (COS) PQC - 2.60 km (COS) DBM - 13.150 km (COS) BC - 13.150 km (COS) RCC Drain - Double Vent - 2 X 1.60 km (COS) Single Vent - 1 X 0.550 km (COS) Box Culverts 1/22/0 - 02 Nos. 1/33/0 - 15 Nos. 3/33/0 - 01 Nos. (COS) 1/53/0 - 01 Nos. 2/33/0 - 01 Nos. 1/64/0 - 02 Nos. 2 X 6.35 - 01 No. (COS) Minor Bridges 2 X 19.40 - 01 Nos. 2 X 16.50 - 02 Nos. 1 X 14.00 - 02 No.(01 deleted, COS) 2 x 12.00 - 02 No.(01	15.00 15.00	14.80 14.80	12.80 12.80	10.50 10.50	3.95 3.95	2.10 2.10	22 22	Mar-24	2nd Phase of EOT granted upto 31/03/24 Utility Shifting works are under progress. Shifting of Temples are under Progress. (EPC Mode.) 04 Nos. Minor Bridge is in Progress out of 06 Nos. (2 Nos not started) 01 Nos. Major Bridge is in Progress at pumpun river. Drain-3.35 Km
56	Patna City	Widening & Strengthening of left out portion of NH-83 Masaurhi Bypass (From Ch-24.520 to Ch-29.800) Total length- 5.280Km & Construction of 1 no. H.L. Bridge in Ch- 28.870 for the year 2022-23	NABARD	5.28	2504.18	1835(s) 27.03.23	Sanjay Kumar	1925.82	07.07.23	06.01.25		246.48	18.12.23	1925.82	343.84		E/W - 5.228 G.S.B.-4.878 DBM-3.908 SDBC-3.908 DLC-1.32 PQC - 1.32 WMM-3.908 Culverts-1/22/0 - 1 H.P. Culvert 1m dia size :-2 H.L.Bridge 3X 12m :- 01 No.	0.50 0.50	1.00 0.75	1.00 0.75			0.20 0.00		Jan-25	Work in progress. (Under SBD) Drain- 0.50k.m HL Bridge- Diversion work COMPLETED
57	Patna City	NH-30 Four Lane to Ashok Rajpath via Katra Sub-Station, Bazar Samiti(Abdul Rahmanpur Path)	Plan	1.800	583.77	4259(s) dt-12.08.23	Saran Construction Cell No.- 9801778644 (T.N. Singh) Email - abhijeet95072@gmail.com	657.74	09.02.23	08.02.24	86.530	200.000	14.12.23	657.750	380.770		E/W-1.400 G.S.B.-1.400 DLC-1.800 PQC-1.800	0.90 0.90	0.90 0.90				1.15 1.15		Feb-24	Work in progress (Under SBD)
58	Patna City	Construction of Road from NH-30A Saksohra Bazar to Sahari Sarmera Road Via Indauli, Bhaga Bigha, Darweshpura, Baruane in Km '0' to '12.400' For the Year 2018 - 19.	Plan	12.400	5697.89	2133 (S), Dtd.- 28.02.2019	Kamaladitya Construction Pvt. Ltd.	4999.93386	28.11.2019	27.11.21 EOT 31.03.24	3585.060	1082.410	22.12.23	4999.934	4801.770	0.000	E/W:- 12.400 G.S.B.:- 12.400 W.M.M.:- 11.400 DBM:- 11.400 B.C-11.400 DLC:-1.000 PQC-1.000 Drain RCC-1.00 Box Culverts :- 1/22/0:- 01 Nos. 1/33/0:- 05 Nos. 1/34/0:- 03 No. 3/33/0:- 01 No. H.L.Bridge :- 2 X 10 :- 01 Nos. 4 X 12 :- 01 Nos.	12.00 12.00	11.50 11.50	10.80 10.80	10.50 10.50	10.50 10.50	0.40 0.40	9 9	Mar-24	Work under progress. (SBD) Portion of road work in km 10 hindered due to land Dispute. L.A compensation payment to Nine (9) Raiyats out of twelve has been made as per order passed by Hon'ble High Court (CWJC No. 15712/2021) H.L.Bridge-CH-11+500 (2x10m) Completed & Approach work in Progress CH-8+500 (4x12m) Completed & Approach work in progress Drain-1.60k.m

ROAD CONSTRUCTION DEPARTMENT
PROGRESS REPORT FOR THE YEAR 2023-24

WING-SOUTH BIHAR

Sr. No.	Division	Name of Road	Head	Sanctioned Length (Km)	Administrative Approval		Name of contractor	Agreement Amount (Rs. in Lacs)	Date of work order	Date of Actual Comp./Completion as per Agreement or Final Date as Negotiated With Contractor	Financial Progress during 2023-24 UPTO 31.12.2023						Physical Progress during 2023-24 UPTO 31.12.2023								Expected Month of Completion	Remarks
					Amount (Rs.in Lac)	Reference					Cumulative Expenditure (in lac) upto 31.03.2023	Expenditure during 2023-24 upto Dec-23 (in lac)	Date of measurement	Work value as per target (in Lacs)	Actual work done (in Lacs)	Fine imposed /date (in Lacs)	Total Target of Work to be done as per Agreement (In Km)	E/W (in Km)	GSB (in Km)	WBM/ WMM (in Km)	BM/ DBM (in Km)	SDBC / BC / PMC (in Km)	PCC/ POC (in Km)	CD Work (no.)		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27
59	Patna City	Construction of Road from Ghoswari Pul (At N.H.- 82) to Benuwabasar (At Sahari - Sarmera Road) Via Paijana, Samyagarh, Chaksamya, Kurmichak, Akbarpur, Sildahi, Basawanchak, Badlubigha, Daulatpur, Beldarichak, Dhobichak, Mahadev for the year 2019 -20	Plan	18.200	8800.8	5011 (S) Dt. - 01.09.2020	M/S Baba Hans Constructions Pvt. Ltd.	6956.68	09.04.2021	08.04.2023 EOT 31.10.23	5639.520	663.320	22.12.23	6956.680	6553.390	0.000	E/W-18.200 G.S.B-18.200 WMM-18.200 DBM-18.200 BC-18.200 <u>Box Culverts</u> 1/33/0 :- 11 Nos. 1/43/0 :- 07 Nos. <u>H.P. Culvert</u> 1m dia size :- 22 Nos. <u>H.L. Bridge</u> 3 X 16m :- 01 No. 5 X 10m :- 01 No. 7 X 12m :- 01 No. 7 X 10m :- 01 No.	18.00 18.00	17.50 17.50	17.00 17.00	17.00 17.00	17.00 17.00	-	21 21	Apr-24	Work in progress. (under SBD). As per land measurement report received from C.O. Pandarak and Ghoswari,approx. 500 m length Road work not completed and Diversion of one no. H.L. Bridge started.Revised Estimate yet to be sanctioned HL Bridge CH-1+200 (7x12m)-work not started due to L.Dispute. CH-2+200 (5x10m)-Super Structure Completed. 4+225 (3x16m)- Super struture Completed, 5+700 (7x10m)- Super Structure Completed
60	Patna City	W&S work of Didarganj-Bakhtiyarpur road (SH-106) (km 0.0 to 34.80)	Plan	34.800	9180.9	5062(s) 22.08.23																			Re-Tender (All Bidders disqualified)	
61	Patna City	Construction of Road from Ghoswari Thana (At N.H.- 82) to Jhunki (At N.H. - 82) Via Trimuhan, Balwa, Sahari for the year 2019 -20	Plan	11.00	2963.65	2963.65 Lac & 4911 (S) Dt. - 29.08.2020	M/S Baba Hans Constructions Pvt. Ltd.	2436.21	09.04.2021	08.10.2022 EOT 30.06.23	1427.480	799.190	28.12.23	2436.21	2287.840	0.000	E/W-11.000 Km G.S.B-5.650 Km DBM-5.350 Km BC-5.350 Km DLC-5.650 Km PQC-5.650 Km <u>Box Culverts</u> 1/33/0-10 Nos. <u>H.P. Culvert</u> 1m dia size-15 <u>H.L. Bridge</u> 3 X 10m-02 No. 5 X 10m-01 No.	10.25 10.25	5.65 5.65	5.00 5.00	5.00 5.00	5.00 5.00	5.50 5.50	19 17	June-24	Work in progress. (under SBD). Revised Estimate yet to be sanctioned HL Bridge- HL Bridge- 4+200 (3x10m)- Super Structure completed. CH-5+700 (3x10m)-Sub Structure is in Progress CH-6+00 (5x10m)-Super Structure COMPLETED.
61	Patna City Total	7		99.78	48072.15			33493.38						36231.594	27473.220	0.000										
62	Patna West	Widening and Strengthening and Improvement of R.C.D. Road Bikram Via Gonawan more to R.C.D. Road Amhara Km 0.00 to 20.811 Km For the year 2018-19 Lane Width - 5.50 M	Plan	20.811	3946.93	7862 (S) 10.10.18	Saj Infra Con Project India Ltd.	3980.54	01.02.19	30.09.20 EoT 15.06.23	3717.680	720.980	04.12.23	3980.540	3788.160		E/W-20.761 GSB-20.733 WMM-16.565 DBM-16.601 BC-16.616 PQC-4.167 C.D-39 RCC Drain-3.50	18.50 17.50	20.10 20.00	16.56 16.56	16.35 16.15	16.35 16.15	3.50 3.50	31 30	Feb-24	5 Nos of C.D & 1 No of Box Culvert not feasible. Work in progress. Drain-3.30 km

ROAD CONSTRUCTION DEPARTMENT
PROGRESS REPORT FOR THE YEAR 2023-24

WING-SOUTH BIHAR

Sr. No.	Division	Name of Road	Head	Sanctioned Length (Km)	Administrative Approval		Name of contractor	Agreement Amount (Rs. in Lacs)	Date of work order	Date of Actual Comp./Completion as per Agreement or Final Date as Negotiated With Contractor	Financial Progress during 2023-24 UPTO 31.12.2023						Physical Progress during 2023-24 UPTO 31.12.2023								Expected Month of Completion	Remarks
					Amount (Rs.in Lac)	Reference					Cumulative Expenditure (in lac) upto 31.03.2023	Expenditure during 2023-24 upto Dec-23 (in lac)	Date of measurement	Work value as per target (in Lacs)	Actual work done (in Lacs)	Fine imposed /date (in Lacs)	Total Target of Work to be done as per Agreement (In Km)	E/W (in Km)	GSB (in Km)	WBM/ WMM (in Km)	BM/ DBM (in Km)	SDBC /BC/ PMC (in Km)	PCC/ POC (in Km)	CD Work (no.)		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27
63	Patna West	Widening and Strengthening and Improvement of Pali-Khanpur-Jhunathi-Bahadurpur-Ataulah Road for the year 2018-19 Lane Width - 5.50 M	CRF	13.965	3176.44	1846 (S). 21.02.19	Waris Buildcon (I) Pvt. Ltd.	2956.76	19.07.19	18.01.21 EOT 30.06.23	2527.810	327.260	30.06.23	2956.762	2480.460		E/W - 13.965 GSB - 13.910 WMM- 10.64 DBM - 10.64 BC - 10.64 PQC - 3.265 RCC Drain-3.5 C.D-23 H.L Bridge (2mx12) - 1 No.	13.50 13.50	13.91 13.91	10.64 10.64	10.64 10.64	10.64 10.64	1.86 1.86	21 21		1. Work Completed. 2. PQC Work of 1400 m stretch in Paliganj Bazar is held over in respect of a CWJC in Patna High Court. 3. As per order passed in CWJC No - 4254/2023, department is directed to pass a reasoned and speaking order within 8 weeks from the date, representation is filed by the petitioner before the department. In respect of the above order, through this office letter no. 2283 (WE) dated 16.09.2023 request has been made to department for giving direction in execution of work with providing facts about current situation of work and on site condition. Drain-1.95 km completed
64	Patna West	Widening & Strengthening of Road from Maner (at NH-30 Danapur-Maner-Bihra Road) to Haldi Chhapra via Hathi tola from km (0.00 to 7.30) and Two nos. of (HL RCC Bridge at Ch: 2.120 and 3.120) under Patna West Road Division, Patna for the year 2022-23 (Under NABARD) Lane Width - 5.50 M	NABARD	7.300	5440.81	1835(S)we dt-27.03.23	Mother India const. Pvt. Ltd.	3580.88	21.07.23	20.10.24		449.540	30.10.23	3580.880	229.680		E/W - 7.17 GSB - 7.17 WMM- 2.05 DBM - 2.05 BC - 2.05 PQC - 5.12 H.L Bridge - 2 C.D. - 19 RCC Drain - 6.5		1.21 1.21	0.36 0.36			0.60 0.60		Oct-24	Work in progress Drain-1.00 km Work stopped in light of Executive Engineer, RWD, Danapur Division Lt. No-1693 Dt-19.10.23
65	Patna West	Strengthening of SH-69 Kinjar-Palliganj-Ranitalab road (km 128.56 to 154.16) (km 25.60 km)	Plan	25.600	5035.91	5064(s) 22.08.23	Brajendra Kumar Singh	3555.77	14.12.23	13.12.24		154.660	28.12.23	3555.770	154.640		E/W-23.54 GSB-0.225 WMM-0.225 DBM-23.26 BC-23.26 Mastic-1.90 CD-13 Drain-2x2.50									Work in progress. Drain-11.50 km
66	Patna West	Development of Bypass Road from Chhitnawa (NH-30) to Usari (7.10 Km) (Danapur Shiwala RCD Road) for the year 2022-23 (Under CRIF) Lane Width -	Bypass	7.100	13762.42	5060(s) 30.09.22	Surendra Prasad & Lahri Construction Pvt. Ltd. & Shristi Developers Pvt. Ltd. (JV)	8069.01	08.02.23	07.02.25	815.580	1406.540	15.12.23	8069.010	1516.980		E/W-7.032 GSB-7.032 WMM-6.382 DBM-6.382 SDBC-6.382 PQC-0.650 R.E Wall-2.80 H.L Bridge- (12x5) - 4 Nos. C.D-9 Boulder-6.30 RCC Drain-1.2							5 5	Feb-25	1. One no of estimate for Utility Shifting Pending at PESU. 2. 2 Nos. of H.L. Bridge Completed. 3. Super structure work in progress in 2 nos of H.L. bridge. 4. Embankment construction in progress. RE Wall-0.75
66	Patna West Total	5		74.776	24239.14			15205.66					.	22142.962	8169.920	0.000										

ROAD CONSTRUCTION DEPARTMENT
PROGRESS REPORT FOR THE YEAR 2023-24

WING-SOUTH BIHAR

Sr. No.	Division	Name of Road	Head	Sanctioned Length (Km)	Administrative Approval		Name of contractor	Agreement Amount (Rs. in Lacs)	Date of work order	Date of Actual Comp./Completion as per Agreement or Final Date as Negotiated With Contractor	Financial Progress during 2023-24 UPTO 31.12.2023						Physical Progress during 2023-24 UPTO 31.12.2023								Expected Month of Completion	Remarks
					Amount (Rs.in Lac)	Reference					Cumulative Expenditure (in lac) upto 31.03.2023	Expenditure during 2023-24 upto Dec-23 (in lac)	Date of measurement	Work value as per target (in Lacs)	Actual work done (in Lacs)	Fine imposed /date (in Lacs)	Total Target of Work to be done as per Agreement (In Km)	E/W (in Km)	GSB (in Km)	WBM/ WMM (in Km)	BM/ DBM (in Km)	SDBC /BC/ PMC (in Km)	PCC/ POC (in Km)	CD Work (no.)		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27
67	Aurangabad	W/s Work in Chatra More NH 98 to Hariharganj Via Mali-Navinagar- Tandwa - Ramnagar Road (0.00 to 26.75) for the year -2017-18 under Road Division No. 1, Aurangabad Package No. BR-2RC-004 (Part - I).	LWE	49.12	6583.0015	5057(S) Dt. 02.07.18	M/s Raja Construction	2635.06	23.11.18	19.06.22	440.190	22.000		2635.060	1881.470	2.00 lac Dt- 13.05.21	E/W-26.750 GSB-26.75 WMM-26.75 DBM-25.590 SDBC-1.16 DLC-1.16 CD- 33 Nos. Drain : 3.800	24.00 24.00	26.34 26.00	25.59 26.00	25.59 25.59	20.00 10.00	1.16 0.80	30 30	Jan-24	Work in progress. Drain-2.20 km completed Debarred vide this office letter no. 548, Dt. 10.04.2023 & recommended for blacklisted to SE vide this office letter no. 1350, dt. 16.10.2023
68	Aurangabad	Construction of Proposed H.L. RCC Bridge (2 x 12m) Over Canal in place of Old Slab Bridge at 16th (Ch 15.450) of Kharwara Road to Baluganj Via Kataiya Jiwa Bigha Malhara Road under PMGSY RCPLWEA in RCD Road Div No.1 Aurangabad for the year 2018-19 Package No. BR-02RC-014 (of 2018-19).	SBD (RCPLW EA)	2x12.0	193.21	1663(S)WE 15.02.19	M/s Sharda Construction shardaconstruction123@gmail.com Mob No. 9939258121, 7081280004	196.57062	09.08.19	16.08.20 + 90 days 16.11.20				196.570			Foundation + Substructure : 470.527 Cum Superstructure : 211.025 Cum Approach Work GSB : 853.05 Cum WMM : 376.25 Cum BM : 82.775 Cum SDBC : 37.625 Cum									Recommendation for closure vide CE, South Bihar, RCD, Bihar Patna Letter no-577 dt-28.02.23
69	Aurangabad	Construction of 2x12m H.L. RCC Bridge in 1st km of Tetariya more to Koiridih road.	(Plan)	2x12m	609.86	10901(s) dt- 30.12.19	M/s R.K. Const. & Co. Mob- 9471242366 Email- radhakrishnakumar.rkk@gmail.com	295.21	03.02.21	31.10.23	100.000	35.530		295.210	135.530		Foundation + Substructure 947.59 cum Superstructure 241.39 cum Approach work E/W-2775.0 GSB-224.40 WMM-195.08 DBM-43.35 SDBC-21.68								Jan-24	Bridge work completed. Approach Work in progress.
70	Aurangabad	Daudnagar NH-139 to Haspura (Km 0.00 to 14.30) Length : 14.30 Km Package No. BR02RC300	RCPLW EA	14.3	1852.14	341(S)WE, Dt. 02.02.22	M/s Shanti Construction	1676.94258	07.05.2022	14.07.2023	660.000	400.000		1676.940	1060.000		E/W-14.30 GSB-14.30 WMM-14.30 BM-11.220 SDBC-11.220 PQC-3.080 CD-23 Drain-0.800	14.00 13.50	14.00 13.20	14.00 13.20	11.22 10.92	11.22 8.80	3.00 2.40	22 22	Jan-24	Work in progress Drain-670.0m completed.
71	Aurangabad	NH-139 Jharkhand Border Maharajganj se Baluganj-Badhani-Deo-Ora-Sokya-Baghoi Railway Station –Deohara- Baghoigala-Deokund-Basatar- Keyal hote huye Mehendiya NH-98 Tak (Km 19.30 to 39.00) Length : 19.70 Km Package No. BR02RC302	RCPLW EA	19.7	2597.51	341(s)we Dt-02.02.22	M/S Sunny Engineering Works	2284.51	12.04.22	24.11.23	825.69	1228.96		2284.5	2054.66		E/W-19.70 GSB-19.70 WMM-19.70 BM-16.90 SDBC-16.90 PQC-2.80 CD-11 Drain- 0.500	18.20 18.20	19.30 19.30	19.30 19.30	16.50 16.50	16.50 16.50	2.80 2.80	11 11		Construction Work Completed 400m recommended for descope due to land dispute.

ROAD CONSTRUCTION DEPARTMENT
PROGRESS REPORT FOR THE YEAR 2023-24

WING-SOUTH BIHAR

Sr. No.	Division	Name of Road	Head	Sanctioned Length (Km)	Administrative Approval		Name of contractor	Agreement Amount (Rs. in Lacs)	Date of work order	Date of Actual Comp./Completion as per Agreement or Final Date as Negotiated With Contractor	Financial Progress during 2023-24 UPTO 31.12.2023						Physical Progress during 2023-24 UPTO 31.12.2023								Expected Month of Completion	Remarks
					Amount (Rs.in Lac)	Reference					Cumulative Expenditure (in lac) upto 31.03.2023	Expenditure during 2023-24 upto Dec-23 (in lac)	Date of measurement	Work value as per target (in Lacs)	Actual work done (in Lacs)	Fine imposed /date (in Lacs)	Total Target of Work to be done as per Agreement (In Km)	E/W (in Km)	GSB (in Km)	WBM/ WMM (in Km)	BM/ DBM (in Km)	SDBC /BC/ PMC (in Km)	PCC/ POC (in Km)	CD Work (no.)		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27
72	Aurangabad	NH-139 Jharkhand Border Maharajanj se Baluganj-Badhoni Railway Station – Deohara- Baghoigala-Deokund-Basatar- Keyal hote huye Mehandiya NH-98 Tak (Km 39.00 to 62.10) Length : 19.10 Km Package No. BR02RC303	RCPLW EA	19.10	2652.66	341(s)we Dt-02.02.22	M/S Sunny Engineering Works	2335.59	12.04.22	24.11.23	955.88	1327.01		2335.58	2282.89		E/W-19.10 GSB-19.10 WMM-19.10 BM-18.75 SDBC-18.75 PQC-0.350 CD- 29 Drain-0.350	18.98 18.40	18.98 18.70	18.98 18.70	18.63 18.35	18.63 18.35	0.35 0.00	29 27		Construction Work Completed. 400m recommended for descope.
73	Aurangabad	Construction and strengthening of Amba Navinagar to Chakua for the year 2022-23 under RCD, Road Division No. 1, Aurangabad (Package No. BR02RC-315), Total Length: 7.150 Km National	RCPLW E	7.15	1082.16	5059(S)we dt-30.09.22	Arvind Singh	757.83	15.12.22	22.07.23	195	246.11		757.83	441.11		E/W-7.15 GSB-7.15 WMM-7.15 BM-6.95 SDBC-6.95 PQC-0.175	5.60 5.60	5.60 5.60	5.60 5.60	5.60 5.60	5.60 5.60		2 2		Construction Work Completed. 1.55m recommended for descope.
74	Aurangabad	Construction and strengthening of Chilmi Tola to Langurahi for the year 2022-23 under RCD, Road Division No. 1, Aurangabad Package No. BR02RC-320, Total Length : 9.150 Km	RCPLW E	9.15	1097.2	5059(S)we dt-30.09.22	Surendra Prasad & Company										E/W-9.15 GSB-9.15 WMM-9.15 BM-8.260 SDBC-8.260 CD-21									In Agreement process. Forest issues.
75	Aurangabad	Construction and Strengthening of Pasiabhandari to Bangla Bagicha for the year 2022-23 under RCD, Road Division No. 1, Aurangabad Package No. BR02RC-328, Total Length :3.350 Km	RCPLW E	3.35	459.97	5059(S)we dt-30.09.22	Surendra Prasad & Company										E/W-3.50 GSB-3.341 WMM-3.341 BM-3.341 SDBC-3.341 CD-10									In Agreement process. Forest issues.
76	Aurangabad	Construction work of Chingli to Bangla Road (Km 0+000 to 02+700) under (RCPLWEA) for the year 2022-23 under RCD, Road Division No. 1, Aurangabad Package No. BR02RC-329, Total Length :2.70 Km	RCPLW E	2.70	348.26	5059(S)we dt-30.09.22	Uma Shankar Singh	267.028	12.12.22	19.04.23	102	92		267.02	194		E/W-2.70 GSB-2.690 WMM-2.690 BM-2.690 SDBC-2.690 CD-7	2.20 2.20	2.18 2.18	2.18 2.18	2.18 2.18	2.18 2.18		7 7		Const. work completed. 515.0m descope due to forest issue.
77	Aurangabad	Widening and Strengthening Work of Bhaluahi to Jharna Molam Road (Km 0+000 to 4+300) under (RCPLWEA) for the year 2022-23 under RCD, Road Division No. 1, Aurangabad Package No. BR02RC-330, Total Length :4.30 Km	RCPLW E	4.30	535.04	5059(S)we dt-30.09.22	Surendra Prasad & Company										E/W-4.30 GSB-4.16 WMM-4.16 BM-4.16 SDBC-4.16 CD-8									In Agreement process. Forest issues.

ROAD CONSTRUCTION DEPARTMENT
PROGRESS REPORT FOR THE YEAR 2023-24

WING-SOUTH BIHAR

Sr. No.	Division	Name of Road	Head	Sanctioned Length (Km)	Administrative Approval		Name of contractor	Agreement Amount (Rs. in Lacs)	Date of work order	Date of Actual Comp./Completion as per Agreement or Final Date as Negotiated With Contractor	Financial Progress during 2023-24 UPTO 31.12.2023						Physical Progress during 2023-24 UPTO 31.12.2023								Expected Month of Completion	Remarks
					Amount (Rs.in Lac)	Reference					Cumulative Expenditure (in lac) upto 31.03.2023	Expenditure during 2023-24 upto Dec-23 (in lac)	Date of measurement	Work value as per target (in Lacs)	Actual work done (in Lacs)	Fine imposed /date (in Lacs)	Total Target of Work to be done as per Agreement (In Km)	E/W (in Km)	GSB (in Km)	WBM/WMM (in Km)	BM/DBM (in Km)	SDBC/BC/PMC (in Km)	PCC/POC (in Km)	CD Work (no.)		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27
78	Aurangabad	Construction and strengthening of Dhakpahari to Sagarpur for the year 2022-23 under RCD, Road Division No. 1, Aurangabad Package No. BR02RC-317, Total Length : 4.00 Km	RCPLW E	4.00	542.9	5059(S)wedt-30.09.22	Angar Nirman Pvt. Ltd.	482.47	09.01.23	16.07.23	180	185.48		482.47	365.48		E/W-4.00 GSB-4.00 WMM-4.00 BM-4.00 SDBC-3.80 CD-9	4.00 4.00	4.00 4.00	4.00 4.00	3.80 3.80	3.80 3.80	0.20 0.20	9 9	Jan-24	Work in progress Forest issue.
79	Aurangabad	NH-139 Jharkhand Border Maharajganj se Baluganj-Badhani-Deo-Ora-Sokya-Baghoi Railway Station –Deohara- Baghoigala-Deokund-Basatar- Keyal hote huye Mehandiya NH-98 Tak (Km 62.10 to 78.65) Length : 15.75 Km Package No. BR02RC304	RCPLW EA	15.75	1990.1	341(s)wedt-02.02.22	Sawan Raj Construction Pvt. Ltd.	1744.85	28.04.22	05.07.23	452.95	575.06		1744.85	1028.01		E/W-15.75 GSB-15.75 WMM-15.75 BM-14.330 SDBC-14.330 PQC-1.42 CD-15 Drain-1.10	15.50 15.15	15.50 15.15	15.50 15.15	14.23 11.58	14.23 6.60	1.42 0.90	15 15	Jan-24	Work in progress Drain-300m
80	Aurangabad	HL RCC Bridge (3x16.50m) at 2+780 km in Bishrampur-Murgadha - Narayanpur Road. Package No. BR02RC323	LWE	0.054	376.44	5059(S)wedt-30.09.22	M/S Ram Nandan Singh	340.1	11.01.23	18.10.23	152.64	89.21		340.1	241.86		Foundation + Substructure : 1139.206 Cum Superstructure : 187.667 Cum E/W - 360.00 Cum GSB - 33.750 Cum								Jan-24	Foundation + Substructure 1085.00 Cum completed, Superstructure 187.667 Cum Completed. Superstructure 3 Span completed Pile : 24 Nos. Completed Pile Cap : 04 Nos. Completed. Shaft+Hammerhead : 04 Nos. Completed.
81	Aurangabad	HL RCC Bridge (1x21.75m) at 2+400 km in Paraiya-Ganjoi Road. Package No. BR02RC326	LWE	0.023	186.34	5059(s)wedt-30.09.22	Sharwan & Sunny Const. Pvt. Ltd.	176.06	03.02.23	10.11.23		97.5			97.5		Foundation : 472.63 Cum Substructure : 110.69 Cum Superstructure : 114.38 Cum								Jan-24	Foundation 472.63 Cum completed. Completed. Pile : 12 Nos. Completed. Pile Cap : 02 Nos. Completed. Shaft : 02 Nos. Completed. Hammerhead : 06 No. Completed. Substructure : 110.69 Cum Completed. Work in progress.
82	Aurangabad	HL RCC Bridge (4x21.75m) at 2+500km in Paraiya-Ganjoi Road. Package No. BR02RC327	LWE	0.093	547.27	5059(s)wedt-30.09.22	Surendra Prasad & Company	436.34	28.02.23	06.12.23		221.46			221.46		Foundation : 1181.58 Cum Substructure : 246.19 Cum Superstructure : 444.25 Cum								Jan-24	Foundation 1181.58 Cum completed. Pile : 30 Nos. Completed. Pile Cap : 05 Nos. Completed. Pier Cap : 05 Nos. Completed. Shaft : 05 Nos. Completed. Hammerhead : 24 Nos. Completed. Substructure : 246.19 Cum Completed.
83	Aurangabad	W&S work of North Koili Nahar Bada fall to NH-02 via Maahi Bigha-Ramnagar - Simri-Goridih-Parsa Ganesh-Marar-Unkorha-Khaira-Loha Pipra-Nakai- Mallukhaira road	Plan	34.69	8432.69	5061(s)22.08.2023																				TB at CE office

ROAD CONSTRUCTION DEPARTMENT
PROGRESS REPORT FOR THE YEAR 2023-24

WING-SOUTH BIHAR

Sr. No.	Division	Name of Road	Head	Sanctioned Length (Km)	Administrative Approval		Name of contractor	Agreement Amount (Rs. in Lacs)	Date of work order	Date of Actual Comp./Completion as per Agreement or Final Date as Negotiated With Contractor	Financial Progress during 2023-24 UPTO 31.12.2023						Physical Progress during 2023-24 UPTO 31.12.2023								Expected Month of Completion	Remarks
					Amount (Rs.in Lac)	Reference					Cumulative Expenditure (in lac) upto 31.03.2023	Expenditure during 2023-24 upto Dec-23 (in lac)	Date of measurement	Work value as per target (in Lacs)	Actual work done (in Lacs)	Fine imposed /date (in Lacs)	Total Target of Work to be done as per Agreement (In Km)	E/W (in Km)	GSB (in Km)	WBM/WMM (in Km)	BM/DBM (in Km)	SDBC /BC/PMC (in Km)	PCC/POC (in Km)	CD Work (no.)		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27
84	Aurangabad	HL RCC Bridge (2x16.50m) at 2+625km in Bhaluahi - Jharna Molam Road. Package No. BR02RC331	LWE	0.036	136.04	5059(s)wedd-30.09.22	Dhananjay Kumar Singh	134.48	01.03.23	08.12.23		426.64			426.64		Foundation-290.40 Cum Sub Structure-130.358 cum Super Str-243.57 cum								Jan-24	Foundation : 202.15 Cum Substructure : 97.20 Cum Completed Raft Foundation : 03 Nos. Completed. Work stopped due to Forest Issue.
85	Aurangabad	Construction and Strengthening of Ram Bandha to Amba Bartari for the year 2022-23 under RCD, Road Division No. 1, Aurangabad Package No. BR02RC-318, Total Length : 1.910 Km	LWE	1.91	251.69	5059(s)wedd-30.09.22	Shamsher Engicon Pvt. Ltd.										E/W-1.910 GSB-1.910 WMM-1.910 BM-1.910 SDBC-1.910 CD-08									In Agreement process. Forest issue.
85	Aurangabad Total	19		185.426	30474.4815			12086.09862						13016.130	10430.610	0.000										
86	Gaya	Construction / Improvement of Bodhgaya - Mohanpur road from 7.00 to 20.70 for the year 2017-18. PLAN	State Plan	13.7	1966.39	11687(S)dt. 15.12.2017	M/s Raja Construction Mob. No. 9431224348	1604.51323 Supply. Agreeemnt - Rs 266.39817	24.09.2018	23.09.2019		100.280	20.09.20	1760.500	1721.130		E/W-13.70 GSB-13.568 WMM-9.469 DBM-9.469 SDBC-9.469 PCC-4.099 CD-49 Drain-1.76	13.50 13.50	13.50 13.50	9.37 9.37	9.37 9.37	9.37 9.37	4.09 4.09	46 46		Work completed. Except 70m length due to land dispute. Perpetual lease notice has been published in News paper (Hindustan)dt. 20.05.2022 Revised estimate for TS has been sanctioned by Engineer In Chief vide memor no. 5174 (E) dt. 05.09.2022 for approval of L.A. amount . Contractor has been instructed to submit EOT proposal along with work programme vide letter no. 1234 dt. 15.07.2022 of this office. Six member committee have been visited the site on 03.12.2022 and 6 member committee report has been submitted by District Land Officer, Gaya vide letter no. 390 dt. 23.03.2023. L.A. process is in progress.L.A. amount demanded vide this office letter no. 1107 WE dt. 04.5.2023
87	Gaya	Widening & Strengthening of Bakror – Sohailpur via Dungeshwari Chowk road from km 0.00 to 8.475 BR12RC045	RCPLW EA	8.475	932.5785	5057(S)dt. 02.07.2018	M/s Magadh Construction wroks Mob. No. 9939970549	661.1141	27.06.2019	26.02.2020			28.02.22	604.540	615.440	EOT grant without LD	E/W-8.075 GSB-8.048 WMM-7.828 DGBM-7.855 SDBC-7.855 PQC-0.220 DLC-0.220 Drain-1.040 CD-24 Nos	7.61 7.61	7.61 7.61	7.40 7.40	7.40 7.40	7.40 7.40	0.21 0.20	24 24		Work completed. Except 175m length due to land dispute. Perpetual lease notice has been published in News paper (Hindustan)dt. 20.05.2022. Letter has been send to raiyats to submit the land related document, Aadhar, Pan etc. Revised estimate for descoping has been granted vide CE, South, RCD, Patna memo no. 3329 dt. 08.12.2022. Land acquisition process is in progress. L.A. process is in progressPayment for LA amount to Raiyats is in Progress.

ROAD CONSTRUCTION DEPARTMENT
PROGRESS REPORT FOR THE YEAR 2023-24

WING-SOUTH BIHAR

Sr. No.	Division	Name of Road	Head	Sanctioned Length (Km)	Administrative Approval		Name of contractor	Agreement Amount (Rs. in Lacs)	Date of work order	Date of Actual Comp./Completion as per Agreement or Final Date as Negotiated With Contractor	Financial Progress during 2023-24 UPTO 31.12.2023						Physical Progress during 2023-24 UPTO 31.12.2023								Expected Month of Completion	Remarks	
					Amount (Rs.in Lac)	Reference					Cumulative Expenditure (in lac) upto 31.03.2023	Expenditure during 2023-24 upto Dec-23 (in lac)	Date of measurement	Work value as per target (in Lacs)	Actual work done (in Lacs)	Fine imposed /date (in Lacs)	Total Target of Work to be done as per Agreement (In Km)	E/W (in Km)	GSB (in Km)	WBM/ WMM (in Km)	BM/ DBM (in Km)	SDBC / BC / PMC (in Km)	PCC/ POC (in Km)	CD Work (no.)			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	
88	Gaya	IRQP work in Kandaul – Tajpur – Satamas – Sarbahada Road from km 0.00 to 14.00 for the year 2019-20. State Plan	Plan	14	729.88	10624(S) 12.12.2019	M/s Kamlesh Kumar Prop. Shashi Kumari Mob. No. 6201992822	780.05675	23.06.2021	22.03.2022		189.540	26.08.23	780.057	664.470	25.160	E/W-14.00 GSB-3.850 WMM-3.850 BM-14.00 SDBC-14.00 CD-6 Nos	14.00 14.00	3.85 3.85	3.85 3.85	14.00 14.00	14.00 14.00			5 5	Oct-23	work completed. Due to slow progress Contractor has been debarred vide this office order no. 99 dt. 04.11.2022. EOT has been granted vide officer order no. 120 dt. 07.12.2022 till 03.01.2023 contractor has been fined Rs. 25.16183Lakh from their Bill amount.
89	Gaya	W&S of Jethian to Baluakhandha at Islampur-Sarbahda-Rajgir (SH-71) road via Chakraghati-Bathani-Telari-Charkama including culverts & Minor Bridges (Length-20.23 km)	LWE	20.23	2435.65	341(s) 02.02.22	Mother India const. Pvt. Ltd.	2261.89	19.04.22	18.06.23			14.10.23	1438.305	1438.050		E/W-20.23 GSB-20.23 WMM-20.23 DGBM-19.005 SDBC-19.005 PQC-1.225 CD-21	18.00 18.00	17.00 17.00	16.50 16.50	15.60 15.60	15.60 15.60	0.87 0.87	10 10	Dec-23	work completed in all respect except 3.10 km Road portion comes under Chakra ghati Forest Reserve. Work hampered in anticipation of forest clearance. Application has been uploaded at PARIVESH Portal for Forest Clearance on dated 07.01.2023 and its Single Window No – SW/107187/2022. For Acquiring forest land, Land acquisition process in Progress. Higher Authorities has directed to submit De-scope proposal in 3.1 km road length.	
90	Gaya	Widening / Strengthening of Malahi More(Bhaiya Bigha) to Gendupur (Mahauri Road) including culverts & minor bridges. Length – 12.410 km (Package No-.BR12RC-345)	LWE	12.41	1573.64	5059(s) 30.09.22	M/S Maa Komli Const.	1178.04	15.11.22	14.07.23			30.11.23	879.000	879.000		E/W-12.41 GSB-12.41 WMM-11.12 BM-11.12 SDBC-11.12 PQC-1.29 CD-21 Nos Drain-0.250	12.41 12.41	12.41 12.41	12.41 12.41	10.92 7.15	10.92 5.15	1.29 0.65	21 21		Construction work completed except 250m road length due to land dispute. . NOC granted by RWD, Patna vide letter no. 4687 dated 22.08.2023 in disputed road portion. EOT granted upto 14.11.2023. 242 m drain constructed.	
91	Gaya	W/S of Road from 2nd km of Atri-Jethian road to Saren via Punar-Kariyat-Manjihauli-Bandi including culverts & Minor Bridge Length-14.50	LWE	14.5	1849.58	341(S) Dt-02.02.22	Mukesh Kumar	1474.066	14.10.22	13.08.23			13.11.23	281.000	281.260		E/W-14.47 GSB-14.421 WMM-11.52 BM-11.52 SDBC-11.52 PQC-2.90 CD-27 Drain-0.50	10.50 10.50	9.00 9.00	6.50 4.00				12 12	Mar-24	Work in progress. Due to slow Progress contractor has been debarred vide this office order no. 150, memo no. 1123 dt. 6.5.2023. EOT grated upto 13.11.2023. 200 m drain constructed. So - cause issued to contractor for slow progress vide this office letter no-2769 dt. 29.12.2023.	
92	Gaya	W&S of NH-83 left out portion of NH-83 from CH-81.074 to CH-98.300 (17.226 km) & CH-72.860 to CH-74.760 km (1.90 km) in district of Gaya (Actual length of road 19.126 km) for the year 2020-21 under CRF Scheme	CRF	19.126	14981.14	5060(s) 30.09.22	Baba Hans Const. Pvt. Ltd.	12903.01	20.02.23	19.02.25			28.12.23	1026.970	1026.970		E/W-19.126 GSB-19.126 WMM-19.126 DGBM-19.126 BC-19.126 CD-32 Nos Drain-6.34	8.20 7.60	8.20 7.60	8.20 7.60	6.10 5.20				Feb-25	Work is in progress. Earth work, GSB & WMM work has been done as per avaiability of land.. Progress is Slow in anticipation of NOC from Forest Department. Revised T.S including utililshifting has been returned for some rectification by CE, South, RCD, Patna.	
93	Gaya	W&S work of Daakashtan to NH-83 DAV School via Seodhar Bigha belwa tand	Plan	1.9	469	4195(s) 17.07.23	M/S Maa Komli Const.	357.09	13.11.23	12.04.24							E/W-1.90 GSB-1.90 WMM-1.90 DGBM-1.90 BC-1.90 CD-4	1.50 0.00	1.50 0.00	1.50 0.00						Work in progress	

ROAD CONSTRUCTION DEPARTMENT
PROGRESS REPORT FOR THE YEAR 2023-24

WING-SOUTH BIHAR

Sr. No.	Division	Name of Road	Head	Sanctioned Length (Km)	Administrative Approval		Name of contractor	Agreement Amount (Rs. in Lacs)	Date of work order	Date of Actual Comp./Completion as per Agreement or Final Date as Negotiated With Contractor	Financial Progress during 2023-24 UPTO 31.12.2023						Physical Progress during 2023-24 UPTO 31.12.2023								Expected Month of Completion	Remarks
					Amount (Rs.in Lac)	Reference					Cumulative Expenditure (in lac) upto 31.03.2023	Expenditure during 2023-24 upto Dec-23 (in lac)	Date of measurement	Work value as per target (in Lacs)	Actual work done (in Lacs)	Fine imposed /date (in Lacs)	Total Target of Work to be done as per Agreement (In Km)	E/W (in Km)	GSB (in Km)	WBM/ WMM (in Km)	BM/ DBM (in Km)	SDBC / BC / PMC (in Km)	PCC/ POC (in Km)	CD Work (no.)		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27
94	Gaya	W&S work of Tibbat Dharmshalla to Hotel OM international via Sabji Market	Plan	0.575	290.96	<u>4196(s)</u> <u>17.07.23</u>	Gita Devi	228.97	13.11.23	12.04.24							E/W-0.575 GSB-0.575 WMM-0.575 DGBM-0.575 BC-0.575 CD-3									Work in progress Site clearing under in 575m
95	Gaya	W&S work of Saxena more to Shakiya Munni college via Katorwa Ramanya Bhumi to Jayhind Public School	Plan	2.65	604.75	<u>4197(s)</u> <u>17.07.23</u>	M/S MG const. and Co	451.32	16.11.23	15.05.24							E/W-2.65 GSB -2.65 WMM-2.65 DGBM-2.65 BC-2.65 CD -5	1.50 0.00	1.50 0.00							Work in progress
96	Gaya	W&S work of Kaalchakra Maidan to Maharani road via Sujata Bypass	Plan	0.6	378.98	<u>4194(s)</u> <u>17.07.23</u>	M/S MG const. and Co	288.33	16.11.23	15.04.24							E/W-0.60 GSB-0.60 WMM-0.60 DGBM-0.60 BC-0.60 CD-2									Work in progress Site clearing under in 600m
96	Gaya Total	11		108.166	26212.5485			20583.88685						6770.372	6626.320	25.160										
97	Jehanabad	Strengthening work in km 0 to 5.00 of Daharpur to Satampur via. Ahiyasa Road under Road Division-1 Jehanabad	Plan	5	740.85	<u>4895 (S)</u> <u>dt.</u> <u>28.08.2020</u>	Mother India pvt. Ltd	745.84	07.06.2021	06.03.2022 EOT 31.01.24	632.010	48.380	Up-to-date	<u>745.840</u>	<u>680.390</u>		E/W-5.00 GSB-5.00 WMM-3.80 DBM-3.80 BC-3.80 DLC-1.20 PQC-1.20 Culvert-4 HP-8	<u>5.00</u> <u>5.00</u>	<u>4.90</u> <u>4.90</u>	<u>3.80</u> <u>3.80</u>	<u>3.80</u> <u>3.80</u>	<u>3.80</u> <u>3.80</u>	<u>1.10</u> <u>1.10</u>	<u>12</u> <u>12</u>	<u>Jan-24</u>	Work is stopped due to encroachment in 100m length other work completed.
98	Jehanabad	Strengthening work of Bandhuganj -Okari-Masaurhi Road in . 0 to 14.936 for the year 2018-19.(3054)	Non Plan	14.936	1497.93	<u>1013(S)</u> <u>dt.</u> <u>29.01.2019</u>	WARIS BUILDCON (I) PVT. LTD., AT. LAKHIBAG, MANPUR, DIST. - GAYA	1512.85501	27.07.19	26.10.20 EOT 31.01.24	1313.780	113.005	Up-to-date	<u>1512.850</u>	<u>1426.790</u>		E/W-14.936 WMM-8.225 DGBM - 14.936 BC-13.441 Mastic - 1.495 Drain-1.20 M. Bridge-2 No.	<u>14.93</u> <u>14.93</u>	<u>0</u>	<u>8.22</u> <u>8.22</u>	<u>14.93</u> <u>14.93</u>	<u>13.44</u> <u>13.44</u>	<u>0.90</u> <u>0.90</u>	<u>2</u> <u>2</u>	<u>Jan-24</u>	Work is progress and agency is debar by Lt. No. 899, Dt.16-09-2023
99	Jehanabad	W&S work of Bhandhuganj-Bharthu-Sukiyama Road in . 0.00 to 12.55 with Earth work, Cross Drainage work, Utility Shifting work, Retaining wall & Miscellaneous work for the year 2018-19.(5054)	Plan	12.55	1492.23	<u>1014(S)</u> <u>dt.</u> <u>29.01.2019</u>	M/s Bhardwaj Construction	1438.90858	25.01.2020	24.04.21 EOT 31.01.24	939.490	139.130	Up-to-date	<u>1438.910</u>	<u>1078.630</u>	<u>1438909</u> <u>13.12.21</u>	E/W-12.485 GSB - 10.275 WMM-12.275 DGBM-12.275 SDBC-12.275 P. wall-1.40 RCC culert - 1 HP Culvert-7	<u>10.80</u> <u>10.80</u>	<u>10.27</u> <u>10.27</u>	<u>11.50</u> <u>10.05</u>	<u>10.50</u> <u>10.50</u>	<u>10.00</u> <u>10.00</u>	<u>0</u>	<u>1</u> <u>1</u>	<u>Jan-24</u>	Work in progress. Agency is debar by Letter no-278 & dt-26.03.22
100	Jehanabad	Widening and strengthening of NH-83 Left out Part of Jehanabad Road for (Km 0+000 to 7+480) under RCD for the year 2022-23	Plan	7.48	9984.29	5060(s) 30.09.22	Baba Hans Const. Pvt. Ltd.	8425.72	06.04.23	05.04.23 05.04.25		963.12		8425.72	963.12		GSB-6.220 WMM-6.220 DGBM - 7.480 BC-7.480 Drain-4.280 m Load Bearing drain-3.280 Utility duct - 1.300 km	<u>1.00</u> <u>1.00</u>	<u>3.65</u> <u>3.50</u>	<u>3.65</u> <u>3.50</u>	<u>1.44</u> <u>0.00</u>			<u>Apr-25</u>	Work is slow due to forest issue, utility shifting & encroachment. Drain work is in progress	

ROAD CONSTRUCTION DEPARTMENT
PROGRESS REPORT FOR THE YEAR 2023-24

WING-SOUTH BIHAR

Sr. No.	Division	Name of Road	Head	Sanctioned Length (Km)	Administrative Approval		Name of contractor	Agreement Amount (Rs. in Lacs)	Date of work order	Date of Actual Comp./Completion as per Agreement or Final Date as Negotiated With Contractor	Financial Progress during 2023-24 UPTO 31.12.2023						Physical Progress during 2023-24 UPTO 31.12.2023								Expected Month of Completion	Remarks
					Amount (Rs.in Lac)	Reference					Cumulative Expenditure (in lac) upto 31.03.2023	Expenditure during 2023-24 upto Dec-23 (in lac)	Date of measurement	Work value as per target (in Lacs)	Actual work done (in Lacs)	Fine imposed /date (in Lacs)	Total Target of Work to be done as per Agreement (In Km)	E/W (in Km)	GSB (in Km)	WBM/WMM (in Km)	BM/DBM (in Km)	SDBC /BC/PMC (in Km)	PCC/POC (in Km)	CD Work (no.)		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27
101	Jehanabad	Construcion of 5 x 18.60 m span R.C.C. H.L. Bridge in .1st of Chandhariya-Habalipur-Cherui-Dhamapur-Ghoshi Road for the year 2017-18.(5054)	Plan	93.00 m	2186.96	5993(s) 06.07.2017	K & Andy Associate	857.54	01.10.2019	15.05.21 31.01.24	575.730	150.770	Up-to-date	617.350	726.500		5 Span H.L. Bridge	0	0	0	0	0	0		Jan-24	Work in progress Found-100% Sub Str-100% Super Str-100% Bridge structure work completed. Construction of approach road not completed due to land acquisition issue.
101	Jehanabad Total	5		39.966	15902.26			12980.86359						12740.670	4875.430	0.000										
102	Nawada	W&S of Kadirganj Kowakol Road- to Mahakar Road For the Year 2019-20 (BR25RC-231)	RCPLW EA	14.073	2735.16	Lt. No. 4917(S) Dated 31.08.19	M/S Surendra Prasad & co.	1471.50	16.01.21	15.07.2022 29.08.22	738.360	33.280		1471.50	1216.640		E/W -14.073 G.S.B. -14.073 WMM -13.113 B.M. -13.113 SDBC -13.113 PQC- 0.960 CD-16 (HP-11, RCC-5)	13.96 13.96	13.96 13.96	13.002 13.002	13.103 13.103	13.103 13.103	0.96 0.96	17 16		Work completed. Descoping Required.
103	Nawada	W&S of NH-31 Baksanda to NH-31 Simarkol the Year 2019-20 (BR25RC-233)	RCPLW EA	13.90	1776.26	Lt. No. 4917(S) Deted 31.08.19	Sai Construction	1321.23	04.12.20	03.03.2022 17.04.22	96.000	138.000		1321.23	844.000		E/W -13.900 G.S.B. -13.900 WMM -12.010 B.M. -12.010 SDBC -12.010 PQC- 1.890 CD-14(HP-10, RCC-4) SD- 1.450	10.00 8.00	13.00 13.00	12.00 12.00	9.00 7.30	7.80 7.00	0.65 0.41	12 12	Jan-24	Work in progress.
104	Nawada	W&S of Hisua-Khanawa road (Km 0.00 to 11.20)	Plan	11.20	2708.89	5531(s) 13.09.23																				TB with CE office
104	Nawada Total	3		39.173	2708.89			0						0.000	2060.640	0.000										
105	Sherghati	Const. work of Naibazar to NH 2 via Ram Mandir, Dak Bunglow, Ramna, Sheikhpura, Gurukul (km 0.0 to 8.05)	Plan	8.05	2383.76	976(s) Dt-04.03.22	Pankaj Const.	1869.23	19.10.22	18.01.24	446.740	802.390	18.12.23	1869.240	1249.130		E/W-8.05 GSB-8.05 WMM-7.16 DGBM-7.16 BC-7.16 PQC-0.89 HP-7 CC-2 Geo Bag-4	7.15 7.00	7.00 6.70	7.00 6.50	4.00 3.00	4.00 3.00	0.45 0.45	9 9	Jan-24	Work in progress Geo Bag 4.0 km completed
106	Sherghati	Construction of H.L RCC Bridge at Ch-625m Lutua - Lutua Asurain Road.under RCPLWEA	LWE		513.87	5059(s) dt-30.09.22	M/S SHAILCON CONSTRUCTION PRIVATE LIMITED	423.01	11.04.2023	10.12.23		35.000		423.010	247.000		E/W-0.200 GSB- 0.120 WMM- 0.120 BM- 0.120 SDBC- 0.120 PCC/RCC/PILE- 100%								Mar-24	Work in progress Sub Structure work in progress Pile cap-5/5 pier/abutment shaft 4/5

ROAD CONSTRUCTION DEPARTMENT
PROGRESS REPORT FOR THE YEAR 2023-24

WING-SOUTH BIHAR

Sr. No.	Division	Name of Road	Head	Sanctioned Length (Km)	Administrative Approval		Name of contractor	Agreement Amount (Rs. in Lacs)	Date of work order	Date of Actual Comp./Completion as per Agreement or Final Date as Negotiated With Contractor	Financial Progress during 2023-24 UPTO 31.12.2023						Physical Progress during 2023-24 UPTO 31.12.2023								Expected Month of Completion	Remarks
					Amount (Rs.in Lac)	Reference					Cumulative Expenditure (in lac) upto 31.03.2023	Expenditure during 2023-24 upto Dec-23 (in lac)	Date of measurement	Work value as per target (in Lacs)	Actual work done (in Lacs)	Fine imposed /date (in Lacs)	Total Target of Work to be done as per Agreement (In Km)	E/W (in Km)	GSB (in Km)	WBM/WMM (in Km)	BM/DBM (in Km)	SDBC / BC / PMC (in Km)	PCC/ POC (in Km)	CD Work (no.)		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27
107	Sherghati	Supta to Ahiyapur via Lodipur, Narayan Bigha, Khaira, Pandey Bigha, Chatama Road (SH-69)	Bypass	12.4	5036.81																					Tender publication in process.
107	Sherghati Total	3		20.45	7934.44			2292.24						2292.250	1496.130	0.000										
108	Arwal	Strengthening of Manikpur-Bithara-Senari Road	Plan	12.00	2387.28	8537(S) 16.09.2019	M/S Waris Buildcon I Pvt.Ltd.	1657.52675	27.05.2020	31.03.24	523.170	47.060	24.07.23	1657.527	530.840	33.150	E/W-12.00 GSB-12.00 WMM-11.325 DBM- 11.325 BC-11.325 PQC-0.675 CD-New-11 CD-Ext.-10 R/Wall-0.605 Drain-0.750	4.00 4.00	12.00 12.00	10.50 10.50	2.60 1.00	0.00 0.00	0.00 0.00	0.00 0.00	Mar-24	Work Rescinded by this office is cancelled by Chief Engineer(South) Letter No.392 Dated-10-02-2023 By Chief Engineer(South) Lt.No.2759 Dt.08-09-2023 last chance given to contractor to complete work.
109	Arwal	Const. of PQC & RCC Drain in Kurtha Bazar Portion from Ch-126.37 to 127.17 or SH-69	Plan	0.80	371.34	766(s) 03.10.2018	M/S Hanumant Hitech Infrastructure Pvt. Ltd.	284.71	28.06.22	27.03.23	131.170	0.000	04.03.23	284.710	131.170		PQC-800m Drain-1800m								Mar-24	1800 m Drain Completed & Work not completed in time due to heavy traffic and difficulty in blocking road.
110	Arwal	Const. of Kurtha Bypass road connecting SH-69 road	Bypass	2.93	1078.74	749(S) Dt-	M/S Realty Advance Structure Enterprises Pvt. Ltd.	885.19	28.06.22	30.09.23	569.910	274.960	27.05.23	885.190	569.910		E/W-2.93 GSB -2.60 WMM-2.6 PQC-0.33 DBM-2.6 B C-2.6 CD-12	2.33 1.86	2.33 1.86	2.01 0.51	1.95 0.00	1.95 0.50	0.32 0.23	11 5	Mar-24	Work in progress. DLC-0.32 km Work is not completed in time due to electric pole not shifting and encroachment at Sura Village in the alignment of Bypass. Supplemenry Agreement for Utility Shifting done. Work in progress.
	Arwal Total	3		12.00	2387.28			1657.52675						1657.527	530.840	33.150										
	Grand Total	110		1136.18	337474.745			192771.6788						135681.800	136996.250	58.310										