

## Annexure-2 (With encumbrance)

Update as on 15.06.2021 (Fortnightly)

State- BIHAR

S. No.	District	Name of Road	Name of Road Stretch	Original Cost (in Cr.) As per HLEC	Revised cost (in cr) approved	Length available acquired	Length yet to be acquired (in km with reasons)	Physical progress (in km)			Whether connectivity established (yes/no)	Financial Progress/ expenditure (in Cr.)	PDC (CCS/HLEC)	Remarks
								Formation	Surfacing (SDBC + PQC)	Other				
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
1	Bihar/West Champaran	Indo-Nepal Border Road from UP Border Madanpur to Galgalia WB Border under State of Bihar	Madanpur (NH-28 B) to Shivrahi/Dumri (km 0 to 26.50)	<b>237.96</b> As per <b>24th</b> HLEC Dated:- 11.04.2012	<b>359.00</b>	26.500	0.000	7.00	0.00	CD-14/31 02 No. Under Progress	No	96.8190194	47th HLEC Dated 26.12.2019	1. Original Contract with M/s NKC is under foreclosure. Concurrence of Law Department obtained and concurrence of Finance Department has to obtain. 2. Revised Cost for Madanpur to Bhangaha is Rs. 359 Cr. approved by 47th HLEC. 3. Agency for Madanpur-Shivrahi/Dumri - Ujjain Engicon India, Pvt. Ltd. 4. Agency forDumri to Harkatwa/Rupaulia - Ujjain Engicon India, Pvt. Ltd. 5. Agency for Rupaulia to Bhangaha - Ganesh Ram Dokania <b>6. Last 15 days P&amp;F Progress Report:- GSB-0.5 km,CD-01No.</b>
2	Bihar/West Champaran		Dumri to Harkatwa/Rupaulia (km 26.50 to 54.950)			28.450	0.000	23.00	0.00	GSB-2.8 km, CD-29/95 03 No. under progress	No			
3	Bihar/West Champaran		Rupaulia to Bhangaha (km 54.950 to 81.90)			26.950	0.000	21.00	0.00	GSB- 9.10 Km, WMM-7.6 km CD-61/88 04 No. under progress	No			
4	Bihar/West Champaran		Bhangaha to Dhutaha (km 81.90 to 112.898)	<b>93.44</b> As per <b>24th</b> HLEC Dated:- 11.04.2012	<b>130.36</b>	26.252	4.748	21.50	0.00	GSB-4 km, CD-06/08	No			1. Original Contract with M/s NKC is under foreclosure. Concurrence of Law Department obtained and concurrence of Finance Department has to obtain. 2. Revised Cost for Bhangaha to Dhutaha is Rs. 130.36 Cr. approved by 47th HLEC. 3. Agency for Bhangaha to Dhutaha - Sri Ram Enterprises 4. Work under progress.
5	Bihar/East Champaran		Dhutaha River to Lalbakiya River (L-77.242km)	<b>238.34</b> As per <b>25th</b> HLEC Dated:- 21.01.2013		65.452	11.790	46.10	13.50	GSB-33.90 km, WMM-27.50km, DBM-19.50 km, CD Work 38/80 26 in Progress. Drain work 400m in progress.	No	77.890902		1. M/s JKM (Contractor) is interested to execute the work. Asking for new rates for deviated Qty/extra items/substituted item. Matter will be discussed in department tender committee. 2. M/S JKM has appealed in Hon'ble High Court (CR-49/2018) department has submitted statement of fact. 3. Stage-I forest Clearance obtained & Stage-II under Process. (Not required) 4. Earlier Tribunal has rejected the writ petition on 13 <sup>th</sup> February 2018. 5. The Contractor has attended all the three V.C. on 30.08.2018, 26.07.2018 & 15.06.2018. But not interested on Primary agreement rate. Asking for Road transport of aggregate in place of rail cum road from Sheikhpura/ Mirjachauki Quarry. 6. Out of 77.242 km LA has been Completed in 65.452 km rest is process. Which includes 3 No. villages whose alignment has been approved recently from MHA. 7. Work has been started. 8. The revised estimate is under process of sanction in RCD. Revised Cost Rs. 327 Cr. <b>9. Last 15 days P&amp;F Progress Report:- E/W- 0.3km, WMM-0.5km &amp; SDBC-1.5km, CD-01No. EXP.- 3.08Cr.</b>

S. No.	District	Name of Road	Name of Road Stretch	Original Cost (in Cr.) As per HLEC	Revised cost (in cr) approved	Length available acquired	Length yet to be acquired (in km with reasons)	Physical progress (in km)			Whether connectivity established (yes/no)	Financial Progress/ expenditure (in Cr.)	PDC (CCS/HLEC)	Remarks
								Formation	Surfacing (SDBC + PQC)	Other				
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
6	Bihar / Sitamarhi	Indo-Nepal Border Road from UP Border Madanpur to Galgalia WB Border under State of Bihar	Phulbaria Ghat at Lalbakiya River to Bahar Village (L-24.050km)	<b>70.56</b> As per <b>23rd</b> HLEC Dated:- 24.05.2011	<b>161.000</b>	24.000	0.050	13.00	0.00	GSB-4.00 km, CD-0/3, Bridge-0/4 completed. Foundation and sub-structure completed in 4 no. bridges. Rest is under progress.	No	26.0690493	45th HLEC Dated 13.11.2018	1. In 45 <sup>th</sup> HLEC meeting revised estimate of Rs. 161 Cr. has been sanctioned. 2. Out of 24.05 km LA has been completed in 24.00 km rest in process. 3. Complain in Technical bid. 4. Bid submitted after retender under financial evaluation.
7	Bihar/ Sitamarhi		Bahar Village to Knahauli (L-10.925km)	<b>36.71</b> As per <b>25th</b> HLEC Dated:- 21.01.2013	<b>48.780</b>	10.925	0.000	4.00	0.00	E/W- 5.0km. Work in Progress CD Work 0/8	No	5.3774416	47th HLEC Dated 26.12.2019	1. Revised estimate has been approved by 71st TC on 21 Nov. 2019 and further by 47th HLEC on 26th Dec. 2019 2. out of 65.875 km L/A has been completed in 65.875 km. 3. Tender awarded to M/s Kamlesh. 4. Last 15 days P&F Progress Report:- E/W-5km. Work in Progress. Exp.-1.5Cr.
8	Bihar/ Sitamarhi		Knahauli to Sursand (L-49.150km)	<b>147.75</b> As per <b>25th</b> HLEC Dated:- 21.01.2013	<b>220.110</b>	49.150	0.000	0.00	0.00	CD Work 0/78	No			1. Retender for Kanhauli to Sursand-49.150 km. 3. Revised estimate has been approved by 71st TC on 21 Nov. 2019 and further by 47th HLEC on 26th Dec. 2019 4. Retender under finalization 5. LOA Issued dt. 04.06.2021 & Work order issued dt. 05.06.2021. Agency M/S Broadway links pvt. Ltd.
9	Bihar/ Sitamarhi		Bhitta More - Parsa (L-5.800km)	<b>16.81</b> As per <b>25th</b> HLEC Dated:- 21.01.2013	<b>24.040</b>	5.800	0.000	2.90	0.00	GSB-1.8 km, 1.1km single Layer complete, WMM-0.3km CD Work 8/15	No	3.6357471		1. Revised estimate has been approved by 71st TC on 21 Nov. 19 and further by 47th HLEC on 26th Dec.2019 2. Tender awarded Agency Narayan Nirman. 3. Work in progress.
10	Bihar/ Madhubani		Parsa to Akhrar Ghat (L-10.610km)	<b>31.52</b> As per <b>25th</b> HLEC Dated:- 21.01.2013	<b>42.390</b>	10.610	0.000	9.40	0.60	GSB- 2.70 km, DLC-0.60 km, PQC-0.60km CD Work 06/20	No	6.6444435	48th HLEC dated 07.08.2020	1. Revised estimate has been approved by 48th HLEC dated 07.08.2020 2. Tender awarded to Agency Kailash Prasad.

S. No.	District	Name of Road	Name of Road Stretch	Original Cost (in Cr.) As per HLEC	Revised cost (in cr) approved	Length available acquired	Length yet to be acquired (in km with reasons)	Physical progress (in km)			Whether connectivity established (yes/no)	Financial Progress/ expenditure (in Cr.)	PDC (CCS/HLEC)	Remarks
								Formation	Surfacing (SDBC + PQC)	Other				
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
11	Bihar/ Madhubani	Indo-Nepal Border Road from UP Border Madanpur to Galgalia WB Border under State of Bihar	Laukahi (Jhori Chowk) to Bhutaha Chowk (L-28.600km)	85.11 As per 25th HLEC Dated:- 21.01.2013	111.300	28.600	0.000	26.00	0.90	GSB- 8.29 km DLC- 2.132 km PQC-0.900 km C/D- 15/36 5 No. C/D in Progress 1 No. H.L. Bridge work in progress	No	15.1682	49th HLEC dated 08.01.2021	1. Revised Cost Rs. 116.79 Cr. 2. Laukahi (Jhori Chowk) to Bhutaha Chowk estimate has been submitted to MHA vide letter no.-10074(S)we dt.- 21.11.19 Technical bid has opened on date-30.12.2019 3. Technical bid has been submitted to S.E. Query vide letter no. ADG(B)/23/Estimate/2019-20/168-H Date-02/03/2020 4. Revised cost of Rs. 111.30 Cr. approved by 49th HLEC dated 08.01.2021 5. Agreement done with M/s Kailash Prasad. 6. Work under old agreement- ( E/W-15km, GSB-8km,DLC-1.08km, CD-12No.)
12	Bihar/ Kishanganj		Fatehpur to Piltola & Piltola - Galgalia (L-79.50km)	258.77 As per 25th HLEC Dated:- 21.01.2013		79.500	0.000	53.00	21.00	GSB-44.00 km, WMM-38.00 km, DBM- 27.00 km, C/D-104/161 H.L Bridge-3 No. under progress	No	105.995614	1. M/s JKM has started the work. 2. M/s JKM is interested to execute the work. Asking for new rates for deviated Qty/extra items/substituted item. Matter will be discussed in department tender committee. 3. Earlier Contractor has denied to execute the work & moved to Arbitration Tribunal Vide - Reference Case No. 183/2015 for foreclosure of the aggrement reference case No. 186/2015 for other reliefs. 4. Hon'ble Tribunal has rejected the writ petition on 13 <sup>th</sup> February 2018. 5. M/s JKM Contractor has appealed in Hon'ble High Court (CR 51/2018) Department has submitted Statement of fact. 6. No need of Envoinmental clearance 7. Utility shifting han been nearly completed. 8. The Contractor has attended all the three V.C. on 30.08.2018, 26.07.2018 & 15.06.2018. But not interested on Primary agreement rate. Asking for Road transport of aggregate in place of rail cum road from Sheikhpora/Mirjachaunki Quarry. The Revised estimate on present SOR is Rs. 340.46 Cr. BFR cell has made query on 08.09.20. Query replied vide letter no 6784 date-28.09.2020 9. Revised cost of Rs. 352.57 Cr. discussed in 73rd TCM held on 09.11.2020 & proposal is deferred by the committee 10. out of 79.50 km LA has been completed in 79.5 km 11.Last 15 days P&F Progress Report:- GSB-2.0km, WMM-2.0km, DBM-1.5km, SDBC-2.0km, CD-1No.	
Total:				1216.97		382.189	16.588	226.90	36.00			337.6004169		