

Ganga Path (Digha to Deedarganj): Up-to-date status as on 03.06.2017

Project Name : Construction of Ganga Path from Digha to Deedarganj (21.5 Km) at Patna in the State of Bihar on EPC mode.

Length : 21.5 Kms [7.6 Km. Elevated + 13.9 Km Embankment]

Administrative Approval : **3160 Crores**

- Starting Point : Digha Rail-cum-Road Bridge
- End Point : Deedarganj (At NH-30)
- No. Of lanes : 4 Lanes

Contract Amount : Rs.1777.3715

Connectivity : 5 Nos. and Start and Ending Point (LCT Ghat, A.N. Sinha Institute, Krishna Ghat, Kangan Ghat, Patna Ghat)

Railway over bridge (RoB) : 1 (Patna – Delhi line at Deedarganj)

Date of Start : 09.09.2013

Completion Date : 08.09.2017

Name of the Contractor : M/s Navayuga Engineering Company Ltd. (NECL)

Physical & Financial Progress

Year	Financial (In Cr.)	Cumulative Financial Progress (In Cr.)	Physical (in %age)	Cumulative Physical Progress (in %age)
2013 - 14	199.59	199.59	0	0
2014 - 15	29.50	229.09	1.6	1.6
2015 - 16	116.38	345.47	4.4	6
2016 - 17	188.05	533.52	10.69	16.69
2017-18	56.48	590.00	1.10	17.79
Total	590.00		17.79	

Remarks : **Work in Progress (Temporarily stopped due to water in river Ganges)**

Physical Progress :

1. 306 Pile out of 628 Completed.
2. Pile Cap – 62 Completed
3. Pier – 60 completed
4. Pier Cap – 60 completed
5. Segment Casting – 274 Completed
6. Highway Embankment – About 5 Kms.















