Minutes of review meeting on ROBs held on 05.06.2023 at BRPNNL Office Bihar, Patna.

Following officers participated.

East Central Railway


- 1. Sri R.K Singh, Chief Engineer/ Road Safety Work
- 2. Sri Murari Lal, Chief Engineer/Construction/ North
- 3. Sri A.K.Singh. Dy.Chief Engineer/ Road Safety Work
- 4. Sri Kumar Alok, SSE/ Construction / MHX

Road Construction Department

- 1. Sri Mukesh Kumar, Joint Secretary (M.C)- cum- Nodal Officer- ROB
- Sri Sunil Kumar, Dy Chief Engineer / BRPNNL.
- 3. Sri Shankar Dayal, Assistant Engineer / BSRDCL
- 4. Sri Nishant Kumar, Assistant Engineer /RCD

S.N	Item	Remarks as discussed	
2	Out of 46 ROBs for which consent of cost sharing is available, 14 DPRs are sanctioned. Tender of all these to be finalized on priority. Out of above 46 ROBs, 31 DPRs on revised D&G charges are to be	RCD/BRPNNL stated that NIT of 13 RO been called and Tech bid will be o month, A/A for 10 ROBs has also been balance 4 ROBs should be taken on prior It was stated by RCD all balance submitted within next 15 days.	pened in this taken. A/A for ority.
3	submitted by RCD. These are 12 ROBs which are not covered under MoU dt 07.05.2019. In almost all of these, work in Railway portion is either complete or near to complete. Approved work in 2 ROBs (11B & 19B) is being executed by BSRDC & in 10 ROBs by BRPNNL. Work in approaches to be expedited by State Govt. (RCD/BRPNNL)	It was affirmed by RCD & BRPNNL that all these ROBs are in place and work ROBs will be completed as per TDC give SN ROB no. 1 39C (Karwandia) 2 78A (Chausa) 3 56C (Pusauli) 4 38B (Neora-Danapur) 5 159(Jiwdhara- Bapudham) 6 70 (Baxar-Baruna) 7 11Spl (Nawgachiya) 8 56 (Parsauni-Sitamarhi) 9 36C (Pahleza-Karwandia) 10 21A (Taregana) 11 11B (Guraru-Ismailpur) 12 19B (Ismailpur-Rafiganj)	of all these 12
4	Land issues in ROB at LC No. 78A, 56C, 38B, 70, 56, 36C & 21A needs to be resolved for early completion of approaches.	 ROB no. 78A (Buxar) - section 11(1) completed and land will be available in next 02 months. ROB no. 56C Pusauli - section 21(1) completed and payment to land owner is being made. ROB no. 38B Neora - Payment to land owner to be made. ROB no. 70 (Buxar) - SIA obtained. Report of expert committee awaited. ROB no. 56 (Parsauni) - Section 11(1) published in news paper. ROB no. 36/C - Karwandia section 21(1) 	

c:\users\cersw\downloads\minutes of meeting On 06.05.2023 (1) (1).docx





			completed. 7. ROB no. 21/A (Taregana) - Proposal for cost sharing by RCD sent to Public Finance committee. Tender invited	
5	Use of Railway land for approach portion at ROB at LC no. 23/B (Garaul) has been agreed by Railway. Due to non submission of fee on IR LSPS portal the validity of application lapsed.		Requisite fee of about 1.36 Cr. is to be paid immediately. RCD confirmed that fee will be paid within time limit.	
6	Updated abstract estimate Electrical deptt. for 8 RG division (ROB at LC no. 33, 137, 49, 39 & 32) has to be RCD for preparation of DPR	OBs in SPJ 34, 26, 53A, e provided to	in SPJ will be submitted to RCD within a week time. 26, 53A,	
7	ROB at LC no. 4/A near Kastha has scheme of additional light ROB as that of ROB at LC no. 71A and GAD of 71A has been approved. GAD of 4/A to be submitted by BRPNNL on priority.		June'2023.	
8	Proposed ROB at LC no. 36 (Neora) is crossing Danapur – Bihta road and NHAI constructing elevated corridor on this Road. RCD has requested NHAI to grant NOC construction of approach of ROB vide letter no. dt. 31.03.23. Matter to be pursued by RCD.			
9	ROB at LC no. 30/A near Sachiwalaya Halt. Two existing ROBs lie very close to this LC (Near Gardanibag). Hence ROB is not feasible only light FOB is feasible as per Site constraints. Consent of DM, Patna per LC closure has been asked vide letter no 5520 (E) dt. 07.11.2-22. Consent of DM, Patna is awaited. LC is proposed to be closed with provision of light FOB.			
10	Delay in land acquisition for ROB at LC no. 32 Goldenganj. About 76 decimal of land is to be acquired for approaches. Earlier proposal was filed by RCD on perpetual lease basis and this is not being agreed by local villages.		As the acquisition is getting delayed the land should be acquired on normal basis. Perpetual lease will take considerable time.	
11	LC No- 1A (Sonepur-Parmanandpur)		Railway will construct LHS on this LC on it's own cost. Consent has been received from DM, Saran.	
12	Section	LC. No	Railway is considering RoB on these LCs on 100%	
	Motipur Yard Parsauni-Sitamarhi Parsauni-Sitamarhi Danapur-Neora Tall- Mokama	121 55 54 39 50	Rly's cost.	
13	Saharsa-Baijnathpur Barh-Athmalgola Bagha-Valmikinagar Road	104 54 59	Railway will propose RoB on these LCs on 100% Rly's cost.	
14	Majhaulia- Bettiah	184	Railway has sanctioned it on 100% Rly's cost.	

No: W-3/420/ROB-RUB/MoU/RCD Dated .06.23

(R.K Singh)
Chief Engineer/ Road Safety Work/ECR



c:\users\cers\\downloads\minutes of meeting on 06.05.2023 (1) (1).docx

