

ROAD CONSTRUCTION DEPARTMENT
PROGRESS REPORT FOR THE YEAR 2024-25

WING-NORTH BIHAR

SR. NO.	DIVISION	NAME OF ROAD	HEAD	P	SANCTIONED LENGTH (IN KM)	ADMINISTRATIVE AMOUNT (RS. IN LAC)	APPROVAL Ref. No. & Date	NAME OF CONTRACTOR	AGREEMENT AMOUNT (RS. IN LACS)	DATE OF WORK ORDER	Date of Actual Comp./Completion as per Agreement or Final Date as Negotiated With Contractor	FINANCIAL PROGRESS DURING 2024-25 UPTO 31.07.24						PHYSICAL PROGRESS DURING 2024-25 UPTO 31.07.24										EXPECTED MONTH OF COMPLETION	EOT Details	REMARKS
												CUMULATIVE EXPENDITURE UPTO 31.03.2024	EXPENDITURE upto July-24	DATE OF MEASUREMENT	WORK VALUE AS PER TARGET (IN LACS)	ACTUAL WORK DONE (IN LACS)	FINE IMPOSED/DATED (IN LACS)	TOTAL TARGET OF WORK TO BE DONE AS PER AGREEMENT (IN KM)	E/W (IN KM)	GSB (IN KM)	WBM (IN KM)	BM/DBM (IN KM)	SDBC BC PMC (IN KM)	PCC PQC (IN KM)	CD WORK (IN NO.)					
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28			
1	Begusarai	Strengthening of Durga High School chowk (SH-55) near Khodabandpur block to Garhpura block via kumbhi, Parora, Sheikhtol road (Under NABARD) for the year 20-21	NABARD	P	16.30	2126.03	5016(S) Dt- 02.09.20	M/S VEENA SINGH	1871.029	25.05.21	31.03.23	1816.30		31.03.23	1816.30	1816.30	0.00	E/W-15.90 GSB-15.90 WMM-13.40 DBM-13.40 BC-13.40 PQC-2.50 CD-9	15.90 15.90	15.90 15.90	12.50 12.50	12.50 12.50	12.50 12.50	2.50 2.50	7 7		1. कुल 9 पुलों में से 7 पुलों का निर्माण कार्य पूरा किया जा चुका है। शेष दो पुलों का Descoper हेतु प्रस्ताव विभाग में समर्पित है। 2. कुल 15.926 किमी० पथ के कार्य के विषय 15.106 किमी० निर्माण कार्य किया जा चुका है। शेष 0.826 किमी० में Old PQC पर DMB/BC का कार्य स्थानीय निवासियों के विरोध के कारण नहीं किया सका है। 3. Variation का प्रस्ताव पत्रांक 1700 दिनांक 19.08.23 द्वारा विभाग में समर्पित है।			
2	Begusarai	W&S FROM SINGLE/INTERMEDIATE LANE TO INTERMEDIATE LANE OF DALSINGHSARI-KAIDRABAD-MALTI ROAD FROM KM. 6.00 TO KM. 36.0 (TOTAL LENGTH 30.0 KM) UNDER ROAD DIVISION, BEGUSARAI FOR THE YEAR 2023-24.	Plan	P	30.00	8984.11	4761(s) 09.08.23	M/S Veena Singh																				Tender approved by DTC vide letter no-3532 dt- 29.07.24		
2	Begusarai Total	2			46.3	11110.14								1816.30	1816.30			0.00	0.00	0.00	0.00	0.00	0.00	0.00						
3	Darbhanga	Baehri Bypass road	Bypass	P	4.900	9921.06	1833(s) 27.03.23																					LA in process. SIA publication in progress		
4	Darbhanga	Widening & Strengthening of Dekuli-Sisauni Road under RCD, Road division, Darbhanga for the year 2019-20	Plan		21.570	4889.35	7732(S) Dt 27.08.19	Narsingh Singh	3979.630	17.11.21	16.10.23	2259.89	874.64	25.05.24	3979.63	3434.53		E/W-21.45 GSB-21.45 WMM-13.41 DGBM-13.41 BC-13.41 DLC-8.03 PQC-8.03 CD-23 CD Details:- 1/22/0-05 2/22/0-03 3/33/0-01	18.00 18.00	20.10 20.10	12.00 12.00	12.00 11.50	12.00 11.50	8.30 8.30	16 16	Sep-24		Work in progress 1 no. CD work in progress Debar vide letter no-1890 dt- 07.11.22 Initial EOT Grant upto 31.05.24		
5	Darbhanga	Widening & Strengthening of Hathauri Kothi PWD Road to Baheri PWD Road with H.L. RCC Bridge (3x16.6M) in Km 3rd and 4th under RCD, Road Division, Darbhanga for the year 2020-21	NABARD		5.395	3428.98	4904(S) Dt 29.08.20 Revised 4160(s) Dt- 14.07.23	Royal Engineers	2639.280	17.08.23	16.11.24	768.99	466.78	18.10.23	1953.47	1235.78		E/W-5.395 GSB-5.395 WMM-3.295 DGBM-3.295 BC-3.295 PQC-2.10 HL Bridge-02 CD-05	4.00 3.00	4.50 3.50	1.00 0.50			2.00 2.00	4 4	Nov-24		Work in progress Girder-1 no. & 1 no. Deck slab work in progress		
6	Darbhanga	IRQP work of Rajwara-Tarauni to Dhoighat Road via Fardaha-Itharwa-Ammi-Majhigama- Dhabaila- Dhoighat Road under RCD, Road Division, Darbhanga for the year 2020-21	Plan		17.200	1547.48	4965(S) Dt 31.08.20	M/S Hopecon Infra Project Pvt. Ltd.	1683.160	17.11.21	16.09.22	594.22	58.85	04.08.23	1683.16	653.07	LD-2% Rs. 33.66321 Dt-18.01.24	E/W-14.00 (Shoulder) GSB-14.00 WMM-15.00 DGBM-11.431 BC-11.431 DLC-0.965 PQC-3.152 CD-21 1/22/0-17 2/22/0-03 3/33/0-1		9.00 9.00	5.00 5.00	4.00 4.00	4.00 4.00	3.15 3.15	17 17	Aug-24		Work in progress. Work almost stop notice for rescind.		
7	Darbhanga	W&S of Baheri PWD Road Jhajhari chowk to Sirua via Bhachhi Ujaina Road in Baheri Block under RCD, Road Division, Darbhanga for the year 2020-21	Plan		9.410	1975.93	4901(S) Dt 29.08.20	M/S Hopecon Infra Project Pvt. Ltd.	2023.970	17.11.21	16.12.22	575.22	46.6	04.12.23	2023.99	621.82	LD-1% Rs. 20.23978 dt-18.01.24	E/W-9.41 GSB-9.41 WMM-6.03 DGBM-6.03 BC-6.03 DLC-3.38 PQC-3.38 CD-10	8.50 8.50	7.50 7.50				2.20 2.20	10 10	Aug-24		Work in progress Debar vide letter No. 1959 Dt. 17.11.2022 EOT grant upto 15.02.24 Work stop due to Public Hindrance. Notice for rescind. Due to contractor Negligency		
8	Darbhanga	W&S work of Chatti Chowk to Fekla Road from CH. 0+000 km to CH. 6+050 km (Total Length- 6.050 Km) under RCD, Road Division, Darbhanga for the year 2022-23.	NABARD	P	6.050	2304.29	1835(s) dt 27.03.23	Vidvarthi Construction Pvt. Ltd.	1974.002	08.09.23	07.12.24	478.94	757.98	22.12.23	1316	1236.92		E/W- 6.05 GSB- 6.05 WMM-5.559 DGBM-5.559 BC-5.559 PQC-0.491 CD-06 No.	6.05 5.70	6.05 6.00	5.56 5.00	4.60 4.60	4.60 4.30	0.49 0.47	4 4	Dec-24		Work in progress		

ROAD CONSTRUCTION DEPARTMENT
PROGRESS REPORT FOR THE YEAR 2024-25

WING-NORTH BIHAR

SR. NO.	DIVISION	NAME OF ROAD	HEAD	P	SANCTIONED LENGTH (IN KM)	ADMINISTRATIVE AMOUNT (RS. IN LAC)	APPROVAL Ref. No. & Date	NAME OF CONTRACTOR	AGREEMENT AMOUNT (RS. IN LACS)	DATE OF WORK ORDER	Date of Actual Comp./Completion as per Agreement or Final Date as Negotiated With Contractor	FINANCIAL PROGRESS DURING 2024-25 UP TO 31.07.24					PHYSICAL PROGRESS DURING 2024-25 UPTO 31.07.24								EXPECTED MONTH OF COMPLETION	EOT Details	REMARKS		
												CUMULATIVE EXPENDITURE UPTO 31.03.2024	EXPENDITURE upto July-24	DATE OF MEASUREMENT	WORK VALUE AS PER TARGET (IN LACS)	ACTUAL WORK DONE (IN LACS)	FINE IMPOSED/DATED (IN LACS)	TOTAL TARGET OF WORK TO BE DONE AS PER AGREEMENT (IN KM)	E/W (IN KM)	GSB (IN KM)	WBM (IN KM)	BM/DBM (IN KM)	SDBC BC PMC (IN KM)	PCC (IN KM)				CD WORK (IN NO.)	
9	Darbhanga	W&S work of Tarsarai Muriya Raiyam Road Under RCD, Road Division Darbhanga for the year 2022-23	NABARD	P	12.800	4390.39	1835(s) dt 27.03.23	M/S Bijendra Kumar Singh	3969.150	24.07.23	23.12.24	716.99	1396.78	16.10.23	2801.75	2113.78		E/W-12.80 GSB-12.80 WMM-8.175 DLC-4.625 PQC-4.625 Box Culvert-03 CD-15	12.80 5.00	12.80 12.80	8.175 8.00	8.175 4.00	8.175 2.00	4.62 4.62	3 3	Dec-24		Work in progress	
10	Darbhanga	W/S work of Mahatma Gandhi College to Alinagar PWD Road, Kharga chowk Sahni Chowk via. Parmeshwar Chowk to Bela Durga Mandir, PWD Road, north of PTC Chahardiwari to Railway line and Parmeshwar Chowk to Polytechnic More PWD Road	Plan	P	2.200	1410.17	5992(S) 04.10.23	RL Choudhary Infratech Pvt. Ltd.	1166.740	22.01.24	21.11.24	89.34	185.63		700.04	274.97		E/W-2.20 GSB-2.20 DLC-2.20 PQC-2.20 Drain-4.40 CD-10		1.30 0.90						Nov-24		Work in progress. Drain-3.15 km DLC-0.40 km	
11	Darbhanga	W/S of PWD L.N. Mishra Road Vairaliya Niwas to Dakshin Nagar Thana L. N Mishra PWD Road via Parwa Gaddi, Naka No. 04, Kela Gaddi, Shivaji Chowk & Mashraf Bazar chowk Shivaji Chowk to Gami Departmental Store (Near PWD Road) via North of Doctor Rambabu Khetan.	Plan	P	1.550	1047.88	5993(S) 04.10.23	Maresh Kumar singh	765.870	16.03.24	15.12.24							E/W-1.55 GSB-1.55 DLC-1.55 PQC-1.55 Drain-3.10 CD-10								Dec-24		Work in progress Encroachment issue.	
12	Darbhanga	W/S work of Museum Gumati VIP Road to J.P. Chowk via Gyan Bharti Public School Vidyapati Chowk-Gyan Niketan Public School-West Laxmisagar Durga Mandir to Gas Godam Chowk to Vidyapati Chowk- west over bridge Railway crossing (Near PWD over bridge)	Plan		1.730	1181.64	4256(S) Dt- 20.07.23	Singh Const. Pvt. Ltd.	986.530	01.12.23	31.08.24	240.75	99.17	22.12.23	876.94	339.92		E/W-1.73 GSB-1.73 DLC-1.73 PQC-1.73 Drain-1.46 CD-10	0.70 0.70	0.70 0.70			0.55 0.55	3 3	Aug-24		Work in progress. Encroachment issue. Drain-1.30		
13	Darbhanga	Widening & Strengthening work of Sakari-Bahera Path (From Km 0.00 To 8.00 Km, Total Length 8.00 Km) under RCD, Road Division, Darbhanga for the year 2023-24	Plan	P	8.000	3638.30	5070(s) 22.08.23	Raj Kishore Singh	2744.330	22.01.24	21.01.25	8.07	255.51			263.59		E/W-8.00 GSB-8.00 WMM-4.80 DGBM-4.80 BC-4.80 PQC-3.20 Drain-6645m CD-6		8.00 8.00	8.00 3.00			0.30 0.00	6 3	Jan-25		Work in progress Drain-1.00 km	
14	Darbhanga	Widening & Strengthening work of Ashok Paper Mill to Bideshwarasthan Road (NH-57) via Fekla, Chikni from CH. 0+000 km to CH. 11+335 km (Total Length-11.335 Km) under RCD, Road Division, Darbhanga for the year 2023-24.	Plan	P	11.330	5472.26	5068(s) 22.08.23																					TB with CE	
15	Darbhanga	W/S work of Darbhanga Tower to Bhagat Singh Chowk, Pansari Petrol Pump to Mirzapur chowk, Darbhanga Tower to Raja Babu Petrol Pump, Hasan Chowk, Lalbagh Post Office, PWD Road NCC to Bhogendra Jha Chowk PWD Milan Point, Lalbagh Post office to Pansari Petrol Pump, Bhagat Singh Chowk to CM Science College, PWD main gate to east Mushashah School, behind of nagar Nigam via. Marwari school to PWD L.N. Mishra road	Plan	P	2.700	1756.04	5688(S) 21.09.23	Maresh Kumar singh	1372.008	16.03.24	15.01.25		153.89		1372.008	153.89		E/W-2.70 GSB-2.70 DLC-2.70 PQC-2.70 Drain-5.40 CD-10									Jan-25		Work in progress Encroachment issue. Drain-0.35 km

ROAD CONSTRUCTION DEPARTMENT
PROGRESS REPORT FOR THE YEAR 2024-25

WING-NORTH BIHAR

SR. NO.	DIVISION	NAME OF ROAD	HEAD		SANCTIONED LENGTH (IN KM)	ADMINISTRATIVE APPROVAL		NAME OF CONTRACTOR	AGREEMENT AMOUNT (RS. IN LACS)	DATE OF WORK ORDER	Date of Actual Comp./Completion as per Agreement or Final Date as Negotiated With Contractor	FINANCIAL PROGRESS DURING 2024-25 UP TO 31.07.24					PHYSICAL PROGRESS DURING 2024-25 UPTO 31.07.24								EXPECTED MONTH OF COMPLETION	EOT Details	REMARKS	
						AMOUNT (RS. IN LAC)	Ref. No. & Date					CUMULATIVE EXPENDITURE UPTO 31.03.2024	EXPENDITURE upto July-24	DATE OF MEASUREMENT	WORK VALUE AS PER TARGET (IN LACS)	ACTUAL WORK DONE (IN LACS)	FINE IMPOSED/DATED (IN LACS)	TOTAL TARGET OF WORK TO BE DONE AS PER AGREEMENT (IN KM)	E/W (IN KM)	GSB (IN KM)	WBM (IN KM)	BM/DBM (IN KM)	SDBC BC PMC (IN KM)	PCC (IN KM)				CD WORK (IN NO.)
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27		
16	Darbhanga	Construction of R.C.C. Drain in Jalley-Aterbel Road (14.510 Km), Jalley-Shankar chowk to Ghoghraha chatti Road (1.79 Km) and Jalley-Jogiyara-Makiya Road (1.0 Km) (Total length 17.300 km) in size of 600mm x 750mm) and Cross Drain in size of 900mm x 750mm (Length 100 M) for the year 2018-19	Plan	P	17.400	1281.24	961(s) 25.01.19	Mahesh Kumar singh	1154.460	11.09.23	10.10.24	669.44	99.65		839.61	769.08		Drain-12.65								Oct-24		Work in progress Drain-12.00 km
17	Darbhanga	W&S of Kamtaul Pani Tanki to Sanahpur (Shyam Chowk) via Belwara Kanti Pokhar, Jahangir Tola, Mahadev Chowk, Paktola, Chakauti Kalwara, Bedauli Chowk Road under RCD, Road Division, Darbhanga for the year 2020-21	NABARD		20.460	5693.14	5060(S) Dt 03.09.20 Revised 4161(s) 14.07.23								0.00													TB with CE
17	Darbhanga Total	15			142.695	46414.74								17546.60	11097.35			0.00	0.00	0.00	0.00	0.00	0.00	0.00				
18	Madhubani	Construction of Bypass Road from Pandaul High School to Rampatti Chowk (NH527A) in Km 0.00 to 13.06 Km (Total Length 13.06KM) for the Year 2022-23 for the Division, Madhubani	Bypass	P	13.06	6834.75	1751(s) dt- 23.03.23	M/S Balwant const. Pvt. Ltd.	5835.87	30.06.23	29.06.25	3200	1000	28.05.24	3885.45	4745.64		E/W-13.06 GSB- 13.06 WMM-9.31 DGBM-9.31 BC-9.31 DLC-3.691 CCP-3.691 Culvert-12 Drain-2.80	12.50 12.50	12.50 12.50	8.90 8.90	8.50 8.50	8.50 8.50	3.60 3.60	12 12	June-25		Work in progress DLC-3.60, 1 HL Bridge deck slab, Return wall Railing completed. Approach work in progress Drain-1200m
19	Madhubani	W&S work of Nidhi chowk to Railway station (Mahavir mandir) road in km 0.00 to 4.00	CRF	P	4	3117.58	CRF-07-01/2022 Dt- 30.09.22	Maa Rajeshwari Construction Pvt. Ltd.	2748.55	01.02.23	30.04.24	705.40	0.00	22.03.24	2748.54	1200.75		E/W-4.00 GSB-4.00 WMM-2.80 DGBM-2.80 BC-2.80 DLC-1.20 CCP-1.20 Box Culvert-1 Drain-3.00	2.50 2.50	2.50 2.50	2.50 2.50					Dec-24		Work stopped vide this office letter no-761 dt- 25.07.24 due to Non availability of forest clearance. Drain-1200 m
19	Madhubani Total	2			17.06	9952.33								6633.99	5946.39			0.00	0.00	0.00	0.00	0.00	0.00	0.00				
20	Jhanjharpur	W&S of Khutauna Bazar to Tenuahi Road from Km 0.00 to 15.55 for the year 2023-24	Plan	p	15.55	8356.24	5067(s) 22.08.23	M/S Brijendra kumar Singh	5748.300	02.02.24	01.02.26				1742.05		E/W-15.55 GSB-15.55 WMM-13.135 DBM-13.135 BC-13.135 B. Culvert-10 DLC-2.315 PQC-2.315 Box-10 Drain-7.0	8.00 8.00	0.50 0.50							Feb-26		C&G work has been done. E/W in progress
20	Jhanjharpur Total	1			15.55	8356.24								0.00	1742.05			0.00	0.00	0.00	0.00	0.00	0.00	0.00				
21	Samastipur	W/S of Tajpur Petrol Pump Chowk to Basahiganj chowk via Gaddopur, Dighrua, Rajendar Chowk under SBD for the year 2018-19	NABARD		14.525	2768.78	6250 (S) dt- 10.07.19	Alectra Const. Ltd.	2146.026	13.03.20	12.09.21 12.12.21 (90 days) EOT 31.03.22 2nd EOT 30.06.23 EOT 30.04.24	2015.91			2146.03	2015.91		E/W-14.395 GSB-14.395 WMM-13.47 DGBM-13.47 SDBC-13.47 PCC-0.925 CD-14 Nos	14.00 14.00	13.47 13.47	13.47 13.47	13.47 13.47	13.47 13.47	0.00	14 14	July-24		Work in progress. 93% Work completed. In 0.925 km length Govt. land is not available for widening.

ROAD CONSTRUCTION DEPARTMENT
PROGRESS REPORT FOR THE YEAR 2024-25

WING-NORTH BIHAR

SR. NO.	DIVISION	NAME OF ROAD	HEAD	SANCION ED LENGTH (IN KM)	ADMINISTRATIVE APPROVAL		NAME OF CONTRACTOR	AGREEMENT AMOUNT (RS. IN LACS)	DATE OF WORK ORDER	Date of Actual Comp./Completion as per Agreement or Final Date as Negotiated With Contractor	FINANCIAL PROGRESS DURING 2024-25 UP TO 31.07.24						PHYSICAL PROGRESS DURING 2024-25 UPTO 31.07.24										EXPECTED MONTH OF COMPLETION	EOT Details	REMARKS
					AMOUNT (RS. IN LAC)	Ref. No. & Date					CUMULATIVE EXPENDITURE UPTO 31.03.2024	EXPENDITURE upto July-24	DATE OF MEASUREMENT	WORK VALUE AS PER TARGET (IN LACS)	ACTUAL WORK DONE (IN LACS)	FINE IMPOSED/DATED (IN LACS)	TOTAL TARGET OF WORK TO BE DONE AS PER AGREEMENT (IN KM)	E/W (IN KM)	GSB (IN KM)	WBM (IN KM)	BM/DBM (IN KM)	SDBC BC PMC (IN KM)	PCC (IN KM)	CD WORK (IN NO.)					
22	Samastipur	W/S of Samastipur-Dalsinghsarai road in km 6.00 to 20.0 under SBD for the year 2019-20	State Plan		15	3600	6312 (S) Dt 11.07.19	Alectra Const. Ltd.	2810.04	18.03.20	17.09.21 17.12.21 (90 days) EOT 31.03.22 2nd EOT 30.06.23 EOT 31.03.24	2078.16	417.57		2810.0	2495.73		E/W-15.00 GSB-13.40 WMM-13.40 DGBM-13.40 BC-13.40 PQC-1.50 HLP-7 Nos Culvert- 5	14.65 14.65	13.40 13.40	13.05 13.05	13.05 13.05	9.00 4.35	1.48 1.48	10 10	July-24		Work in progress. 90% work completed. BC & Utility shifting work in progress. Land dispute 300m	
23	Samastipur	W&S of Vidyapati-Kakarghatti- road under SBD	NABARD	P	10.9	2772.77	1835(s) dt 27.03.20	Brajendra Kumar Singh, Patna	2526.240	02.12.23	01.06.25	1484.54	698.21		2182.75		E/W-10.90 GSB-10.90 WMM-10.00 DGBM-10.00 BC-10.00 DLC-0.90 PCC-0.90 CD-8	10.85 10.85	10.85 10.85	9.95 9.85	9.95 9.85	9.95 9.80	0.90 0.90	7 7	June-25		Work in progress. Land Dispute in 40m		
23	Samastipur Total	3			40.425	9141.55									4956.07	6694.39			0.00	0.00	0.00	0.00	0.00	0.00	0.00				
24	Rosera	W&S OF SARAIKARANJAN (CH. 0+00, NH-322 (SARAIYA) to KAKARGHATI (CH.10+600) ROAD VIA SUBHAS CHOWK. (TOTAL LENGTH-10.60KM) UNDER ROAD DIVISION ROSERA FOR THE YEAR 2022-23	NABARD	p	10.6	4561.4	1835(s) dt 27.03.23	M/S Balwant const. Pvt. Ltd.	3519.960	09.09.23	08.03.25	1846.98	1078.47	11.06.24	3519.96	2925.45		E/W- 10.522 GSB- 10.522 WMM- 6.110 DGBM- 6.110 BC- 6.110 PQC- 4.473 Culvert+CD-11	10.55 9.80	10.55 9.88	6.11 5.77	6.07 5.77	5.97 5.77	4.41 4.13	9 8	Mar-25		Work in progress Physical progress-93%	
25	Rosera	Hati (SH-56) to Pipra Ghat road 3.95 to 6.20	RWD State Plan		2.25	962.3	5186 (s) 09.09.20	Sidhivinayak	1087.12	14.11.23	13.05.24	834.46	107.08	10.05.23	1087.12	941.54		E/W-2.25 GSB-2.25 WMM-2.25 DBM-2.25 BC-2.25 Culvert-5	2.25 2.25	2.25 2.10	2.25 1.90	2.25 0.00	2.25 0.00		5 5	July-24		Work Completed. Reason for delay dispute at Ch-5.90 (Encroachment Mahadalit basti)	
25	Rosera Total	2			12.85	5523.70									4687.08	3866.99			0.00	0.00	0.00	0.00	0.00	0.00	0.00				
26	Benipur	Const. of Kasraur Middle School to Harsinghpur CRF road via Narm Chowk (CMBD)	State Plan	P	6.78	1383.85	9784(s) 02.12.16	Sai Engicon Const. Pvt. Ltd.	1127.238	13.02.18	12.02.19 (C) EOT 31.01.21 12.04.24 (M)	744.20		22.01.21	1018.78	744.20	5.64 5.64 26.12.18 09.01.20	E/W-6.75 GSB- 6.75 WMM-3.81 DBM-3.81 SDBC-3.81 PCC-2.94 CD-5 No.	6.65 6.65	6.20 6.20	3.81 3.81	3.81 3.81	3.81 3.81	2.15 2.15	5 5	Aug-24		Work being shown in progress due to land/encroachment issue	
27	Benipur	Widening and Strengthening from Single lane to Intermediate lane of Shankar Lohar (SH-88) to Sisauni (SH-56) Road in Km 0.00 to 21.754 Km for the year 2019-20 (EPC Mode)	NABARD	P	21.754	7630.04	1786(S) 21.02.19	Bharatia Infra Project Ltd	7999.771	11.12.20	31.03.23 EOT 31.03.24	8054.42	257.31	01.03.24	7999.77	8311.74		E/W-21.66 GSB-21.60 WMM-12.355 DBM-12.355 BC-12.355 DLC-9.399 PQC-9.399 Drain-10.519 H.L. Bridge-2 CD-17	20.98 20.98	20.81 20.72	11.80 11.76	11.60 11.60	11.73 10.73	9.00 9.00	16 16	Dec-24		Work in progress. Drain 20.20 km Completed 1 no. H L Bridge Work completed & 1 no. HL bridge in progress.	
28	Benipur	Rosera-Mabbidhala-Sarhachiya-Mangalgarh Kale-Rajghat-Satighat road	RWD State Plan		8.400	3956.14	5013(s) dt- 01.09.20	Sai Engicon Const. Pvt. Ltd.	3762.620	10.12.21	09.01.24	699.74	54.42	10.02.24	3762.61	754.16	37.62 21.09.22	E/W-8.40 GSB-8.40 WMM-5.86 DBM-5.86 BC-5.86 DLC-2.54 PQC-2.54 CD-10 Bridge-2	5.40 5.20	3.90 3.70				0.14 0.14	4 4	Dec-24		Work in Progress. Debarred vide Letter No. 1017 dt. 25.09.2023. 4 no. Sub Stru. of CD work & 1 No. H.L. Bridge Work in progress Recommended to Rescind vide letter no-421 dt-26.04.24	

ROAD CONSTRUCTION DEPARTMENT
PROGRESS REPORT FOR THE YEAR 2024-25

WING-NORTH BIHAR

SR. NO.	DIVISION	NAME OF ROAD	HEAD	P	SANCTIONED LENGTH (IN KM)	ADMINISTRATIVE APPROVAL		NAME OF CONTRACTOR	AGREEMENT AMOUNT (RS. IN LACS)	DATE OF WORK ORDER	Date of Actual Comp./Completion as per Agreement or Final Date as Negotiated With Contractor	FINANCIAL PROGRESS DURING 2024-25 UP TO 31.07.24					PHYSICAL PROGRESS DURING 2024-25 UPTO 31.07.24									EXPECTED MONTH OF COMPLETION	EOT Details	REMARKS
						AMOUNT (RS. IN LAC)	Ref. No. & Date					CUMULATIVE EXPENDITURE UPTO 31.03.2024	EXPENDITURE upto July-24	DATE OF MEASUREMENT	WORK VALUE AS PER TARGET (IN LACS)	ACTUAL WORK DONE (IN LACS)	FINE IMPOSED/DATED (IN LACS)	TOTAL TARGET OF WORK TO BE DONE AS PER AGREEMENT (IN KM)	E/W (IN KM)	GSB (IN KM)	WBM (IN KM)	BM/DBM (IN KM)	SDBC/BC/PMC (IN KM)	PCC (IN KM)	CD WORK (IN NO.)			
29	Benipur	W&S work of Jariso chowk (SH-88) to Bharat chowk (SH-56) bypass road	Bypass	P	5.550	2870.99	965(s) 04.03.22	M/S Aastha & Saumya Const.	1789.980	06.03.23	05.03.24	722.39	352.35	21.03.24	1789.98	1074.74		E/W-5.550 GSB-5.435 WMM-4.444 DBM-4.444 BC-4.444 DLC-0.991 PQC-0.991 CD-12 Nos.	4.00 4.00	4.00 4.00	3.00 3.00	2.90 2.90	2.90 2.90	0.50 0.50	8 8	Dec-24		Work in progress. 1 no. CD work in progress
30	Benipur	W/S Work of Sakari-Bahera Road from (CH-8.00 To 16.00 Km) - Total Length 8.00 Km under RCD, Road Division, Benipur For the year 2023-24	Plan	P	8.000	3503.48	5071(s) 22.08.23	Rai Raj Construction Pvt, Ltd,	2663.310	04.03.24	03.03.25		165.45		1000.00	165.46		E/W-7.93 GSB-7.93 WMM-6.35 DBM-6.35 BC-6.35 DLC-1.58 PQC-1.58 CD-6 Drain-6.02	3.50 3.00	7.40 4.50	2.00 0.00			0.30 0.00	4 2	Mar-25		Work in progress DLC-0.50 km
30	Benipur Total	5			50.484	19344.50									15571.14	11050.30			0.00	0.00	0.00	0.00	0.00	0.00	0.00			
31	Chapra	IRQP work in km 30.00 to 64.71 of SH-90	Plan	P	34.71	6947.35	5073(s) 22.08.23	Rai Raj Construction Pvt, Ltd,	4945.69	20.02.24	19.02.25	1297.35	1192.65	23.03.24	2489.99	2490.99		E/W-34.71 DGBM-30.55 BC-30.558 M. Asphalt-4.152				10.00 10.00	8.00 8.00	1.20 1.20		Feb-25		Work in progress
32	Chapra	Const. of Revilganj - Bishanpura bypass road in chapra district (Total Length-21.0 km) for the year 2020-2021 (CRF-BR-2022-23-120)	CRF	P	21.00	22853	5060(s) dt- 30.09.22																					Work Awarded.
32	Chapra Total	2			55.71	29800.35									2489.99	2490.99			0.00	0.00	0.00	0.00	0.00	0.00	0.00			
33	Sonepur	Const. of Parsa Bypass	CRF		7.700	8524.19	5060(s) 30.09.22	M/S Sunny Engineering works	3060.04	28.02.24	27.08.25							E/W-7.70 GSB-7.70 WMM-7.70 DBM-7.70 BC-7.70 CD-17 Bridge-1										19 (i) for L.A has been notified. 1 nos. box culvert in progress
34	Sonepur	Widening & Strengthening work from km 0.00 to 17.48 of Chapra (Khaira) -Marhowrah Road by NABARD (RIDF-XXVIII) for the year 2022-23	NABARD	P	17.480	6037.47	1835(s) 27.03.23	Palak Infra Pvt. Ltd,	4349.82	16.08.23	15.02.25	1500.00	569.48	28.05.24	2580.00	2230.34		E/W-17.48 GSB-17.48 WMM-12.23 DBM-12.23 BC-12.23 PQC-5.25 CD-10 Drain-4.40	15.60 15.60	15.60 15.60	11.50 11.50	11.50 11.50	9.00 8.00	3.00 3.00	8 0	Feb-25		Work in progress
35	Sonepur	Widening & Strengthening work Kaparphora-(Parichan chowk) Darihara Road in km 0.00 to 11.70	Plan	P	11.700	2560.45	5440(s) 11.09.23	Rai Raj Construction Pvt, Ltd,	2003.07	28.02.24	27.02.25							E/W-11.70 GSB-11.70 WMM-9.014 DBM-9.014 BC-9.014 Mastic-2.686 PQC-2.45 PQC-5.25 CD-10 Drain-4.40	2.00 2.00	6.00 2.00	6.00 1.00							Work in progress
36	Sonepur	Const. of Garkha Bypass	CRF		9.000	9687.24	5060(s) 30.09.22	M/S Sunny Engineering works	4056.82	28.02.24	27.08.25							E/W-9.00 GSB-9.00 WMM-9.00 DBM-9.00 BC-9.00 CD-17 Bridge-1										(i) 19 (i) for L.A has been notified. (ii) H.L bridge site pile work and pile cap completed. 3 nos. Box culvert work in progress.
37	Sonepur	Const. of Annour Bypass	CRF		5.15	6923.06	5060(s) 30.09.22	M/S Sunny Engineering works										E/W-5.15 GSB-5.15 WMM-5.15 BM/DBM-5.15 SDBC/BC-5.15 Bridge-2 Box-6 nos.										Agreement in process.
37	Sonepur Total	5			106.74	63532.76									5069.99	4721.33			0.00	0.00	0.00	0.00	0.00	0.00	0.00			

ROAD CONSTRUCTION DEPARTMENT
PROGRESS REPORT FOR THE YEAR 2024-25

WING-NORTH BIHAR

SR. NO.	DIVISION	NAME OF ROAD	HEAD		SANCTIONED LENGTH (IN KM)	ADMINISTRATIVE APPROVAL		NAME OF CONTRACTOR	AGREEMENT AMOUNT (RS. IN LACS)	DATE OF WORK ORDER	Date of Actual Comp./Completion as per Agreement or Final Date as Negotiated With Contractor	FINANCIAL PROGRESS DURING 2024-25 UPTO 31.07.24					PHYSICAL PROGRESS DURING 2024-25 UPTO 31.07.24								EXPECTED MONTH OF COMPLETION	EOT Details	REMARKS	
						AMOUNT (RS. IN LAC)	Ref. No. & Date					CUMULATIVE EXPENDITURE UPTO 31.03.2024	EXPENDITURE upto July-24	DATE OF MEASUREMENT	WORK VALUE AS PER TARGET (IN LACS)	ACTUAL WORK DONE (IN LACS)	FINE IMPOSED/DATED (IN LACS)	TOTAL TARGET OF WORK TO BE DONE AS PER AGREEMENT (IN KM)	E/W (IN KM)	GSB (IN KM)	WBM (IN KM)	BM/DBM (IN KM)	SDBC BC PMC (IN KM)	PCC (IN KM)				CD WORK (IN NO.)
38	Gopalganj	Construction of Boundry Wall of Govt. Land Adjacent to I.B. Dumariya ghat Gopalganj for Year 2019-20	State Plan		-	78.32	2123 (S) 16.03.20	Sushma Singh	82.122	10.03.21	09.11.21	67.68		17.08.21	80.00	67.68		Length-1060m	-	-	-	-	-	-	-			Boundry wall Completed except encroached part. Title suit is under Process in Gopalganj Civil Court.
39	Gopalganj	W&S with Maintenance work of Bhagipatti-Samaur-Bankata via Kateya Bazar km 0.0 to Km 7.705 for the year 2017-18	MDR State Plan	P	7.705	2618.71	7967(s) dt-05.09.17	Saj Infra Pvt. Ltd.	2077.000	12.04.18	11.04.19 EOT 03.10.19 EOT 30.06.20 EOT 31.08.22	1687.22	18.02.23	1800.00	1687.22	27.05	E/W-7.705 GSB-7.705 WMM-5.435 BM-5.435 SDBC-5.435 PQC-2.27 CD-16 Drain-2x2.27	7.59 7.50	7.59 7.46	5.26 5.26	5.20 5.20	5.20 5.20	2.21 2.17	13 13	Aug-24		Drain-2.20 Construction of box culvert (3/33/0) & miscellenous work in progress. 2 Nos of box culvert is to be descoped due to site condition	
40	Gopanganj	W&S work of Mirganj-Bhore road	Plan	P	29.14	11376.53																					Re-Tender	
41	Gopanganj	Widening And Strengthening of Bandhaili to Sattarghat NH via Brahmur-Pakaha(upto pakha Lengh 5.50 km) under Baikunthpur block of gopalganj ditrict Road Division Gopalganj for the year 2023-2024	NABARD	P	7.5	2778.13	5017(s) dt-02.08.20	Bholeshankar Erection and construction Pvt. Ltd	2635.20	12.03.24	11.03.25						E/W-5.50 GSB-5.354 WMM-3.890 DGBM-3.890 BC-3.890 PQC-1.464 CD-8 Nos culvert-16 Drain-0.514	4.00 3.00	0.30 0.00							Mar-25		Work in progress
41	Gopanganj Total	2			44.345	16851.69								1880.00	1754.90			0.00	0.00	0.00	0.00	0.00	0.00	0.00				
42	Hajipur	Widening and Strengthening work of Terasia (M.G Setu Pillar No-10) to Bidupur (NH-122B) via Saraipur, Lityahi, Saidpur Ganesh, Nawanagar Road for the year 2023-24 (Total Length 15.00 km)	Plan	P	15.00	7412.3	5074(s) dt-22.08.23	Sandhyasamarat Const. and Services Pvt. Ltd.	4650.68								E/W-15.00 GSB-15.00 DLC-15.00 PQC-15.00 Culvert-23 Drain-2000m									Mar-26		Design & Drawing is yet to be submitted by the contractor
43	Hajipur	Widening & Strengthening of Umtaha (SH-49) to Kushar (SH-49) Via Parsunia Bazar, Harpur Osti and Abdulpur for the year 2022-23	Bypass	P	9.80	5688.7	1750(s) 23.03.23	M/S Dayanand Prasad Sinha & Co.	4650.680	28.08.23	27.02.25	974.82	729.06	23.03.24	1703.88		E/W-9.707 GSB-9.707 WMM-6.407 DGBM-6.707 BC-6.407 DLC-3.30 PQC-3.30 CD-8 Culvert-14 Drain-3.45 HL Bridge-1	6.50 6.50	6.50 6.50	3.60 3.20	3.60 0.00		2.70 2.50		Feb-25		Work in progress Drain-2300m DLC-2.70 km	
44	Hajipur	Construction of Lalganj Bazar Bypass Road in SH-74 from CH-0.00 km to 2.70 km (Total Length 2.70 km) in Vaishali District for the year 2022-23	Bypass	P	2.725	1452.97	4260(s) 12.08.22	Saran Const.	4265.140	14.08.23	13.03.24	434.17	576.74	28.12.23	1010.92		E/W-2.725 GSB-2.725 WMM-2.725 DBM-2.725 BC-2.725 HP-1	2.66 2.50	2.66 2.50	2.66 2.30	2.00 0.00	2.00 0.00			Aug-24		Work in progress	
44	Hajipur Total	3			27.525	14554.0								0.00	2714.80			0.00	0.00	0.00	0.00	0.00	0.00	0.00				
45	Siwan	W&S of Mairwa-Darauli Road (0.00 to 19.00km) under JOB no- CRF- BR-2022-2023 -115 for the year 2022-23	CRF		19.00	6115.74	5060(s) 30.09.20 22	Maa -Abhay (JV)	4835.5	15.03.24	14.03.25		199.51		199.51		E/W-19.00 GSB-18.314 WMM-14.025 DGBM-14.025 BC-14.025 PQC-4.289 CD-12 HPC-12		11.00 4.00						3 0	Mar-26		Work in progress 2 no. CD work in progress Bridge-Well/Pile/Pier & other structure

ROAD CONSTRUCTION DEPARTMENT
PROGRESS REPORT FOR THE YEAR 2024-25

WING-NORTH BIHAR

SR. NO.	DIVISION	NAME OF ROAD	HEAD		SANCTIONED LENGTH (IN KM)	ADMINISTRATIVE APPROVAL		NAME OF CONTRACTOR	AGREEMENT AMOUNT (RS. IN LACS)	DATE OF WORK ORDER	Date of Actual Comp./Completion as per Agreement or Final Date as Negotiated With Contractor	FINANCIAL PROGRESS DURING 2024-25 UP TO 31.07.24					PHYSICAL PROGRESS DURING 2024-25 UPTO 31.07.24								EXPECTED MONTH OF COMPLETION	EOT Details	REMARKS		
						AMOUNT (RS. IN LAC)	Ref. No. & Date					CUMULATIVE EXPENDITURE UPTO 31.03.2024	EXPENDITURE upto July-24	DATE OF MEASUREMENT	WORK VALUE AS PER TARGET (IN LACS)	ACTUAL WORK DONE (IN LACS)	FINE IMPOSED/DATED (IN LACS)	TOTAL TARGET OF WORK TO BE DONE AS PER AGREEMENT (IN KM)	E/W (IN KM)	GSB (IN KM)	WBM (IN KM)	BM/DBM (IN KM)	SDBC BC PMC (IN KM)	PCC (IN KM)				CD WORK (IN NO.)	
46	Siwan	Widening and Strengthening work of Tiaye-Chakri-Chandpur Road over Gandak canal (from Ander-Tier road to Siwan-Siswan road SH-89) from ch. 0+00 km to 21+750 km (total length 21.75 km) under Road Division Siwan for the year 2022-23.	NABARD		21.75	9919.11	3718(s) 03.07.23	Aditya Enterprises, Patna	8915.04	14.03.24	14.03.25	426.27	147.50		573.77		E/W-21.75 GSB-21.707 WMM-21.707 DGBM-21.75 BC-21.75 CD-3 HL Bridge-1	5.00 0.00									Mar-26		Work in progress
46	Siwan Total	2			40.750	16034.85								0.00	773.28			0.00	0.00	0.00	0.00	0.00	0.00	0.00			01.01.23		
47	Bettiah	Strengthening work of Chautarwa to Bansri Road via Ratwal Dhanaha from km 0.00 to 25.178 for the year 2023-24	Plan	P	25.170	11990.72	5069(s) 22.08.23	M/S Ujjain Engocon India Pvt. Ltd.	11550.00	12.02.24	11.02.26	995.12	763.05	15.03.24	763.05	1758.17	E/W-25.17 GSB-11.78 WMM-11.78 DBM-20.92 Mastic-4.25 Drain-4.06	6.00 6.00	6.10 5.00	7.81 6.10	7.10 4.00		0.30 0.30			Feb-26		Work in progress	
48	Bettiah	Construction of Indo-Nepal Border Road Project under Road Division Bettiah From Madanpur to Shivrahi/Dumari Ch-0.00-26.50	Indo Nepal	P	26.500	38979.46	Lt No-1161(s), Dt-14.02.20 17	M/S Ujjain Engocon India Pvt. Ltd.	10161.37	08.07.19	07.07.21 06.10.22	5484.26	1464.00	22.09.23		6948.26	E/W-26.50 GSB-26.50 WMM-26.50 DBM-26.50 SDBC-26.50 PQC-DLC-CD-31 Drain-	23.50 23.10	23.00 22.00	14.43 14.25	6.10 6.10	3.50 3.50	0.00	34 34	Dec-24		Work in progress. Progress delay due to Encroachment & loss of connectivity due to lack of bridge		
49	Bettiah	Construction of Indo-Nepal Border Road Project under Road Division Bettiah From Dumari to Harkatwa/Rupualia Ch-26.50-54.950	Indo Nepal	P	28.450			M/S Ujjain Engocon India Pvt. Ltd.	11978.50	08.07.19	07.07.21 06.10.22	7736.73	945.35	30.09.23		8682.08	E/W-28.45 GSB-28.45 WMM-28.45 DBM-28.45 SDBC-28.45 Culvert-52 HPC-57	27.00 27.00	25.00 25.00	21.00 21.00	6.50 6.50	4.40 4.40	0.00	86 84	Dec-24		Work in progress. Delay due to encroachment, utility shifting incomplete. Bridge & loss of connectivity due to lack of bridge.		
50	Bettiah	Construction of Indo-Nepal Border Road Project under Road Division Bettiah From Rupualia to Bhangaha-01 Ch-54.950-81.900	Indo Nepal	P	26.950			M/S Ganesh Ram Dekania	11120.187	15.07.19	14.07.21 31.12.22	7770.41	868.00	06.10.23		8638.41	E/W-26.95 GSB-26.95 WMM-26.95 DBM-26.95 SDBC-26.95 B. Culvert-31 HPC-53	21.50 21.50	19.70 19.70	18.40 18.40	15.90 15.90	15.90 15.90	0.00	75 74	Dec-24		Work in progress. Delay due to encroachment,		
51	Bettiah	Construction of Indo-Nepal Border Road Project under Road Division Bettiah From Bhangaha to Dhutaha River Ch-81.900-112.898)	Indo Nepal	P	30.998	24698.42	Lt No-1161(s) Dt-14.02.17	Sri Ram Enterprises	11608.820	08.07.19	07.07.21	8833.89	2549.00	27.09.23		11382.89	E/W-30.998 GSB-30.998 WMM-30.998 DBM-30.998 SDBC-30.998 PQC-0.70 DLC-0.70 HPC-08 Nos Drain-	29.00 29.00	27.20 26.00	26.00 25.20	24.20 23.00	22.90 22.20	0.70 0.70	7 7	Dec-24		Work in progress. Delay due to encroachment. Utility shifting & Forest clearance		
51	Bettiah Total	5			138.068	75668.60								763.05	37409.81			0.00	0.00	0.00	0.00	0.00	0.00	0.00					
52	Motihari	W&S of NH28A Ramgarhwa Thana chowk to Piparpati ghat in km 0.00 to 7.20 under SBD for the year 2018 - 19. (Plan)	State Plan	P	7.200	3614.97	2750(S) 21.03.18	M.S. Naraini Nirman	2732.84	24.03.20	23.09.23 EOT 05.04.24	2800.00	91.86	19.02.24		2891.99	-	E/W-7.20 GSB-7.20 WMM-4.484 DGBM-4.484 SDBC-4.484 D.L.C-2.52 PQC-2.52 Culvert-22 Nos (HLP-10, BC-12) H.L. Bridge-2 Drain-2.60	7.20 7.20	7.20 7.20	4.84 4.84	4.84 4.20	4.84 4.20	2.60 2.60	20 20	June-24		HL Bridge 2nd no. Completed. Box Culvert-11nos. Complete, Bridge approach work in progress. Drain-2.20	

ROAD CONSTRUCTION DEPARTMENT
PROGRESS REPORT FOR THE YEAR 2024-25

WING-NORTH BIHAR

SR. NO.	DIVISION	NAME OF ROAD	HEAD	SANCATION ED LENGTH (IN KM)	ADMINISTRATIVE APPROVAL		NAME OF CONTRACTOR	AGREEMENT AMOUNT (RS. IN LACS)	DATE OF WORK ORDER	Date of Actual Comp./Completion as per Agreement or Final Date as Negotiated With Contractor	FINANCIAL PROGRESS DURING 2024-25 UP TO 31.07.24						PHYSICAL PROGRESS DURING 2024-25 UPTO 31.07.24								EXPECTED MONTH OF COMPLETION	EOT Details	REMARKS	
					AMOUNT (RS. IN LAC)	Ref. No. & Date					CUMULATIVE EXPENDITURE UPTO 31.03.2024	EXPENDITURE upto July-24	DATE OF MEASUREMENT	WORK VALUE AS PER TARGET (IN LACS)	ACTUAL WORK DONE (IN LACS)	FINE IMPOSED/DATED (IN LACS)	TOTAL TARGET OF WORK TO BE DONE AS PER AGREEMENT (IN KM)	E/W (IN KM)	GSB (IN KM)	WBM (IN KM)	BM/DBM (IN KM)	SDBC BC PMC (IN KM)	PCC (IN KM)	CD WORK (IN NO.)				
53	Motihari	Const. & upgradation of road & other structure from Dhutaha River Bridge-Guabari-Phulwaria Ghat at Lalbakia River (Length-77.242 km in East Champaran (Motihari) District. Ch-30.998 to 106.00 (Indo Nepal) Length- 21.95	Indo Nepal		21.950	23859.52	6724(S) 13.06.12	JKM Infra Structure	21719.87	06.05.13	16.06.23 EOT 31.07.24	15603.17	1789.99	13.06.24	21719.9	17393.16	-	E/W-21.95 GSB-21.95 WMM-21.95 DBM-21.95 SDBC-21.95 CD-15	21.50 21.50	21.20 21.20	21.20 21.20	20.90 20.90	20.90 20.90		8 8	July-24		Work in progress Revised TS Estimate passed by ADG (Border) CPWD will be submitted to RCC
54	Motihari	Belwatiya Janta Chowk to Raghunathpur Bazar Road Year 2020-21	NABARD	NP	8.750	3000.00	2225(s) 19.03.20	Barhoniya Engicon Pvt. Ltd.	2196.680	31.12.21	31.03.23 EOT 04.01.24	1872.62	377.66	21.06.21	2196.68	2250.28	E/W-8.75 GSB-8.75 WMM-6.55 DGBM-6.55 BC- 6.55 PQC- 2.20 RCC Box-13 H.P.-1 Nos HL bridge-2 no.	8.75 8.75	8.10 8.10	5.80 5.80	5.80 5.80	5.80 5.80	2.30 2.30	14 14	Jan-25		(1) Road work completed (2) Drain work 1980 m completed, rest work in Progress. (3) H.L. Bridge & Pile cap work in Progress. (4) 1st HL Bridge piling work complete & 2nd HL Bridge piling work in progress 2 H.L. Bridge added vide supplementary agreement Due to New proposed Bridge Approach & Bridge work in progress	
55	Motihari	Construction of road from Rowing Club to Miscot via Meena Bazar (Gandhi Chowk) including RCC drain, Paver block, Retaining wall & Motijheel ghat in Km 0.00 to Km 1.76 on the banks of Motijheel, Motihari Town for the year 2022-23.	NABARD	P	1.760	2472.13	1835(s) 27.03.23	Rishi Builders (I) Pvt. Ltd.	2394.700	22.09.23	21.09.24	139.45	35.58	10.06.24	2394.70	175.03	E/W-1.76 GSB-1.76 WMM-1.760 DGBM-1.76 BC-1.76 Drain-1.76 R. wall-970 m Ghat-3 Nos	1.26 1.11	0.67 0.67					4 4	Sep-24		Earth work in progress of Part-B & Part A Work -Drain & Retaining Wall work in progress. Drain-425m Retaining wall-178m	
56	Motihari	W&S of Chailaha (NH-28A) to Bela Nahar Chowk (NH-28A) road via Ajagari, Siswana, Jatwa Pul, Kukurjari, Gamhariya, Chintaha, Phulwar, Nakardei, Karmawa (Raghunathpur Bazar), Sutiharwa, Shrikhandi, Bheriharwa in km. 0.00 to 8.0 (Total length 31.22 km.) for the year 2020-21	NABARD	P	8.000	9325.14	1942(S) dt. 24.03.2021	Baba Sans Const Pvt. Ltd.	9506.69	08.10.21	21.10.23	2328.78	0.00	23.03.24	9506.69	2328.78	-	E/W-8.00 GSB-8.00 WMM-6.975 DGBM-6.975 BC-6.975 PQC-1.025 DLC-1.025 RCC B.C-18 H.P-3 H.L.Bridge-1 Drain-2.05 km	8.00 8.00	8.00 8.00	4.40 4.40	4.40 4.40	4.40 4.40	3.40 3.40	20 20			Road furnitures Progress Drain-1.92 km completed Bituminous length revised to 4.40 km & PQC length revised to 3400 m as per revised TS.
56	Motihari Total	5			47.660	32946.62									35817.94	25039.24		0.00	0.00	0.00	0.00	0.00	0.00	0.00				
57	Dhaka	Const. & upgradation of road & other structure from Dhutaha River Bridge- Guabari-Phulwaria Ghat at Lalbakia River (Length-77.242 km in East Champaran (Motihari) District. Ch-52.95 to 105.60 (Indo Nepal) Length- 75.00	Indo Nepal		52.650	23859.52	6724(S) 13.06.12	Agency-JKM Infra Structure	21719.87	06.05.13	05.08.15 EOT 31.10.22	865.10	670.41	03.02.24	21719.87	1535.51	-	E/W-55.29 GSB-55.29 WMM-55.29 DBM-55.29 SDBC-55.29 CD-65	31.80 31.80	28.50 26.00	25.00 25.00	23.50 23.50	23.50 23.50		41 41	Dec-24		Work in progress LA under process.
58	Dhaka	Widening and strengthening from (Single Lane to Intermediate Lane) of Kotwa to Sahebganj via Bajhia +2 School Rajpur Khora from (Km 0.00 to 26.825) for the Year 2020-21	NABARD	P	26.825	5848.69	1943(S) dt. 24.03.2021	Sona Engicon Pvt. Ltd.	5404.15	26.07.21	25.01.2023 (18 Month)	4579.21	357.31	29.03.24	5404.15	4918.66	E/W-26.825 GSB-26.653 WMM-21.278 DGBM-21.278 BC- 21.450 PQC- 5.375 Box Culvert-10 H.P.-4 H.L.R.C.C.-1	24.50 24.50	24.00 24.00	20.70 20.70	20.65 20.65	20.65 20.65	5.30 5.30	14 13	Feb-25		Work in progress Revised estimate for Bridge submitted to Department. Other road works completed. Bridge-1 no. completed. Well/Pile/Pier & other structure.	
59	Dhaka	New Construction of Sheohar-Belwaghat-Dhak-Motihari SH-54 Missing link road 3.35 Km under Road Division, Dhaka for the year 2022-23.	NABARD		3.350	4199.37	1835(s) 27.03.23	M/S R.S. Const.	1785.070	18.08.23	17.02.24	346.29	1.65	15.02.24	1785.07	122.62	E/W-0.50 GSB-0.271 WMM-0.271 CD-7	0.50 0.50	0.27 0.27	0.27 0.27				3 2	Nov-24		Land Acquisition is under process at District Level. 1 RCC BC in progress	

ROAD CONSTRUCTION DEPARTMENT
PROGRESS REPORT FOR THE YEAR 2024-25

WING-NORTH BIHAR

SR. NO.	DIVISION	NAME OF ROAD	HEAD	SANCTIONED LENGTH (IN KM)	ADMINISTRATIVE APPROVAL		NAME OF CONTRACTOR	AGREEMENT AMOUNT (RS. IN LACS)	DATE OF WORK ORDER	Date of Actual Comp./Completion as per Agreement or Final Date as Negotiated With Contractor	FINANCIAL PROGRESS DURING 2024-25 UP TO 31.07.24						PHYSICAL PROGRESS DURING 2024-25 UPTO 31.07.24								EXPECTED MONTH OF COMPLETION	EOT Details	REMARKS	
					AMOUNT (RS. IN LAC)	Ref. No. & Date					CUMULATIVE EXPENDITURE UPTO 31.03.2024	EXPENDITURE upto July-24	DATE OF MEASUREMENT	WORK VALUE AS PER TARGET (IN LACS)	ACTUAL WORK DONE (IN LACS)	FINE IMPOSED/DATED (IN LACS)	TOTAL TARGET OF WORK TO BE DONE AS PER AGREEMENT (IN KM)	E/W (IN KM)	GSB (IN KM)	WBM (IN KM)	BM/DBM (IN KM)	SDBC BC PMC (IN KM)	PCC PQC (IN KM)	CD WORK (IN NO.)				
60	Dhaka	W&S of Single lane to Intermediate lane of NH-104, Krishnanagar to fenhara road from km 0.0 to 11	NABARD		11.000	2606.44	1479(s) 17.03.22	Barhoniya Engicon Pvt. Ltd.	2377.980	28.04.22	27.10.23	2129.20	434.60	28.03.24	2377.98	2393.40		E/W-11.00 GSB-10.94 WMM-7.03 DBM-7.30 BC-7.03 DLC-3.91 PQC-3.91 HL Bridge-1	11.00 11.00	10.70 10.50	6.70 6.60	6.70 5.21	6.70 1.87	3.89 3.88		Oct-24		Bridge work upto deck slab completed and Box culvert work in progress.
61	Dhaka	W&S of Chailaha (NH-28A) to Bela Nahar Chowk (NH-28A) road via Ajagari, Siswania, Jatwa Pul, Kukurjari, Gambariya, Chintaha, Phulwar, Nakardel, Karmawa (Raghunathpur Bazar), Sutiharwa, Shrikhandi, Bheriharwa in km. 8.0 to 31.22 (Total length 23.22 km.) for the year 2020-21	NABARD	P	23.220	9325.14	1942(S) dt. 24.03.2021	Agency-Baha Sans Const Pvt. Ltd.	9506.69	08.10.21	07.04.23 EOT 18.01.24	4939.10	520.16	28.03.24	7700.00	5450.50		E/W-23.22 GSB-23.22 WMM-19.48 DGBM-19.48 BC-19.48 PQC-4.27 DLC-3.24 RCC B.C-22 H.P-3 H.L.Bridge-1 Drain-6.49	22.80 22.80	21.10 20.10	20.50 20.10	17.10 17.10	16.80 16.80	1.80 1.80	26 25	Dec-24		Work in progress Encroachment at Raghunathpur-khutarwa and Phulwar in approx 2000m lenth. Other work in progress
	Dhaka Total	5			117.045	30665.33									38987.07	14420.69			0.00	0.00	0.00	0.00	0.00	0.00	0.00			
62	Muzaffarpur-1	Deoria-Baruraj Road in 14th km (BR23RC-118) / RCPLWE (Length 2x14 M)	RCPLWE	P	3x14M	449.13	1663(S) 15.02.19	Shubham Construction	483.200	05.11.19	02.02.2021 EOT 16.06.22	317.89		11.05.22	479.49	317.89	L.D. imposed Rs. 2,41,642/- Jara vide L.L. No. 1584 dt. 20.07.22	Foundation Sub Structure- Super Structure- Approach Road	Found. 100% Sub. Str. 100% Sup. Str. 100%									Bridge work completed. one side Approach road work in Progress & one side approach Road delayed due to encroachment & High court case
63	Muzaffarpur-1	LA work from Motipur-Baruraj from km 0.0 to 2.0	Plan	P	1384.41	606(s) 06.02.23						1101.41			1384.41	1333.46		Mouja 1. Sunder Sarai 2. Singhaila 3. Juneda harpur Mukund 4. Juneda Rasul									Amount deposited DLO Muzaffarpur Manija. Sunder sarai, Juneda Harpur Mukund.	
63	Muzaffarpur-1 Total	2			1384.41	0.00									1863.90	1651.35			0.00	0.00	0.00	0.00	0.00	0.00	0.00			
64	Muzaffarpur-2	Construction of proposed R.C.C. H.L. Bridge (4 x 16.00 m) in place of Old narrow screw pile bridge at 9th km of Minapur-Tengraha Road (Including Maintenance work) for the year 2017-18 (Package No.-BR23RC 133) (RCPLWE)	RCPLWE	P	64.00 m	563.530	L.L.No-1663 (S) Dt- 15.02.2019	M/S Laxman Kumar	551.195	26.12.19	23.06.21	423.46				423.46		R.C.C. H.L. Bridge (4 x 16.00 m) Total no of pile=34 nos.										Bridge work completed. LA in Approach Progress. Traffic Playing.
64	Muzaffarpur-2 Total	1			0.000	563.53									0.00	423.46			0.00	0.00	0.00	0.00	0.00	0.00	0.00			
65	Sitamarhi	Construction and upgradation of existing Road along Indo-Nepal Border Road Project from Bahar to Kanhauli (Length=10.925 km) Under Sitamarhi District for the year 2018-19 INDO Nepal Border road	Indo Nepal		10.925	9109.9	1163(S) dt.14.12.17	Kamlesh Kumar Proprietor Shashi kumari	4551.001	08.01.21	07.02.22 EOT 31.12.2024	3402.69	265.00	25.03.24	4551.00	3667.69		E/W-10.925 GSB-10.925 WMM-10.925 DBM-10.925 BC-10.925 CD- 8 No.	10.50 10.50	9.00 9.00	8.70 8.70	5.90 4.70	4.00 4.00	- -	8 8	Dec-24		Work is in Progress. (i) Delay due to heavy rain and flood. (ii) Delay due to land acquisition (iii) Delay due to Pole Shifting from Electricity Division.
66	Sitamarhi	Construction and Upgradation of existing Road along Indo-Nepal Border Road Project from Kanhauli to sursand (Length= 49.150 km) Under Sitamarhi District for the year 2018-19 INDO Nepal Border road	Indo Nepal		49.15	14788.4	1163(S) dt.14.12.17	Brodway Links Pvt.Ltd	21464.71	05.06.21	04.12.23 EOT 31.12.24	9396.55	3471.00	08.06.24	21464.71	12867.55		E/W-49.088 GSB-48.945 WMM-48.9945 DGBM-48.945 SDBC-48.945 CD-121 No.	39.00 39.00	27.20 26.40	24.00 24.00	19.00 16.19	16.19 16.19	- -	116 116	Dec-24		Work is in progress. (i) Delay due to land acquisition. (ii) There are 2 Nos. of SSB BOP Camp is on approved alignment, but till date no NOC Provided by SSB. (iii) Delay due to heavy rain and flood water.

ROAD CONSTRUCTION DEPARTMENT
PROGRESS REPORT FOR THE YEAR 2024-25

WING-NORTH BIHAR

SR. NO.	DIVISION	NAME OF ROAD	HEAD	SANCTIONED LENGTH (IN KM)	ADMINISTRATIVE APPROVAL		NAME OF CONTRACTOR	AGREEMENT AMOUNT (RS. IN LACS)	DATE OF WORK ORDER	Date of Actual Comp./Completion as per Agreement or Final Date as Negotiated With Contractor	FINANCIAL PROGRESS DURING 2024-25 UPTO 31.07.24					PHYSICAL PROGRESS DURING 2024-25 UPTO 31.07.24										EXPECTED MONTH OF COMPLETION	EOT Details	REMARKS	
					AMOUNT (RS. IN LAC)	Ref. No. & Date					CUMULATIVE EXPENDITURE UPTO 31.03.2024	EXPENDITURE upto July-24	DATE OF MEASUREMENT	WORK VALUE AS PER TARGET (IN LACS)	ACTUAL WORK DONE (IN LACS)	FINE IMPOSED/DATED (IN LACS)	TOTAL TARGET OF WORK TO BE DONE AS PER AGREEMENT (IN KM)	E/W (IN KM)	GSB (IN KM)	WBM (IN KM)	BM/DBM (IN KM)	SDBC BC PMC (IN KM)	PCC PQC (IN KM)	CD WORK (IN NO.)					
67	Sitamarhi	W&S from single lane to Intermediate Lane work from Narayanpur (SH87) to Mejargang Road via Piprari, Supilgara, Nimahi,Pachra, Madhurapur, Sandhwarabandh, Udasi Baba Pool (Adhwara River),Madhuban Bazar Chowk, Pakri,Basha,Narahpur,Bhawanipur, Bathnaha (NH104)and Yogwana(NH77)from(km-0+000 to29+500) under Sitamarhi Division for the year 2021-22	PLAN		27.00	7028.69	5009(S) dt-01.09.2020	M/S Kabbu Khirhar	7420.81	12.06.21	11.06.2023 EOT 30.05.24	8306.25			20.03.24	7420.81	8306.25		E/W-29.335 GSB-29.335 WMM-22.156 DGBM-22.156 BC-22.156 DLC-7.35 PQC-7.35 CD-10 HP-1No. H/L bridge-4No.	29.33 29.33	29.33 29.33	22.15 22.15	22.15 22.15	22.16 22.16	7.31 7.31	10 10	May-24		Work Completed. only 40 meter PQC is left due to dispute of land. Letter of descope of work has been sent to S.E, NBC, Muzaffarpur vide letter no.-1032 (E) dt. 04.07.2024 (i) Delay due to heavy rainfall (ii) The work delay due to NOC not given in time by water resource department for construction of bituminous road in total
68	Sitamarhi	W&S work for Runnisaipur-Belsand-Parsauni Road (Single Lane to Intermediate Lane) from CH-13+040 to 21+800 (Total Length-8.760 km.) and construction of H.L. RCC Bridge 4 x 14m at CH-14+040, 1 x 12m at CH-14+190 and 2 x 12m at CH-15+300 in RCD Road Division, Sitamarhi for the year 2021-22	Plan	P	8.76	6108.85	1479(S) Dt-17.03.22	M/S Kabbu Khirhar	4881.68	28.07.22	27.10.23 EOT 27.06.24	3844.45	396.23	21.05.24	4881.68	4210.69		E/W-8.26 GSB-8.26 WMM-5.858 DGBM-5.858 BC-5.858 DLC-2.41 PQC-2.41 CD-26 No. H/L Bridge- 3 Drain- 4.99	8.26 8.26	8.26 8.26	5.85 5.85	5.85 5.85	5.85 5.85	2.41 2.41	23 23			Work Completed. (i) Delay due to heavy rainfall (ii) Catchment area very deep (iii) Water logging at the site for long time	
69	Sitamarhi	Construction of Madhubani Chowk (SH-87) to Bhitta Lachaka and Jhatiyahi to High School Charaut (NH-104) Road and 2 Nos. of H.L. RCC Bridge (Total Length-7.980 Km.) for the year 2022-23	NABARD	P	7.98	8028.80	1835(s) dt-27.03.22	Brijendra Kumar Singh	6658.03	26.09.23	25.03.25	1292.70	397.85	30.05.24	6658.03	1690.56		E/W-7.743 GSB-7.743 WMM-5.80 DGBM-5.80 BC-5.80 DLC-7.163 PQC-7.163 CD-12No. H/L Bridge- 2No Drain- 2x7.143 km	5.50 5.30	5.50 5.50				3.30 2.60	11 9	Mar-25		Work in progress. Bridge:- Well-5 Nos./Pile-22 nos./ Pier & other structure completed. Drain-200 m	
70	Sitamarhi	W/S work of Left Over portion Runnisaipur-Pupri-Parihar-Bhiswa Road (SH-87) Total Length-7.295 km. under Road Division, Sitamarhi for the year 2023-24	Plan	P	7.30	3104.01	5060(s) 22.08.23	M/S Rajendra Singh & Brothers	2274.65	16.03.24	15.03.25				2274.65	229.99		E/W-7.263 GSB-7.263 WMM-1.122 DGBM-1.122 BC-1.122 DLC-6.157 PQC-6.157 Drain- 5.810 P. block-7.210	1.50 1.00	1.50 1.50				0.20 0.00			Work in progress. Drain-0.25 m DLC-0.40 km		
71	Sitamarhi	Remaining work of Construction and up-gradation of existing Road along Indo-Nepal Border Road Project from Phulwaria ghat to Bahar Village (Length-24.05 km.) under Sitamarhi District for the year 2018-19 INDO Nepal Border road	Indo Nepal		24.05	16100	161(s) 14.02.17	M/S Classic Engicon	14370.06	02.02.22	01.10.23 EOT 30.06.24	9913.62	2780.00	21.06.24	14370.1	12693.62		E/W-22.86 GSB-21.85 WMM-21.85 DGBM-24.25 SDBC-24.25 CD-4 No. H/L Bridge- 4 Sluice gate- 9 Nos. (Repair) Sluice gate-4 Nos. (New Construction) Under pass- 1 No.	22.86 22.86	21.85 21.85	21.60 21.50	20.45 20.45	20.20 20.20		4 4	Jun-24		Work in progress. Delay due to land acquisition. Delay due to heavy rain and flood water. Bridge-4x10m completed. 1x30m complete. 2 nos. 1x43.015 m reinforcement of deck slab work is in progress.	
71	Sitamarhi Total	7			135.17	64260.60									61620.94	43666.35			0.00	0.00	0.00	0.00	0.00	0.00	0.00				
71	Sheohar Total	0			0	0.00									0.00	0.00			0.00	0.00	0.00	0.00	0.00	0.00	0.00				
72	Araria	Meerganj Chowk to Kuari Bypass & Sikti to Dhabeli (Part of Road No-6)	Indo-Nepal		45.8	13400.76	RCD Letter No-6724(S) Dated 13.06.2012	Bhartia Infra Projects Limited. Guwahati 7766905101	11927.130	24.06.13	23.06.2015 EOT 31.03.2018 2nd EOT 31.03.20 3rd EOT 31.03.21 4th EOT 30.11.23	12798.40	210.00	—	13870.48	13008.4	—	E/W-37.502 GSB-35.600 WMM-35.600 DBM-35.600 SDBC-35.600 CD-76 PQC-2.435	33.54 33.54	31.44 31.44	29.48 28.93	28.67 28.67	28.11 28.11	1.90 1.90	67 67	Dec-24		Work in progress. Revised AA awaited from MHA	

ROAD CONSTRUCTION DEPARTMENT
PROGRESS REPORT FOR THE YEAR 2024-25

WING-NORTH BIHAR

SR. NO.	DIVISION	NAME OF ROAD	HEAD	SANCTIONED LENGTH (IN KM)	ADMINISTRATIVE APPROVAL		NAME OF CONTRACTOR	AGREEMENT AMOUNT (RS. IN LACS)	DATE OF WORK ORDER	Date of Actual Comp./Completion as per Agreement or Final Date as Negotiated With Contractor	FINANCIAL PROGRESS DURING 2024-25 UP TO 31.07.24						PHYSICAL PROGRESS DURING 2024-25 UPTO 31.07.24								EXPECTED MONTH OF COMPLETION	EOT Details	REMARKS
					AMOUNT (RS. IN LAC)	Ref. No. & Date					CUMULATIVE EXPENDITURE UPTO 31.03.2024	EXPENDITURE upto July-24	DATE OF MEASUREMENT	WORK VALUE AS PER TARGET (IN LACS)	ACTUAL WORK DONE (IN LACS)	FINE IMPOSED/DATED (IN LACS)	TOTAL TARGET OF WORK TO BE DONE AS PER AGREEMENT (IN KM)	E/W (IN KM)	GSB (IN KM)	WBM (IN KM)	BM/DBM (IN KM)	SDBC BC PMC (IN KM)	PCC (IN KM)	CD WORK (IN NO.)			
72	Araria	1		45.8	13400.76									13870.48	13008.40			0.00	0.00	0.00	0.00	0.00	0.00	0.00			
73	Purnea	Widening and Strengthening of Rupauli to Vijayghat via Mahanpur road from km. 0.00 to 24.50 (Total Length of Road ~ 24.50 km.) under Road Division, Purnea for the year 2018 – 19.	NABARD	24.50	6339.62	6611(S) 28.08.2018	M/S H.S. Mehta Infra Pvt Ltd	5710.870	04.01.20	03.04.22	3552.95	0.00		5710.87	3552.95	NIL	E/W-18.50 GSB-18.50 WMM-14.486 DLC-4.014 DBM-14.48 BC-14.48 PCC-4.014 CD-14	18.00 18.00	15.00 15.00	14.05 14.05	14.05 14.05	14.05 14.05	0.65 0.65	13 13	Sep-24		64.87% work completed. DLC-0.65 km completed Road work in progress
74	Purnea	Widening and Strengthening of Fariyani Chowk N.H.-31 to Bahelia Asthan (Dhamdaha – Rupauli SH-65 Road) via Chapay, Kamakhya Asthan to Majra, Kakarjan, Mureli, Sahra road from km. 0.00 to 20.84 (Total Length of Road – 20.84 km.)	NABARD	20.84	4528.12	7811(S) 01.10.2018	Sai Engicon & construction pvt. Ltd.	3811.370	06.03.19	06.03.2021 1st EOT 31.12.2021 2nd EOT 31.03.24	2288.24	0.00		3811.37	2288.24	NIL	E/W-20.84 GSB-20.774 WMM-18.256 DLC-2.518 DBM-18.256 BC-18.256 PCC-2.518 CD-9	19.00 19.00	19.20 19.20	17.00 17.00	11.30 11.30	6.40 6.40	0.16 0.16	8 8	Sep-24		63.79% work completed. Work in progress DLC-0.16 km completed 1 culvert to Descope due to Residential portion
75	Purnea	Widening and Strengthening of NH-107 Banmankhi Bus Stand to Kachahari Balua via Nagrahi road for the year 2020-21.	NABARD	10.00	2194.88	5281(S) 09.09.2020	M/S H.S. Mehta Infra Pvt Ltd.	1671.520	01.07.21	30.06.23 EOT 31.03.24	838.85	209.27		1671.53	1046.11	NIL	E/W-8.287 GSB-9.840 WMM-4.355 DBM-4.355 BC-4.355 DLC-5.484 PCC-5.484 MA-5.484 CD-4	8.20 7.80	9.80 9.25	4.35 4.35	4.35 4.35	4.34 3.90	5.28 4.74	3 3	Sep-24		83.83% work completed. Road work in progress DLC-5.28 km completed 1 culvert proposal submit for Descope
76	Purnea	Strengthening of Dhamdaha to Itahari via Dhokwa, Tarauni, Kukron, Haripur, Kaimai, Priyankar road for the year 2020-21.	PLAN	20.00	3366.65	5015(S) 01.09.2020	M/S H.S. Mehta Infra Pvt Ltd.	2621.550	01.07.21	30.06.23 EOT 31.03.24	1045.26	0.00		2621.55	1045.26	NIL	E/W-20.0 GSB-15.750 WMM-12.760 DBM-12.760 BC-12.760 DLC-4.43 PCC-7.210 Drain-2.0 CD-11	10.50 9.50	11.30 11.30	4.80 4.80	0.00	0.00	5.80 5.00	6 4	Sep-24		50.17% work completed. DLC-5.80 km completed. Road & 3 no. CD work in progress.
77	Purnea	Widening and strengthening of Dhamdaha to Banmankhi road from 0.00 to 21.50 km. for the year 2023-24	Plan	21.50	7891.2	5072(S) 22.08.23																					In Tender process
77	Purnea	5		96.84	7891.20									13815.32	7934.56			0.00	0.00	0.00	0.00	0.00	0.00	0.00			
78	Kishanganj	Construction and up gradation of road and other structures (Including H.L. Bridges) from Fatehpur to Galgalia via pitola (L-79.50 Km.) in Kishanganj District under Indo Nepal Border Road Project for the Year 2012-13	Indo Nepal	P	79.50	25877.0	DGW/BER 2506 HLEC/2013 dt. 25.02.2013	J.K.M. Infra Project	23646.000	26.04.13	25.10.2015 EOT 31.12.24	22138.44	262.56	21.06.24		22401.00	E/W-76.90 GSB-76.90 WMM-76.90 DBB-76.90 SDBC-76.90 Culvert-161 H.L. Bridge-03	68.60 68.60	68.40 68.40	68.40 67.40	64.00 64.00	64.00 64.00		135 135	Dec-24	Dec-24	(i) H.L. Bridge on Kankai-1 River - out of 20 wells 18 wells Complete 1 abutment shaft and 6 pier shaft complete. (ii) H.L. Bridge on Garlya river - Sub Structure work complete. (iii) H.L. Bridge on Kishni river - Well Foundation of all 04 wells complete. 2 Pier shaft & 1 abutment shaft completed. Revised Estimate approval pending at MHA and delay in land acquisition.
79	Kishanganj	Pothia Link Road	RIDF NABARD	P	5.95	4880.48	1470(S) 17.03.22	M/S Santalall & Brothers	2207.60	04.11.22	03.11.23 EOT 24.03.24	1964.26	48.92	21.06.24		2013.18	E/W-5.95 GSB-5.95 WMM-5.95 DBM-5.95 BC-5.95 Culvert-4	5.95 5.95	5.91 5.91	5.91 5.91	5.85 5.85	5.85 5.85		4 4	July-24		1. Work in progress. 2 Culvert work under progress in which one culvert is added in revised TS & other 2 Culvert work Completed. 2. Contractor is debarred due to delay in Completion.
80	Kishanganj	Bahadurganj-Terahagachh road	Plan	28.50	21840.8	5077(S) 22.08.23																					TB with CE
80	Kishanganj	3		113.95	52398.23									0.00	24414.18			0.00	0.00	0.00	0.00	0.00	0.00	0.00			

ROAD CONSTRUCTION DEPARTMENT
PROGRESS REPORT FOR THE YEAR 2024-25

WING-NORTH BIHAR

SR. NO.	DIVISION	NAME OF ROAD	HEAD		SANCTIONED LENGTH (IN KM)	ADMINISTRATIVE APPROVAL		NAME OF CONTRACTOR	AGREEMENT AMOUNT (RS. IN LACS)	DATE OF WORK ORDER	Date of Actual Comp./Completion as per Agreement or Final Date as Negotiated With Contractor	FINANCIAL PROGRESS DURING 2024-25 UPTO 31.07.24					PHYSICAL PROGRESS DURING 2024-25 UPTO 31.07.24								EXPECTED MONTH OF COMPLETION	EOT Details	REMARKS		
			4	5		6	7					CUMULATIVE EXPENDITURE UPTO 31.03.2024	EXPENDITURE upto July-24	DATE OF MEASUREMENT	WORK VALUE AS PER TARGET (IN LACS)	ACTUAL WORK DONE (IN LACS)	FINE IMPOSED/DATED (IN LACS)	TOTAL TARGET OF WORK TO BE DONE AS PER AGREEMENT (IN KM)	E/W (IN KM)	GSB (IN KM)	WBM (IN KM)	BM/DBM (IN KM)	SDBC/BC/PMC (IN KM)	PCC (IN KM)				CD WORK (IN NO.)	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27			
81	Katihar	Widening & Strengthening of KurumGayghatta Via Balia Belon Salmari Road under Road Division, Katihar for the Year 2023-24.	Plan	P	38.00	10781.39	5053(S), 22.08.2023	Kailash Prasad Yadav, Const. Pvt. Ltd.	8051	09.06.24	08.06.26				70.00	65.51		E/W-37.67 GSB-35.01 WMM-28.98 DGBM-28.98 BC-28.98 DLC-6.03 PQC-6.03 MA-2.162 CD-31	4.70 0.00	4.65 0.00							June-26		Work in progress
82	Katihar	Widening & Beautification work of Katihar-Pranpur-Raushnahat-Amdabad Road in chainage 0.00 To 2.10 KM (Dr. Rajendra Prasad Road) under Road Division, Katihar for the year 2022-2023	Plan	P	2.1	1282.9	861(s), 17.02.23	Systematic & Advance Construction Pvt. Ltd.	1211.91	03.07.23	02.04.24 EOT 02.08.24	494.41	106.88	15.04.24	665.00	604.04		E/W-2.10 GSB-2.10 DLC-100mm PCC-2.50	1.50 1.50	1.31 1.31					1.20 1.20		Dec-24		Work in progress (1) बिना पंचावधि, कटिहार के द्वारा दुर्गुला, विवाही एवं उर पुल को नवरोजपुर खाते हुए कार्य करने का निर्देश दिया गया था। (2) सर्वेक्षण में कुछों द्वारा उत्तम पथ में मासा निर्माण कार्य कचरा जा रहा है। उत्तम कचरा हो कार्य कचरा जाना संभव है।
82	Katihar Total	2			40.100	12064.24									735.00	669.55			0.00	0.00	0.00	0.00	0.00	0.00	0.00				
83	Khagaria	W&S of Allouli-Hathwan-Shaharbanmi road upto Phooltora Ghat from km 0.0 to 9.00	NABARD	P	9.00	2770.51	1470(S) + 17.03.22	M/S Veena Singh	2158.77	11.05.22	10.08.23	1297.14	468.79		2158.77	1765.92		E/W-9.00 GSB-9.0 WMM-6.45 DBM-6.45 BC-6.45 PQC-2.50 CD-4	8.50 8.50	8.62 8.62	6.26 6.26	6.23 6.23	6.26 6.26	2.36 2.36			July-24		Road work completed. Except Total 56m PQC work in half portion of 6 places due to public hindrance.
83	Khagaria Total	1			9.00	2770.51									2158.77	1765.92			0.00	0.00	0.00	0.00	0.00	0.00	0.00				
84	Madhepura	Karma Alamnagar road	Plan	P	6.36	1543.35	5439(s), 11.09.23																						Road is in under Tender process. Road is in OPRMC-II
84	Madhepura Total	1			6.36	1543.35									0.00	0.00			0.00	0.00	0.00	0.00	0.00	0.00	0.00				
85	Sahrsa	Route - Sonbarsa Kachahari Road from Km 0.00-3.10 & 5.03-15.904 including 18 Nos. of RCC culvert (CMBD)	Plan	P	14.05	3610.99	12044(S), 12.12.2014	Baba Hans Construction Pvt. Ltd.	2919.93	07.07.17	06.07.2019/ 31.03.2020 31.03.21	3059.91	109.12	15.03.24	3405.90	3169.33	Rs. 16.62 Dr-23.02.24 Rs.1.68 Dr-21.03.24 Rs. 5.42 Dr-23.07.24	E/W-13.558 GSB-13.558 WMM-13.558 BM-13.558 SDBC-13.808 PQC-1.094 CD-22 H.L. Bridge-2 (1st-16x3m) (9th-21x5m)	13.55 12.25	13.55 12.25	13.55 11.61	11.61 11.61	11.61 11.61	1.08 0.75	22 22		Oct-24		For length - 14.05Km Road & Bridge work has been completed. Approach road work in progress Newly transfered Road from RWD (1.95Km) - Work in Progress. Work Delayed due to LA Bridge-2 Nos. Completed.
86	Sahrsa	W&S work of Koparia Bhakta Kiran to Banma Ramdhari chowk and construction of RCC HL Bridge at Ch-2.57 & Ch-3.06 from km 0.00 to 3.85 & 0.55 km link road	Plan	P	4.4	2957.4	8902(S), 08-29.08.20	M/S Baba Hans Const. Pvt. Ltd.	2311.27	05.04.22	04.10.23 EOT 11.03.24	1697.73	51.56	10.03.24	2311.27	1749.35	Rs. 5.1561 dr-25.05.24 Rs. 3.97 Dr-05.07.24	E/W-4.24 GSB-4.248 WMM-4.248 DBM-4.248 BC-4.248 Well Foundation Bridge (4x16m)-1 Pile Foundation (4x16m)-1 no Box Culvert-5	4.00 4.00	3.40 3.40	3.40 3.40	3.20 3.20	3.20 3.20		5 5		Mar-25		Road Work Completed. (i) 4th Km Bridge - Deck Slab Casting of All Span has been Completed. (ii) 3rd Km Bridge- Well Target Casting Sinking A1 - Well Cap Work in Progress. P1- 25 - 21.10 19.10 P2- 25 - 25.00 25.00 P3- Sub-Structure Work in Progress A2- Sub-Structure Work in Progress. Water logging from July to December at work site and plant

ROAD CONSTRUCTION DEPARTMENT
PROGRESS REPORT FOR THE YEAR 2024-25

WING-NORTH BIHAR

SR. NO.	DIVISION	NAME OF ROAD	HEAD	SANCTIONED LENGTH (IN KM)	ADMINISTRATIVE APPROVAL		NAME OF CONTRACTOR	AGREEMENT AMOUNT (RS. IN LACS)	DATE OF WORK ORDER	Date of Actual Comp./Completion as per Agreement or Final Date as Negotiated With Contractor	FINANCIAL PROGRESS DURING 2024-25 UP TO 31.07.24						PHYSICAL PROGRESS DURING 2024-25 UPTO 31.07.24								EXPECTED MONTH OF COMPLETION	EOT Details	REMARKS
					AMOUNT (RS. IN LAC)	Ref. No. & Date					CUMULATIVE EXPENDITURE UPTO 31.03.2024	EXPENDITURE upto July-24	DATE OF MEASUREMENT	WORK VALUE AS PER TARGET (IN LACS)	ACTUAL WORK DONE (IN LACS)	FINE IMPOSED/DATED (IN LACS)	TOTAL TARGET OF WORK TO BE DONE AS PER AGREEMENT (IN KM)	E/W (IN KM)	GSB (IN KM)	WBM (IN KM)	BM/DBM (IN KM)	SDBC BC PMC (IN KM)	PCC PQC (IN KM)	CD WORK (IN NO.)			
87	Sahrsa	W&S from (Single Lane to Intermediate Lane) Karanpur to Rajanpur via Nauhatta, Majhaul, Chandrayan, baluaha, Mahishi from Ch-43.773 Total Length-32.773	Plan	32.773	8511.98	14720/17.03.22	Baba Hans const. Pvt. Ltd.	7942.54	17.10.22	16.10.24	4974.62	557.93	20.03.24	6450.00	5600.16	Rs. 4.63 Dt-20.07.24	E/W-31.38 GSB-31.38 WMM-26.88 DGBM-26.88 DLC-5.427 PQC-5.427 HLB-2 Nos. Box Culvert-6 Drain-3.0	30.00	30.00	25.00	24.00	9.00	4.90	5	Oct-24		In H.L. Bridge (2x14m) & HL Bridge 2x12 (Proposed for descope) Drain work 3000 m Completed.
87	Sahrsa Total	3		51.223	15080.37									12167.17	10518.84			0.00	0.00	0.00	0.00	0.00	0.00	0.00			
88	Supaul	Widening and Strengthening from India-Nepal Border Road Simri to Duyaniya NH-57 via Chhithi, Hariraha, Fakirna, NH-106 Anandpur, Daulatpur, Sripur from km 0.00 to 17.868 for the year 2020-21/Plan Head	Plan	17.868	5740.2	5014(S) dt.01.09.2020	KPYCL Pvt. Ltd.	5050.15	27.07.21	27.07.23 EOT 31.03.24	4719.16	0.00	18.07.22	5050.16	4719.16	-	E/W-15.713 GSB-15.713 WMM-15.713 DBM-15.713 BC-15.713 Box CD-31 HP CD-12	15.50	15.50	15.50	15.00	15.00		36 36	June-24		Road Work Completed. Three box Culvert work in Progress (delay due to late getting of NDC from irrigation Department)
	Supaul Total	1		17.868	5740.20									5050.16	4719.16			0.00	0.00	0.00	0.00	0.00	0.00	0.00			
	Grand Total	88		381.141	111088.86									47796.90	63030.61			0.00	0.00	0.00	0.00	0.00	0.00	0.00			