

बिहार सरकार
भवन निर्माण विभाग

प्रेषक,

✓ सुरेश प्रसाद प्रभाकर,
अभियंता प्रमुख-सह-अपर आयुक्त
-सह-विशेष सचिव

सेवा में,

कार्यपालक अभियंता,
भवन प्रमंडल (कटिहार/अररिया/दरभंगा/पूर्णियाँ), बिहार।

पटना, दिनांक.....

विषय:- केन्द्र प्रायोजित योजना प्रधानमंत्री जन विकास कार्यक्रम (पूर्व नाम एम० एस० डी० पी०) योजना अंतर्गत विहित प्रपत्र में सूचना उपलब्ध कराने के संबंध में।

प्रसंग:- सरकार के अपर सचिव, अल्पसंख्यक कल्याण विभाग, बिहार, पटना का पत्रांक-09, दिनांक-01.01.2026

महाशय,

उपर्युक्त विषयक प्रासंगिक पत्र की छायाप्रति संलग्न करते हुए कहना है कि अल्पसंख्यक कार्य मंत्रालय, भारत सरकार द्वारा चालू अंकेक्षण के उद्देश से केन्द्र प्रायोजित योजना प्रधान मंत्री जन विकास कार्यक्रम (पूर्व नाम एम० एस० डी० पी०) योजनान्तर्गत अपूर्ण परियोजनाओं, पूर्ण परियोजनाएं एवं ड्रॉप परियोजनाएं से संबंधित वांछित सूचना (Prescribed Date of Completion & Percentage of Physical Progress) उपलब्ध कराने का अनुरोध किया गया है।

अतः निदेश दिया जाता है कि मंत्रालय द्वारा माँग की वांछित सूचना विहित प्रपत्र में अंकित करते हुए तीन (03) दिनों के अंदर विभाग को उपलब्ध करना सुनिश्चित किया जाय।

अनु०:- यथोक्त।

विश्वासभाजन

ह०/-

(सुरेश प्रसाद प्रभाकर)

अभियंता प्रमुख-सह-अपर आयुक्त
-सह-विशेष सचिव

ज्ञापांक-

158 (7)

दिनांक-

21/1/26

प्रतिलिपि:- आई०टी० मैनेजर, भवन निर्माण विभाग, बिहार, पटना को विभागीय वेबसाइट अपलोड करने हेतु प्रेषित।

अनु०:- यथोक्त।

अभियंता प्रमुख-सह-अपर आयुक्त
-सह-विशेष सचिव

बिहार सरकार

अल्पसंख्यक कल्याण विभाग

प्रेषक,

इब्रार अहमद खाँ

सरकार के अपर सचिव

E-Mail

सेवा में,

प्रबंध निदेशक

बिहार राज्य शैक्षणिक आधारभूत संरचना विकास निगम लि०, पटना।

प्रबंध निदेशक

बिहार चिकित्सा सेवाएँ एवं आधारभूत संरचना निगम लि०, पटना।

निदेशक अनुश्रवण

भवन निर्माण विभाग, बिहार, पटना।

प्रबंध निदेशक

बिहार राज्य भवन निर्माण निगम लि०, पटना।

राज्य परियोजना निदेशक

बिहार, शिक्षा परियोजना परिषद

पटना-15, दिनांक 01.01.2026

विषय- केन्द्र प्रायोजित योजना प्रधान मंत्री जन विकास कार्यक्रम (पूर्व नाम एम०एस०डी०पी०) योजनान्तर्गत विहित प्रपत्र में सूचना उपलब्ध कराने के संबंध में।

प्रसंग:-PMJVK Division, अल्पसंख्यक कार्य मंत्रालय, भारत सरकार का दिनांक- 11.12.2025 का ई-मेल पत्र।


महाशय,

उपर्युक्त विषयक प्रासंगिक पत्र की छायाप्रति संलग्न करते हुये कहना है कि अल्पसंख्यक कार्य मंत्रालय, भारत सरकार द्वारा चालू अंकेक्षण के उद्देश्य से केन्द्र प्रायोजित योजना प्रधान मंत्री जन विकास कार्यक्रम (पूर्व नाम एम०एस०डी०पी०) योजनान्तर्गत अपूर्ण परियोजनाओं, पूर्ण परियोजनाएं एवं ड्रॉप परियोजनाएं से संबंधित वांछित सूचना (Prescribed Date of Completion & Percentage of Physical Progress) उपलब्ध कराने का अनुरोध किया है।

अतः अनुरोध है कि मंत्रालय द्वारा माँग की गयी वांछित सूचना विहित प्रपत्र में अंकित करते हुए तीन (03) दिनों के अंदर विभाग को उपलब्ध कराने की कृपा की जाय।

अनु०- यथोक्त।

विश्वासभाजन



सरकार के अपर सचिव

122

Project ID	State	District	Block	ECNo	Approva Year	ProjectName	Totalcos t	Prescribed date of Completion	CentralShare	StateShare	Central Released	UC RECEIVE D	% PHYSICA L PROGR ESS	% Financial Progress	Agency
BRED20130126	Bihar	Katihar		65	2012-13	building (2 ACR) in Govt. aided Madrasah	1904		1428	476	485.1	428.4		30%	BCD
BRED20130147	Bihar	Azamia		65	2012-13	Govt. Aided Madrasah Building	686.56		514.92	171.64	426.64	154.47		30%	BCD
BRED20130148	Bihar	Azamia		65	2012-13	Govt. Aided Madrasah Building (Primary/Middle High School level) = 3	711.08		533.31	177.77	507.57	157.23		29%	BCD
BRSK20160462	Bihar	Azamia		110	2015-16	Boundary wall & approach road for ITI Girls Hostel,	25		15	10		0		0%	BCD
BROT20170662	Bihar	Darbhanga	Kurap ur	129	2016-17	Sadhav Mandap	71		42.6	28.4	21.3	0		0%	BCD
BRSN20180764	Bihar	Purnia	Amou r	144	2017-18	Public toilets for Ladies/ Gents at Maschhatia, Dumailpur, Barbatia, Kharhiya Hat, Mehandiapur, Bangra, Dhupail, Prakhand in Amor Block.	120		72	48	0	0		0%	BCD

Project ID	State	District	Block Town	EC No	Approval Year	Project Name	Total cost	Prescribed date of Completion	Central Share	State Share	Central Released	UC RECEIVED	% PHYSICAL PROGRESS	% Financial Progress	Agency
BRED20170475	Bihar	Rohtas		116	2016-17	ACRs in Govt. Urdu School at Shahjalepur, Govt. High School Ramnivasganj Rameshganj Rameshganj, Jain, Kili Chokhandi, Kabilganj, Alamganj, Sher Shah Suri, Sulemanganj, Moneibura, Shri Shankar	84.8		38.88	25.92	25.92	86.4		50%	BEPC
BRED20170476	Bihar	Rohtas		116	2016-17	Girls common room & Multi-purpose hall at Rameshganj, Rameshganj, Shri Shankar High School, Sher Shah Suri, Chokhandipath	9.75		23.4	15.6	4.3875	0		0%	BEPC
BRED20170610	Bihar	Bhagalpur	Bhagalpur Town	128	2016-17	ACRs with Toilet and drinking water Facility in 7 different Schools	315		189	126	171	0		0%	BEPC

122

Project ID	State	District	Block/Town	EC No	Approval Year	Project Name	Total Cost	Prescribed date of Completion	Central Share	State Share	Central Released	UC RECEIVED	% PHYSICAL PROGRESS	% Financial Progress	Agency
BRED20130126	Bihar	Katihar		65	2012-13	building (2 ACR) in Govt. aided Madrasah	1804		1428	476	485.1	428.4		30%	BCD
BRED20130147	Bihar	Araria		65	2012-13	Govt. Aided Madrasah Building (Middle/Secondary High)	686.56		514.92	171.64	426.64	154.47		30%	BCD
BRED20130148	Bihar	Araria		65	2012-13	Govt. Aided Madrasah Building (Primary/Middle High School level) = 3.	711.08		533.31	177.77	507.57	157.23		29%	BCD
BRSK20160462	Bihar	Araria		110	2015-16	Boundary wall & approach road for ITI Girls Hostel.	25		15	10		0		0%	BCD
BROT20170662	Bihar	Darbhanga	Kiraspur	129	2016-17	Sadhav Mandap	71		42.6	28.4	21.3	0		0%	BCD
BRSN20180764	Bihar	Purnia	Amour	144	2017-18	Public toilets for Ladies/Gents at Masochhatia, Damaipur, Barbatia, Kharrija Hat, Mahanpura, Bangra, Dhupail, Prakhand in Amour Block.	120		72	48	0	0		0%	BCD