





Monthly

**Monthly Review Meeting
of DDCs
MGNREGA
15th September 2016**



Average Persondays Per Panchayat Per Day




■ Jan16-March16
 ■ April16-June16
 ■ Jul-16
 ■ Aug-16




Average Persondays Per Panchayat Per Day





Average Persondays Per Panchayat Per Day




■ Jan16-Mar16
 ■ Apr16-June16
 ■ Jul-16
 ■ Aug-16



Average Persondays Per Panchayat Per Day




PHYSICAL PROGRESS (District below State Average in Persondays Generation)




S.No.	DISTRICT	Average Persondays Per Panchayat Per Day				Target of Persondays Till August 2016 (In Lakhs)	Achievement of Persondays till 12.09.16 (In Lakhs)	% Achievement
		FY 2015-16	FY 2016-17					
		Jan16 - Mar16	Apr16-Jun16	July16-	Aug16-			
1	2	3	4	5	6	7	8	9
1	PATNA	0	8	4	2	17.51	3.13	17.85
2	GAYA	22	22	6	3	32.33	7.71	23.84
3	BEGUSARAI	18	13	8	7	12.30	3.78	30.71
4	SUPAUL	50	22	6	4	13.10	4.14	31.59
5	PASHCHIM CHAMPARAN	43	22	6	3	22.47	7.29	32.46
6	SITAMARHI	33	20	3	4	16.98	5.63	33.16
7	MADHUBANI	31	14	10	6	19.71	6.92	35.11
8	MUZAFFARPUR	16	16	13	9	22.61	8.14	36.00
9	KATI HAR	39	31	10	3	19.35	7.63	39.42
10	NAWADA	28	30	17	11	16.04	6.73	41.97
11	SIWAN	17	16	7	6	12.80	5.43	42.37
12	VAISHALI	27	21	5	3	14.62	6.27	42.88
13	PURNIA	43	21	12	12	14.75	6.53	44.30
14	KAIMUR (BHABUA)	43	24	22	6	10.44	4.63	44.30
15	GOPALGANJ	25	28	13	10	17.03	7.63	44.79
16	ARARIA	38	34	17	7	18.60	8.36	44.96
17	JAMUI	46	46	18	7	16.74	7.58	45.26
18	BHOJPUR	12	26	14	2	13.81	6.52	47.23
19	PURBI CHAMPARAN	37	18	26	16	24.86	11.88	47.78
	Total	35	29	14	8	564.12	276.51	49.02

PHYSICAL PROGRESS (District above State Average in Persondays Generation)



S.No.	DISTRICT	Average Persondays Per Panchayat Per Day				Target of Persondays Till August 2016 (In Lakhs)	Achievement of Persondays till 12.09.16 (In Lakhs)	% Achievement
		FY 2015-16	FY 2016-17					
		Jan16 - Mar16	Apr16-Jun16	July16-	Aug16-			
1	2	3	4	5	6	7	8	9
20	BHAGALPUR	35	28	10	7	14.93	7.36	49.32
21	LAKHISARAI	49	55	17	5	8.50	4.55	53.55
22	NALANDA	30	32	13	5	16.01	8.66	54.08
23	ROHTAS	25	24	10	2	11.45	6.21	54.21
24	BANKA	40	35	23	20	15.42	8.40	54.48
25	DARBHANGA	30	28	7	2	16.48	9.36	56.79
26	Sheikhpura	56	56	7	1	5.03	2.88	57.26
27	AURANAGABAD	48	52	33	12	21.30	12.39	58.18
28	KHAGARIA	19	17	7	4	4.13	2.42	58.63
29	SAMASTIPUR	32	27	13	12	20.23	12.29	60.75
30	KISHANGANJ	65	45	7	9	9.04	5.81	64.28
31	BUXAR	55	40	48	26	11.99	8.44	70.39
32	SARAN	30	33	20	15	18.96	13.41	70.74
33	SAHARSA	133	84	5	5	15.22	11.97	78.67
34	MUNGER	44	35	18	15	5.22	4.24	81.18
35	MADHEPURA	65	76	24	17	17.08	13.98	81.89
36	JEHANABAD	63	71	45	13	7.42	7.69	103.65
37	ARWAL	68	61	36	4	4.25	4.41	103.82
38	SHEOHAR	172	115	25	8	5.41	6.11	112.81
	Total	35	29	14	8	564.12	276.51	49.02

GPs with NIL Persondays & NIL Expenditure




S.N o.	District	No.of Block	No. of Gram Panchayat s	No. of GPs with NIL Personday s	No.of GP with NIL Expendit ure	% GP NIL PD	%GP NIL Exp.
1	2	3	4	5	6	7=5*100/4	8=6*100/6
1	Pashchim Champaran	18	315	12	22	3.81	6.98
2	Vaishali	16	290	10	13	3.45	4.48
3	Patna	23	328	11	38	3.35	11.59
4	Sitamarhi	17	273	9	17	3.30	6.23
5	Araria	9	218	5	10	2.29	4.59
6	Rohtas	19	246	5	14	2.03	5.69
7	Supaul	11	181	3	2	1.66	1.10
8	Nawada	14	187	3	7	1.60	3.74
9	Saran	20	330	5	9	1.52	2.73
10	Buxar	11	142	2	3	1.41	2.11
11	Kaimur (Bhabua)	11	151	2	2	1.32	1.32
12	Muzaffarpur	16	385	5	91	1.30	23.64
13	Gopalganj	14	234	3	7	1.28	2.99
14	Lakhisarai	7	80	1	2	1.25	2.50
15	Begusarai	18	231	2	3	0.87	1.30
16	Nalanda	20	249	2	6	0.80	2.41
17	Darbhanga	18	324	2	50	0.62	15.43
18	Gaya	24	332	2	2	0.60	0.60
19	Bhojpur	14	228	1	0	0.44	0.00
	BIHAR	534	8411	88	346	1.05	4.11


GPs with NIL Persondays & NIL Expenditure

S.No.	District	No.of Block	No. of Gram Panchayats	No. of GPs with NIL Persondays	No.of GP with NIL Expenditure	% GP NIL PD	%GP NIL Exp.
1	2	3	4	5	6	$7=5*100/4$	$8=6*100/6$
20	Bhagalpur	16	242	1	16	0.41	6.61
21	Purnia	14	246	1	2	0.41	0.81
22	Madhubani	21	399	1	16	0.25	4.01
23	Purbi Champaran	27	405	0	6	0.00	1.48
24	Saharsa	10	151	0	2	0.00	1.32
25	Madhepura	13	170	0	2	0.00	1.18
26	Siwan	19	293	0	3	0.00	1.02
27	Jamui	10	153	0	1	0.00	0.65
28	Arwal	5	65	0	0	0.00	0.00
29	Auranagabad	11	203	0	0	0.00	0.00
30	Banka	11	185	0	0	0.00	0.00
31	Jehanabad	7	93	0	0	0.00	0.00
32	Katihar	16	238	0	0	0.00	0.00
33	Khagaria	7	129	0	0	0.00	0.00
34	Kishanganj	7	126	0	0	0.00	0.00
35	Munger	9	101	0	0	0.00	0.00
36	Samastipur	20	381	0	0	0.00	0.00
37	Sheikhpura	6	54	0	0	0.00	0.00
38	Sheohar	5	53	0	0	0.00	0.00
	BIHAR	534	8411	88	346	1.05	4.11

Status delay payment in FY 2016-17 (% of transactions with delay)



Status delay payment in FY 2016-17 (% of transactions with delay)



Status delay payment in FY 2016-17 (% of transactions with delay)

Sr.No.	District	% Delay Payment As on 19th Sept16	% Delay as on 12th Sept16	Increase
1	2	3	4	5
1	Saharsa	90.90	93.25	2.35
2	Arwal	91.70	93.21	1.52
3	Darbhanga	89.51	91.16	1.64
4	Patna	89.16	90.08	0.91
5	Sheikhpura	88.60	89.92	1.32
6	Jamui	89.02	89.70	0.67
7	Nalanda	86.90	88.72	1.82
8	Sitamarhi	88.90	87.87	-1.03
9	Gaya	87.49	87.47	-0.02
10	Jehanabad	86.17	87.12	0.95
11	Khagaria	85.52	86.97	1.45
12	Madhepura	86.45	86.48	0.03
13	Pashchim Champaran	84.37	85.44	1.07
14	Gopalganj	87.31	85.28	-2.03
15	Muzaffarpur	84.52	83.20	-1.31
16	Vaishali	81.96	83.01	1.05
17	Sheohar	79.48	82.00	2.51
18	Supaul	81.95	81.05	-0.90
19	Rohtas	76.84	80.56	3.72

Status delay payment in FY 2016-17 (% of transactions with delay)

Sr.No.	District	% Delay Payment As on 19th Sept16	% Delay as on 12th Sept16	Increase
1	2	3	4	5
20	Kaimur (Bhabua)	74.77	77.71	2.95
21	Banka	82.95	77.68	-5.27
22	Bhojpur	73.89	75.90	2.01
23	Saran	76.70	75.67	-1.03
24	Lakhisarai	71.89	75.61	3.71
25	Nawada	72.23	74.11	1.88
26	Siwan	72.57	72.87	0.30
27	Kishanganj	74.08	71.99	-2.09
28	Madhubani	68.62	69.41	0.79
29	Munger	68.81	67.81	-1.00
30	Araria	64.96	67.77	2.81
31	Begusarai	66.90	67.47	0.58
32	Auranagabad	66.11	66.81	0.71
33	Purnia	70.32	64.85	-5.48
34	Buxar	68.46	64.37	-4.09
35	Purbi Champaran	65.12	63.33	-1.79
36	Katihar	61.59	61.86	0.27
37	Bhagalpur	47.71	48.41	0.70
38	Samastipur	49.92	47.69	-2.23
	BIHAR	75.49	76.03	0.55

Status of payment of Delay Compensation

Sr.No.	District	Payable Amount (In Lakhs)			Delay Compensation Approved (In Lakhs)			Delay Compensation Paid(In Lakhs)		
		FY 2015-16	FY 2016-17	Total	FY 2015-16	FY 2016-17	Total	FY 2015-16	FY 2016-17	Total
1	2	3	4	5	6	7	8	9	10	11
1	Araria	57.26	11.56	68.82	0.00	0.00	0.00	0.00	0.0	0.00
2	Arwal	40.11	9.53	49.64	0.00	0.00	0.00	0.00	0.0	0.00
3	Auranagabad	50.71	12.93	63.64	0.00	0.22	0.22	0.00	0.0	0.00
4	Banka	55.51	12.46	67.96	0.00	0.00	0.00	0.00	0.0	0.00
5	Begusarai	28.87	4.45	33.32	0.00	0.00	0.00	0.00	0.0	0.00
6	Bhagalpur	54.74	5.08	59.82	0.00	0.00	0.00	0.00	0.0	0.00
7	Bhojpur	55.81	9.42	65.23	0.00	0.00	0.00	0.00	0.0	0.00
8	Buxar	155.89	11.12	167.01	38.49	0.81	39.30	0.00	0.0	0.00
9	Darbhangha	117.90	18.69	136.59	0.00	0.00	0.00	0.00	0.0	0.00
10	Gaya	41.95	18.14	60.08	0.09	0.05	0.15	0.03	0.0	0.03
11	Gopalganj	72.01	13.59	85.59	0.00	0.12	0.12	0.00	0.1	0.12
12	Jamui	143.49	20.11	163.60	0.00	0.00	0.00	0.00	0.0	0.00
13	Jehanabad	51.38	18.73	70.11	0.00	0.35	0.35	0.00	0.3	0.34
14	Kaimur (Bhabua)	36.02	6.96	42.98	0.00	0.00	0.00	0.00	0.0	0.00
15	Katihar	82.67	6.40	89.07	0.00	0.00	0.00	0.00	0.0	0.00
16	Khagaria	12.88	4.18	17.06	0.00	0.00	0.00	0.00	0.0	0.00
17	Kishanganj	24.71	6.70	31.41	0.00	0.00	0.00	0.00	0.0	0.00
18	Lakhisarai	33.01	7.92	40.93	0.00	0.00	0.00	0.00	0.0	0.00
19	Madhepura	115.18	27.68	142.86	0.00	0.00	0.00	0.00	0.0	0.00
	BIHAR	2683.91	467.18	3151.10	42.24	1.99	44.23	0.12	0.5	0.58

Different Stages of Payment & Person/Designation responsible has been mapped on NREGASoft

Status of payment of Delay Compensation

Sr.No.	District	Payable Amount (In Lakhs)			Delay Compensation Approved (In Lakhs)			Delay Compensation Paid(In Lakhs)		
		FY 2015-16	FY 2016-17	Total	FY 2015-16	FY 2016-17	Total	FY 2015-16	FY 2016-17	Total
1	2	3	4	5	6	7	8	9	10	11
20	Madhubani	63.00	10.39	73.39	0.00	0.00	0.00	0.00	0.0	0.00
21	Munger	20.11	4.70	24.81	0.00	0.00	0.00	0.00	0.0	0.00
22	Muzaffarpur	58.11	12.77	70.87	0.00	0.04	0.04	0.00	0.0	0.00
23	Nalanda	85.80	25.30	111.10	0.00	0.00	0.00	0.00	0.0	0.00
24	Nawada	87.06	7.10	94.16	1.25	0.00	1.25	0.00	0.0	0.00
25	Pashchim Champ	87.92	18.40	106.32	0.90	0.00	0.90	0.08	0.0	0.08
26	Patna	0.00	4.75	4.75	0.00	0.00	0.00	0.00	0.0	0.00
27	Purbi Champaran	155.71	12.94	168.65	0.00	0.00	0.01	0.00	0.0	0.00
28	Purnia	65.61	8.73	74.35	0.00	0.00	0.00	0.00	0.0	0.00
29	Rohtas	36.30	11.15	47.45	1.42	0.00	1.42	0.00	0.0	0.00
30	Saharsa	282.47	38.55	321.02	0.00	0.00	0.00	0.00	0.0	0.00
31	Samastipur	82.56	8.49	91.05	0.07	0.06	0.13	0.00	0.0	0.01
32	Saran	67.23	17.57	84.81	0.00	0.00	0.00	0.00	0.0	0.00
33	Sheikhpura	38.59	8.90	47.49	0.00	0.00	0.00	0.00	0.0	0.00
34	Sheohar	43.08	12.32	55.41	0.00	0.00	0.00	0.00	0.0	0.00
35	Sitamarhi	131.60	13.25	144.85	0.00	0.00	0.00	0.00	0.0	0.00
36	Siwan	16.51	6.73	23.23	0.00	0.00	0.00	0.00	0.0	0.00
37	Supaul	63.84	8.14	71.98	0.00	0.33	0.33	0.00	0.0	0.00
38	Vaishali	68.31	11.38	79.69	0.00	0.00	0.00	0.00	0.0	0.00
	BIHAR	2683.91	467.18	3151.10	42.24	1.99	44.23	0.12	0.5	0.58

Different Stages of Payment & Person/Designation responsible has been mapped on NREGASoft

Timelines of checking Delay payments for fixing responsibilities of e-MR & e-MB

S.No.	Name of the Activity	Name/Designation of the functionary	Permissible No. of days to Complete the Activity
(1)	(2)	(3)	(4)
(1)	Measurement of Work in eMB and recording it in the Measurement Book	Panchayat Technical Assistant (PTA)	T + 3 days
(2)	Verification and Checking of Measurement of Work in e MB and recording it in the Measurement Book	Junior Engineer(JE) or Assistant Engineer (AE), (as the case may be)	T + 5 days
(3)	Submission of eMR and eMB / MB to Programme Officer.	Panchayat Rozgar Sewak (PRS)	T + 6 days
(4)	Updation of eMR and eMB on MIS and generation of wagelist and sending it for Payment	Accountant/Computer Operator / Equivalent	T + 8 days
(5)	Generation of Fund Transfer Order (FTO) and Signing (1 st Signatory)	MGNREGA Accountant / Equivalent	T + 9 days
(6)	Approval of Fund Transfer Order(FTO) for payment (2 nd Signatory)	Programme Officer(PO)	T + 10 days
Note: "T ", means Date of Closure of Muster Rolls			

Status of pending liabilities of Wages FY 15-16 (Rs. in lakh)

S.No	Districts	Wage Liability of FY 2015-16			
		Liabilities Paid as on 17.08.2016 (In lakhs)	Liabilities Paid as on 12.09.2016	Progress in Liabilities Payment	Liabilities Yet to be paid(In lakhs)
1	2	3	4	5	6
1	ARARIA	630.83	643.97	13.14	204.9
2	DARBHANGA	1476.74	1489.18	12.44	204.8
3	PASHCHIM CHAMPARAN	1897.8	1924.02	26.22	195.8
4	JAMUI	1133.79	1173.04	39.25	171.9
5	VAISHALI	1002.03	1004.55	2.52	162.9
6	PURBI CHAMPARAN	1997.69	1995.69	-2	122.0
7	NAWADA	709.9	719.07	9.17	115.2
8	MADHEPURA	1349.07	1356.71	7.64	114.7
9	MUZAFFARPUR	883.82	905.89	22.07	103.2
10	SHEOHAR	774.13	792.21	18.08	102.5
11	KAIMUR (BHABUA)	735.75	747.51	11.76	102.3
12	BUXAR	1338.08	1341.48	3.4	99.3
13	ROHTAS	558.2	563.49	5.29	92.7
14	GOPALGANJ	965.5	972.68	7.18	92.3
15	SUPAUL	1034.37	1037.82	3.45	76.5
16	MADHUBANI	1251.61	1258.57	6.96	71.6
17	BANKA	928.41	932.22	3.81	64.1
18	SITAMARHI	1507.72	1513.13	5.41	57.8
19	SARAN	917.74	921.19	3.45	55.5
	BIHAR	36954.69	37191.81	237.12	2792.2

Status of pending liabilities of WagesFY 15-16 (Rs. in lakh)

S.No	Districts	Wage Liability of FY 2015-16			
		Liabilities Paid as on 17.08.2016 (In lakhs)	Liabilities Paid as on 12.09.2016	Progress in Liabilities Payment	Liabilities Yet to be paid(In lakhs)
1	2	3	4	5	6
20	BHAGALPUR	949.07	948.99	-0.08	55.0
21	SAHARSA	3938.88	3943.59	4.71	54.9
22	KATI HAR	902.67	903.79	1.12	50.0
23	KISHANGANJ	660.95	662.05	1.1	49.1
24	NALANDA	1166.51	1181.16	14.65	47.0
25	SAMASTIPUR	1281.04	1284.41	3.37	46.8
26	SIWAN	379.27	380.42	1.15	46.2
27	JEHANABAD	506.89	507.27	0.38	41.3
28	AURANAGABAD	937.39	938.37	0.98	33.4
29	MUNGER	394.77	395.53	0.76	30.1
30	ARWAL	614.42	616.02	1.6	27.9
31	PURNIA	975.29	975.31	0.02	25.3
32	BHOJPUR	492.95	494.32	1.37	22.1
33	KHAGARIA	254.91	255.3	0.39	15.5
34	Sheikhpura	451.87	449.51	-2.36	13.5
35	BEGUSARAI	390.52	390.14	-0.38	12.2
36	GAYA	1122.91	1131.21	8.3	11.1
37	LAKHISARAI	441.2	442	0.8	1.3
38	PATNA	0	0	0	0.0
	BIHAR	36954.69	37191.81	237.12	2792.2

INCOMPLETE WORKS – NIL EXP STATE PICTURE

S.No.	Category	No of Works with NIL Expenditure					
		2012-13 & Before	2013-14	2014-15	2015-16	2016-17	Total
1	Drought Proofing	1324	461	1106	3625	2940	9456
2	Rural Connectivity	1275	2565	1859	8911	2385	16995
3	Rural sanitation	1064	24181	13993	4475	2547	46260
4	Individual Assets	99	1945	4061	28016	4335	38456
5	Renov of T-Water bodies	78	64	91	340	75	648
6	Water Conservation	272	460	322	3204	1475	5733
7	Micro Irrigation	154	351	224	1756	551	3036
8	Land Development	391	992	456	3827	1234	6900
9	remaining works	<i>not analysed</i>					
		4657	31019	22112	54154	15542	127484
		<u>All ongoing works</u>		<u>Works-Nil Expenses</u>		<u>% of Nil Exp works</u>	
	2014-15 and before	167856		57788		34.43	
	2015-16	148791		54154		36.40	
	2016-17	32944		15542		47.18	
	TOTAL	349591		127484		36.47	


INCOMPLETE WORKS – NIL EXP

S. No.	District	No of Works					
		2012-13 & Before	2013-14	2014-15	2015-16	2016-17	Total
1	ARARIA	34	1575	1502	2007	473	5591
2	ARWAL	5	26	320	509	384	1244
3	AURANAGABAD	12	441	291	1266	193	2203
4	BANKA	54	669	932	1381	139	3175
5	BEGUSARAI	29	751	614	4653	1415	7462
6	BHAGALPUR	943	1820	833	951	217	4764
7	BHOJPUR	8	26	88	889	252	1263
8	BUXAR	50	264	490	509	116	1429
9	DARBHANGA	478	702	547	1289	369	3385
10	GAYA	22	850	1125	2892	1143	6032
11	GOPALGANJ	28	669	350	1501	394	2942
12	JAMUI	18	483	509	2252	441	3703
13	JEHANABAD	17	55	32	362	92	558
14	KAIMUR (BHABUA)	75	281	445	685	40	1526
15	KATI HAR	3	144	1590	1042	214	2993
16	KHAGARIA	46	2086	721	2526	57	5436
17	KISHANGANJ	1	20	16	430	115	582
18	LAKHISARAI	1	10	60	855	261	1187


INCOMPLETE WORKS – NIL EXP

S. No.	District	No of Works					Total
		2012-13 & Before	2013-14	2014-15	2015-16	2016-17	
19	MADHEPURA	0	0	80	1563	967	2610
20	MADHUBANI	87	1340	2035	797	275	4534
21	MUNGER	2	39	189	451	70	751
22	MUZAFFARPUR	629	2941	758	2492	397	7217
23	NALANDA	79	5347	747	3605	150	9928
24	NAWADA	17	321	992	3140	793	5263
25	PASHCHIM CHAMPARAN	49	1194	124	1730	284	3381
26	PATNA	51	136	232	33	64	516
27	PURBI CHAMPARAN	1254	2312	221	718	874	5379
28	PURNIA	22	291	418	564	653	1948
29	ROHTAS	28	812	701	1231	196	2968
30	SAHARSA	311	164	97	688	78	1338
31	SAMASTIPUR	15	372	504	1237	905	3033
32	SARAN	6	584	947	3079	1033	5649
33	Sheikhpura	22	148	122	1090	35	1417
34	SHEOHAR	0	7	45	551	130	733
35	SITAMARHI	188	2336	864	1412	497	5297
36	SIWAN	12	537	1013	1610	838	4010
37	SUPAUL	27	617	1316	544	604	3108
38	VAISHALI	34	649	242	1620	384	2929

No. of Incomplete Works (works started till 31st March, 15)



No.of Incomplete Works(works started till 31st March,15)



STRATEGY for Works of 14-15 & before

- No rational for NIL EXP works over so many years. Districts should download category wise works and send list of works with nil expenditure for deletion at state level.
- Works should not be closed at District or Block level as it will create asset on MIS.
- ALL Drought proofing works of 12-13 & before and 13-14 should be closed as directed vide Departmental letter 215360 dt 07.01.2015.
- Prioritise completion of other works

STRATEGY for Works of 15-16 & 16-17

- Districts should download categorywise works and examine reasons for NIL EXPENDITURE.
- IF really no work has been done and no payment is due, list of works with nil expenditure be sent for deletion at state level.
- IF work has been done and payment is due then payment should be expedited.
- Works should not be closed at District or Block level as it will create asset on MIS.

Drought Proofing Ongoing Works with Nil Expenditure

S. No.	District	No of Works					
		2012-13 & Before	2013-14	2014-15	2015-16	2016-17	Total
1	2	3	4	5	6	7	8
1	PURBI CHAMPARAN	846	2	0	64	4	916
2	SAMASTIPUR	3	0	62	91	653	809
3	GOPALGANJ	3	31	9	585	80	708
4	SITAMARHI	34	54	22	283	251	644
5	BHAGALPUR	8	14	211	268	67	568
6	MADHEPURA	0	0	73	230	236	539
7	DARBHANGA	16	35	87	196	125	459
8	MUZAFFARPUR	172	52	29	65	31	349
9	SIWAN	0	17	11	168	139	335
10	ARARIA	0	12	0	166	150	328
11	BEGUSARAI	14	39	0	199	39	291
12	BHOJPUR	0	0	30	207	54	291
13	MADHUBANI	49	4	22	156	33	264
14	LAKHISARAI	0	0	0	0	239	239
15	PASHCHIM CHAMPARAN	27	27	20	118	38	230
16	SARAN	0	7	4	128	74	213
17	BUXAR	15	30	125	36		206
18	KATI HAR	1	5	6	122	59	193
19	KAIMUR (BHABUA)	12	2	153	16	0	183
	BIHAR	1324	461	1106	3625	2940	9456

Drought Proofing Ongoing Works with Nil Expenditure

S. No.	District	No of Works					Total
		2012-13 & Before	2013-14	2014-15	2015-16	2016-17	
1	2	3	4	5	6	7	8
20	GAYA	10	14	1	0	156	181
21	ARWAL	0	1	0	29	142	172
22	KHAGARIA	40	0	5	87	37	169
23	SUPAUL	7	64	24	56	12	163
24	NALANDA	21	3	82	32	10	148
25	NAWADA	0	6	67	0	71	144
26	VAISHALI	7	0	34	21	56	118
27	AURANAGABAD	0	11	5	35	31	82
28	BANKA	2	0	0	33	31	66
29	ROHTAS	3	4	15	43	0	65
30	SHEOHAR	0	0	0	36	28	64
31	PURNIA	0	5	1	10	41	57
32	Sheikhpura	1	0	1	26	28	56
33	JAMUI	1	4	2	47	0	54
34	SAHARSA	6	13	1	34		54
35	PATNA	26	5	0	11	1	43
36	MUNGER	0	0	0	21	14	35
37	JEHANABAD	0	0	4	3	9	16
38	KISHANGANJ	0	0	0	3	1	4
	BIHAR	1324	461	1106	3625	2940	9456

Ongoing Works with Nil Expenditure Individual Assets

S. No.	District	No of Works					Total
		2012-13 & Before	2013-14	2014-15	2015-16	2016-17	
1	2	3	4	5	6	7	8
1	BEGUSARAI	1	29	388	2698	1268	4384
2	GAYA	0	88	307	2103	860	3358
3	NALANDA	0	19	0	3064	102	3185
4	NAWADA	0	5	18	2572	25	2620
5	KHAGARIA	0	15	30	2367	4	2416
6	KATIHAR	0	2	1434	647	118	2201
7	BANKA	13	216	644	1040	16	1929
8	MUZAFFARPUR	10	73	30	1746	32	1891
9	JAMUI	1	97	42	1253	253	1646
10	SARAN	0	5	0	1132	296	1433
11	VAISHALI	0	417	59	667	127	1270
12	Sheikhpura	13	19	106	973	0	1111
13	MADHEPURA	0	0	0	1072	33	1105
14	AURANAGABAD	0	10	1	992	12	1015
15	SIWAN	0	22	9	617	270	918
16	ARARIA	0	16	126	628	102	872
17	SITAMARHI	0	466	239	86	14	805
18	LAKHISARAI	0	0	0	737	0	737
19	SAMASTIPUR	0	9	6	590	39	644
	BIHAR	99	1945	4061	28016	4335	38456

Ongoing Works with Nil Expenditure Individual Assets

S. No.	District	No of Works					Total
		2012-13 & Before	2013-14	2014-15	2015-16	2016-17	
1	2	3	4	5	6	7	8
20	PURNIA	1	132	88	236	163	620
21	BHAGALPUR	8	14	211	268	92	593
22	SUPAUL	0	59	73	174	255	561
23	ARWAL	0	4	222	279	46	551
24	KAIMUR (BHABUA)	3	6	2	422	7	440
25	ROHTAS	0	3	3	361	2	369
26	SHEOHAR	0	2	5	275	11	293
27	MUNGER	0	2	0	244	0	246
28	BHOJPUR	0	2	1	216	0	219
29	PURBI CHAMPARAN	30	20	3	18	148	219
30	PASHCHIM CHAMPARAN	2	33	0	167	0	202
31	BUXAR	0	2	0	140	2	144
32	MADHUBANI	0	54	3	68	16	141
33	DARBHANGA	14	51	2	19	6	92
34	GOPALGANJ	0	20	2	65	1	88
35	KISHANGANJ	0	2	4	56	14	76
36	SAHARSA	2	22	2	22	0	48
37	JEHANABAD	1	9	1	2	1	14
38	PATNA	0	0	0	0	0	0
	BIHAR	99	1945	4061	28016	4335	38456

Ongoing Works with Nil Expenditure Renovation of Tradi WB

S. No.	District	No of Works					
		2012-13 & Before	2013-14	2014-15	2015-16	2016-17	Total
1	2	3	4	5	6	7	8
1	GAYA	2	15	4	131	10	162
2	MUZAFFARPUR	25	5	1	16	2	49
3	NALANDA	8	1	40	0	0	49
4	NAWADA	0	1	5	39	1	46
5	JEHANABAD	2	0	0	26	13	41
6	AURANAGABAD	0	0	3	14	20	37
7	ARWAL	0	3	3	23	6	35
8	VAISHALI	2	8	0	22	2	34
9	MADHUBANI	7	3	1	6	4	21
10	ROHTAS	3	0	15	2	0	20
11	DARBHANGA	3	2	2	7	3	17
12	SITAMARHI	1	7	2	6	1	17
13	PURBI CHAMPARAN	14	1	0	0	1	16
14	BHOJPUR	1	1	0	11	2	15
15	SAMASTIPUR	1	6	1	4	3	15
16	GOPALGANJ	0	2	4	7	1	14
17	BANKA	3	1	3	4	0	11
18	ARARIA	0	1	0	5	2	8
19	KAIMUR (BHABUA)	0	0	5	3	0	8
	BIHAR	78	64	91	340	75	648

Ongoing Works with Nil Expenditure Renovation of Tradi WB

S. No.	District	No of Works					
		2012-13 & Before	2013-14	2014-15	2015-16	2016-17	Total
1	2	3	4	5	6	7	8
20	JAMUI	0	1	1	5	0	7
21	SARAN	0	0	0	3	3	6
22	BHAGALPUR	3	2	0	0	0	5
23	MUNGER	1	1	0	1	1	4
24	Sheikhpura	1	2	0	0	0	3
25	BUXAR	1	0	1	0	0	2
26	SHEOHAR	0	0	0	2	0	2
27	BEGUSARAI	0	0	0	1	0	1
28	KATI HAR	0	0	0	1	0	1
29	LAKHISARAI	0	0	0	1	0	1
30	SIWAN	0	1	0	0	0	1
31	KHAGARIA	0	0	0	0	0	0
32	KISHANGANJ	0	0	0	0	0	0
33	MADHEPURA	0	0	0	0	0	0
34	PASHCHIM CHAMPARA	0	0	0	0	0	0
35	PATNA	0	0	0	0	0	0
36	PURNIA	0	0	0	0	0	0
37	SAHARSA	0	0	0	0	0	0
38	SUPAUL	0	0	0	0	0	0
	BIHAR	78	64	91	340	75	648

Ongoing Works with Nil Expenditure Rural Sanitation

S. No.	District	No of Works					Total
		2012-13 & Before	2013-14	2014-15	2015-16	2016-17	
1	2	3	4	5	6	7	8
1	NALANDA	0	5218	553	231	0	6002
2	ARARIA	0	1518	1159	759	114	3550
3	BHAGALPUR	895	1727	369	189	8	3188
4	MADHUBANI	0	1097	1870	0	0	2967
5	KHAGARIA	0	1973	669	0	0	2642
6	MUZAFFARPUR	0	1904	454	33	4	2395
7	PURBI CHAMPARAN	0	2204	110	21	0	2335
8	BEGUSARAI	0	513	202	1522	69	2306
9	PASHCHIM CHAMPARAN	1	968	68	942	151	2130
10	SITAMARHI	0	1440	424	4	49	1917
11	SUPAUL	0	374	1197	11	325	1907
12	NAWADA	0	282	818	24	595	1719
13	GAYA	0	657	742	128	1	1528
14	ROHTAS	0	716	591	79	87	1473
15	SARAN	0	450	869	32	109	1460
16	SIWAN	0	444	975	17	4	1440
17	JAMUI	0	292	349	104	40	785
18	SAMASTIPUR	0	258	374	5	20	657
19	AURANAGABAD	0	366	251	0	34	651
	BIHAR	1064	24181	13993	4475	2547	46260

Ongoing Works with Nil Expenditure Rural Sanitation

S. No.	District	No of Works					Total
		2012-13 & Before	2013-14	2014-15	2015-16	2016-17	
1	2	3	4	5	6	7	8
20	MADHEPURA	0	0	1	3	620	624
21	DARBHANGA	156	183	245	2	13	599
22	GOPALGANJ	0	323	275	1	0	599
23	BUXAR	0	207	336	1	0	544
24	KAIMUR (BHABUA)	0	229	241	70	0	540
25	PURNIA	12	123	315	3	13	466
26	BANKA	0	345	70	0	0	415
27	MUNGER	0	30	185	123	0	338
28	KATI HAR	0	106	131	27	0	264
29	ARWAL	0	2	23	68	153	246
30	BHOJPUR	0	0	3	52	135	190
31	Sheikhpura	0	120	0	0	0	120
32	SAHARSA	0	58	21	4	0	83
33	LAKHISARAI	0	2	55	0	0	57
34	SHEOHAR	0	3	24	19	0	46
35	VAISHALI	0	20	13	0	3	36
36	JEHANABAD	0	22	11	0	0	33
37	KISHANGANJ	0	7	0	1	0	8
38	PATNA	0	0	0	0	0	0
	BIHAR	1064	24181	13993	4475	2547	46260

Ongoing Works with Nil Expenditure Water Conservation

S. No.	District	No of Works					Total
		2012-13 & Before	2013-14	2014-15	2015-16	2016-17	
1	2	3	4	5	6	7	8
1	SARAN	0	5	0	1140	290	1435
2	SIWAN	0	22	9	614	296	941
3	JAMUI	8	27	23	282	128	468
4	PURBI CHAMPARAN	16	4	2	14	339	375
5	MUZAFFARPUR	99	101	7	28	28	263
6	GOPALGANJ	8	46	5	102	58	219
7	BANKA	25	19	133	27	6	210
8	GAYA	5	16	21	117	36	195
9	JEHANABAD	5	7	5	126	35	178
10	SITAMARHI	5	19	10	110	25	169
11	DARBHANGA	19	24	10	41	50	144
12	NAWADA	7	9	8	92	11	127
13	BHOJPUR	1	5	2	80	13	101
14	ARARIA	0	12	0	60	24	96
15	AURANAGABAD	2	16	8	42	17	85
16	ROHTAS	3	8	6	58	10	85
17	BUXAR	31	5	4	17	5	62
18	NALANDA	6	9	5	16	24	60
19	KISHANGANJ	0	0	2	51	1	54
	BIHAR	266	439	314	3140	1467	5626

Ongoing Works with Nil Expenditure Water Conservation

S. No.	District	No of Works					Total
		2012-13 & Before	2013-14	2014-15	2015-16	2016-17	
1	2	3	4	5	6	7	8
20	KAIMUR (BHABUA)	9	2	9	24	1	45
21	VAISHALI	1	6	20	8	6	41
22	SAMASTIPUR	1	13	3	7	15	39
23	SUPAUL	0	25	1	13	0	39
24	SAHARSA	3	5	5	13	4	30
25	ARWAL	1	1	0	16	7	25
26	MADHUBANI	2	12	5	4	1	24
27	BHAGALPUR	5	1	4	9	3	22
28	PASHCHIM CHAMPARA	4	11	4	3	0	22
29	KATI HAR	0	0	0	9	7	16
30	MADHEPURA	0	0	1	3	12	16
31	PURNIA	0	3	0	6	6	15
32	SHEOHAR	0	0	2	7	5	14
33	BEGUSARAI	0	6	0	1	4	11
34	KHAGARIA						0
35	LAKHISARAI						0
36	MUNGER						0
37	PATNA	0	0	0	0	0	0
38	Sheikhpura						0
	BIHAR	266	439	314	3140	1467	5626

Ongoing Works with Nil Expenditure Rural Connectivity

S. No.	District	No of Works					Total
		2012-13 & Before	2013-14	2014-15	2015-16	2016-17	
1	2	3	4	5	6	7	8
1	MUZAFFARPUR	225	481	168	342	165	1381
2	DARBHANGA	159	237	118	645	92	1251
3	PURBI CHAMPARAN	289	75	101	481	285	1231
4	SITAMARHI	50	139	64	596	85	934
5	GOPALGANJ	10	169	29	470	133	811
6	SARAN	3	65	51	502	139	760
7	MADHUBANI	16	135	95	379	127	752
8	SAHARSA	266	45	49	301	61	722
9	PURNIA	8	25	12	275	395	715
10	ARARIA	33	16	217	348	62	676
11	PASHCHIM CHAMPARAN	15	130	25	385	61	616
12	SAMASTIPUR	7	51	47	342	67	514
13	ROHTAS	10	64	46	356	28	504
14	GAYA	3	50	37	324	66	480
15	JAMUI	3	36	75	318	16	448
16	VAISHALI	13	91	75	183	56	418
17	PATNA	19	116	219	18	44	416
18	SUPAUL	15	93	21	247	8	384
19	NAWADA	6	12	52	268	34	372
	BIHAR	1275	2565	1859	8911	2385	16995

Ongoing Works with Nil Expenditure Rural Connectivity

S. No.	District	No of Works					Total
		2012-13 & Before	2013-14	2014-15	2015-16	2016-17	
1	2	3	4	5	6	7	8
20	BEGUSARAI	11	139	17	172	27	366
21	KISHANGANJ	1	11	10	269	71	362
22	BANKA	6	64	49	140	30	289
23	NALANDA	27	67	57	127	9	287
24	KATI HAR	2	23	15	199	23	262
25	BHOJPUR	3	11	29	181	13	237
26	AURANAGABAD	7	26	12	135	43	223
27	JEHANABAD	6	13	9	158	27	213
28	BHAGALPUR	15	36	27	113	21	212
29	KAIMUR (BHABUA)	32	29	30	93	16	200
30	SIWAN	6	18	6	105	60	195
31	MADHEPURA	0	0	5	137	38	180
32	KHAGARIA	3	74	14	59	13	163
33	ARWAL	4	14	67	20	2	107
34	BUXAR	1	2	2	90	8	103
35	SHEOHAR	0	0	4	56	41	101
36	LAKHISARAI	1	4	1	50	9	65
37	MUNGER	0	4	4	27	10	45
38	Sheikhpura	0	0	0	0	0	0
	BIHAR	1275	2565	1859	8911	2385	16995

Ongoing Works with Nil Expenditure Micro Irrigation

S. No.	District	No of Works					Total
		2012-13 & Before	2013-14	2014-15	2015-16	2016-17	
1	2	3	4	5	6	7	8
1	ROHTAS	7	16	22	281	65	391
2	JAMUI	5	23	16	195	4	243
3	BANKA	5	18	24	107	54	208
4	BHOJPUR	2	7	22	138	34	203
5	NAWADA	3	5	17	107	45	177
6	BUXAR	1	8	9	91	54	163
7	NALANDA	13	30	5	108	3	159
8	MUZAFFARPUR	21	71	21	14	12	139
9	GAYA	2	10	13	84	12	121
10	PASHCHIM CHAMPARA	0	15	4	74	15	108
11	SARAN	2	22	11	45	24	104
12	AURANAGABAD	3	9	9	43	32	96
13	BHAGALPUR	8	20	4	52	10	94
14	PURBI CHAMPARAN	35	2	0	22	26	85
15	ARWAL	0	0	4	52	22	78
16	SITAMARHI	5	2	2	51	11	71
17	MUNGER	0	1	0	26	41	68
18	Sheikhpura	2	0	8	49	3	62
19	DARBHANGA	3	16	2	30	7	58
	Total	154	351	224	1756	551	3036

Ongoing Works with Nil Expenditure Micro Irrigation

S. No.	District	No of Works					
		2012-13 & Before	2013-14	2014-15	2015-16	2016-17	Total
1	2	3	4	5	6	7	8
20	GOPALGANJ	3	17	1	35	2	58
21	KAIMUR (BHABUA)	11	7	0	27	10	55
22	SIWAN	4	3	1	26	17	51
23	VAISHALI	1	18	12	12	1	44
24	JEHANABAD	3	4	1	27	6	41
25	PATNA	2	13	7	0	17	39
26	MADHUBANI	2	3	5	16	10	36
27	BEGUSARAI	1	6	1	11	4	23
28	LAKHISARAI	0	1	2	15	4	22
29	SAHARSA	9	0	0	0	0	9
30	SAMASTIPUR	1	0	0	5	1	7
31	SUPAUL	0	2	0	5	0	7
32	KISHANGANJ	0	0	0	5	1	6
33	ARARIA	0	0	0	3	0	3
34	PURNIA	0	0	0	0	3	3
35	KHAGARIA	0	1	1	0	0	2
36	KATI HAR	0	1	0	0	0	1
37	MADHEPURA	0	0	0	0	1	1
38	SHEOHAR						0
	Total	154	351	224	1756	551	3036


Work Completion Rate (works started till 31st March,15)

S.No	Districts	No. of Works Started	No. of Works Completed		Progress of Work Completion	No. of Incomplete Works	Work Completion Rate
			Works Completed as on 21.03.2016	Works Completed as on 13.09.2016			
1	2	3	4	6	7	8	9
20	ARARIA	32336	24374	27164	2790	5172	84.01
21	SIWAN	20410	16005	17414	1409	2996	85.32
22	BEGUSARAI	33778	21719	28986	7267	4792	85.81
23	GAYA	44259	28927	38336	9409	5923	86.62
24	ROHTAS	28804	19713	25070	5357	3734	87.04
25	BUXAR	26294	18717	23243	4526	3051	88.40
26	VAISHALI	38361	33064	34176	1112	4185	89.09
27	NAWADA	41079	35637	36754	1117	4325	89.47
28	AURANAGABAD	26999	22119	24222	2103	2777	89.71
29	SARAN	43381	38032	39449	1417	3932	90.94
30	KATI HAR	33136	22283	30237	7954	2899	91.25
31	MUNGER	10036	8145	9184	1039	852	91.51
32	JEHANABAD	12279	11072	11259	187	1020	91.69
33	MADHEPURA	14071	12008	13020	1012	1051	92.53
34	PURNIA	41576	36955	39261	2306	2315	94.43
35	KISHANGANJ	13992	10765	13330	2565	662	95.27
36	LAKHISARAI	10913	9760	10399	639	514	95.29
37	BHOJPUR	20402	18694	19641	947	761	96.27
38	SHEOHAR	10969	9884	10622	738	347	96.84
	BIHAR	958298	684945	789410	104465	168888	82.38


Work Completion Rate (works started till 31st March,15)

S.No	Districts	No. of Works Started	No. of Works Completed		Progress of Work Completion	No. of Incomplete Works	Work Completion Rate
			Works Completed as on 21.03.2016	Works Completed as on 13.09.2016			
1	2	3	4	6	7	8	9
1	KHAGARIA	10833	6589	7035	446	3798	64.94
2	MUZAFFARPUR	39961	25372	27158	1786	12803	67.96
3	BHAGALPUR	27540	13268	19096	5828	8444	69.34
4	SUPAUL	15235	8501	10673	2172	4562	70.06
5	NALANDA	34665	23022	24345	1323	10320	70.23
6	MADHUBANI	32466	20121	23123	3002	9343	71.22
7	DARBHANGA	24984	16938	18126	1188	6858	72.55
8	JAMUI	17716	12485	12909	424	4807	72.87
9	PURBI CHAMPARAN	47353	25327	34549	9222	12804	72.96
10	SITAMARHI	39639	23959	29625	5666	10014	74.74
11	PATNA	24088	16225	18085	1860	6003	75.08
12	KAIMUR (BHABUA)	15571	10139	11832	1693	3739	75.99
13	SAHARSA	13199	8526	10110	1584	3089	76.60
14	Sheikhpura	6172	4088	4733	645	1439	76.69
15	ARWAL	6997	4135	5543	1408	1454	79.22
16	PASHCHIM CHAMPARAN	29756	18413	23828	5415	5928	80.08
17	GOPALGANJ	23689	17318	19256	1938	4433	81.29
18	BANKA	18890	13372	15472	2100	3418	81.91
19	SAMASTIPUR	26469	19274	22145	2871	4324	83.66
	BIHAR	958298	684945	789410	104465	168888	82.38

% Expenditure on Agriculture & Allied Activities (Districts with Less than Statutory 60 percent Expenditure in FY 2016-17)



% Expenditure on Agriculture & Allied Activities (Districts with more than Statutory 60 percent Expenditure in FY 2016-17)




DBT TARGETs/ ACHIEVEMENT


TARGET

1	Total Active Workers	43.93 Lakhs
2	Aadhaar Seeded on NREGASoft	11.55 Lakhs
3	Balance to be Seeded	32.38 Lakhs
4	Aadhaar Based Payment Conversion	0.22 Lakhs
5	Balance for ABP Conversion	43.71 Lakhs

% Aadhaar Seeding w.r.to Active Workers(Below State Average)



% Aadhaar Seeding w.r.to Active Workers(Above State Average)



% Aadhaar Seeding w.r.to Active Workers(Above State Average)

S.No	Districts	Progress of Aadhaar Seeding						
		Total Active Worker	No.of Aadhaar Seeded on MIS		Progress of Aadhaar Seeding	% Aadhaar Seeded on MIS	No .of Workers ABP Payments enabled	%age ABP Payments enabled
			17.08.2016	12.09.2016				
1	2	3	4	5	6	7=(5*100/3)	8	9=(8*100/5)
1	KHAGARIA	58019	5122	7408	2286	12.77	36	0.49
2	DARBHANGA	149458	19012	19846	834	13.28	147	0.74
3	MADHUBANI	157248	18940	21177	2237	13.47	49	0.23
4	NAWADA	153591	17459	21137	3678	13.76	155	0.73
5	MUZAFFARPUR	157127	18752	23675	4923	15.07	99	0.42
6	SHEOHAR	76499	12210	13004	794	17.00	0	0.00
7	SAMASTIPUR	163252	26070	28547	2477	17.49	1533	5.37
8	VAISHALI	78840	13744	14454	710	18.33	86	0.59
9	MADHEPURA	203397	43312	45755	2443	22.50	1447	3.16
10	BHOJPUR	91735	19901	20993	1092	22.88	58	0.28
11	SUPAUL	127201	26451	29424	2973	23.13	0	0.00
12	ROHTAS	128135	27302	30505	3203	23.81	156	0.51
13	BHAGALPUR	124477	27486	29829	2343	23.96	275	0.92
14	KAIMUR (BHABUA)	82607	19166	19879	713	24.06	0	0.00
15	PATNA	70493	16264	17075	811	24.22	0	0.00
16	JAMUI	145719	30122	35377	5255	24.28	0	0.00
17	NALANDA	110492	27206	27863	657	25.22	273	0.98
18	SITAMARHI	166810	38962	42735	3773	25.62	1327	3.11
19	GAYA	173040	43232	45131	1899	26.08	4002	8.87
	BIHAR	4393631	1047777	1155495	107718	26.30	22396	1.94

% Aadhaar Seeding w.r.to Active Workers(Above State Average)

S.No	Districts	Progress of Aadhaar Seeding						
		Total Active Worker	No.of Aadhaar Seeded on MIS		Progress of Aadhaar Seeding	% Aadhaar Seeded on MIS	No .of Workers ABP Payments enabled	%age ABP Payments enabled
			17.08.2016	12.09.2016				
1	2	3	4	5	6	7=(5*100/3)	8	9=(8*100/5)
20	PURBI CHAMPARAN	158506	36801	41751	4950	26.34	629	1.51
21	ARWAL	45628	10289	12058	1769	26.43	0	0.00
22	BUXAR	103658	24199	27967	3768	26.98	0	0.00
23	JEHANABAD	75631	20275	21121	846	27.93	258	1.22
24	KATI HAR	189949	48611	54567	5956	28.73	5429	9.95
25	ARARIA	135976	38320	40105	1785	29.49	0	0.00
26	AURANAGABAD	129976	38143	40860	2717	31.44	647	1.58
27	BANKA	127119	34115	41208	7093	32.42	0	0.00
28	SARAN	106825	32648	35952	3304	33.66	669	1.86
29	PASHCHIM CHAMPARAN	157892	48226	53387	5161	33.81	227	0.43
30	GOPALGANJ	86882	28312	29986	1674	34.51	341	1.14
31	SIWAN	54661	17075	19172	2097	35.07	665	3.47
32	SAHARSA	152708	51687	54144	2457	35.46	243	0.45
33	PURNIA	153230	48297	57330	9033	37.41	2737	4.77
34	LAKHISARAI	60034	23021	23558	537	39.24	0	0.00
35	BEGUSARAI	87482	33459	35379	1920	40.44	740	2.09
36	MUNGER	37805	12989	15655	2666	41.41	168	1.07
37	Sheikhpura	40910	13929	18119	4190	44.29	0	0.00
38	KISHANGANJ	70619	36668	39362	2694	55.74	0	0.00
	BIHAR	4393631	1047777	1155495	107718	26.30	22396	1.94

No.of Aadhaar Pending for PO Verification

S No.	District	No. of Aadhaar for PO Verification on 8th Sept16			% verification	No. of Aadhaar for PO Verification 13th Sept16			% verification
		To be verified	Verified	Rejected		To be verified	Verified	Rejected	
1	2	6	7	8	9	10	11	12	13
1	ARARIA	14932	17852	25	54	15441	17876	25	54
2	BANKA	10012	12220	45	55	10655	13227	45	55
3	PATNA	337	194	0	37	230	379	0	62
4	ROHTAS	10131	10828	104	52	7394	14307	127	66
5	SARAN	11638	10585	55	48	6336	16238	60	72
6	BUXAR	4616	10996	378	71	3451	12674	383	79
7	BHAGALPUR	4685	16181	15	78	3538	17428	29	83
8	SUPAUL	3284	15868	10	83	3293	16406	10	83
9	PASCHIM CHAMPARAN	5910	31625	179	84	5910	31625	179	84
10	NALANDA	4208	14765	85	78	2808	15604	662	85
11	KHAGARIA	589	3487	39	86	612	3555	39	85
12	KISHANGANJ	4502	27027	10	86	4678	27756	10	86
13	MUZAFFARPUR	2493	12211	478	84	2272	13292	511	86
14	BHOJPUR	2251	13497	16	86	2153	13886	17	87
15	PURBI CHAMPARAN	6016	21077	17	78	3365	24550	67	88
16	SITAMARHI	2674	28704	122	92	2608	29847	124	92
17	SAHARSA	3063	40811	0	93	3014	41297	0	93
18	SIWAN	435	9999	236	96	736	10269	235	93
19	DARBHANGA	1084	14290	67	93	996	14610	68	94
	BIHAR	110154	645410	4237	86	90231	684014	5022	88

No.of Aadhaar Pending for PO Verification

S No.	District	No. of Aadhaar for PO Verification on 8th Sept16			% verification	No. of Aadhaar for PO Verification 13th Sept16			% verification
		To be verified	Verified	Rejected		To be verified	Verified	Rejected	
1	2	6	7	8	9	10	11	12	13
20	PURNIA	2169	32860	5	94	2306	34022	6	94
21	NAWADA	858	9273	5	92	617	10383	5	94
22	KAIMUR(BHABUA)	997	13239	2	93	800	13489	2	94
23	JEHANABAD	668	14763	8	96	732	14772	8	95
24	JAMUI	1143	18807	10	94	958	20260	10	95
25	MUNGER	111	8824	11	99	358	9027	11	96
26	SAMASTIPUR	2459	14465	9	85	547	16701	9	97
27	GOPALGANJ	468	20466	88	98	603	20563	88	97
28	SHEIKHPURA	1	12877	3	100	394	13789	3	97
29	VAISHALI	258	8284	45	97	224	8389	45	97
30	SHEOHAR	329	7242	22	96	196	7400	22	97
31	AURANGABAD	1655	27683	383	94	766	29029	411	97
32	BEGUSARAI	1250	25773	42	95	633	26782	42	98
33	MADHUBANI	3408	11043	1	76	292	14568	1	98
34	KATI HAR	126	34292	757	100	602	35157	779	98
35	MADHEPURA	375	25096	20	99	384	25291	20	99
36	GAYA	371	24865	800	99	212	25412	801	99
37	ARWAL	216	7788	44	97	41	8179	67	100
38	LAKHISARAI	432	15553	101	97	76	15975	101	100
	BIHAR	110154	645410	4237	86	90231	684014	5022	88

MGNREGA Aadhaar Camps & Outcomes

S.No.	District	Total No. of Aadhaar collected with consent	Total No. of Aadhaar Collected with consent in Camp and Consent information entered in NREGASoft against each			Total no. of filled in Bank consent form shared with Banks for ABP Conversion		
			8th Sept16	13th Sept16	% Entered as on 13th Sept16	8th Sept16	13th Sept16	% Shared as on 13th Sept16
1	2	4	5	6	7	8	9	10
1	ARARIA	24689	894	895	3.63	16105	19349	78.37
2	SHEOHAR	17899	1092	1874	10.47	5979	7658	42.78
3	ARWAL	9264	1018	1041	11.24	5729	6661	71.90
4	PURNIA	42731	4139	4974	11.64	12966	26604	62.26
5	GOPALGANJ	25037	3686	3686	14.72	17373	17373	69.39
6	LAKHISARAI	14860	628	2205	14.84	10374	11218	75.49
7	SUPAUL	16877	2183	2578	15.28	2179	6831	40.48
8	MUZAFFARPUR	32710	3717	5296	16.19	20898	24935	76.23
9	MADHUBANI	23901	2002	4070	17.03	8996	16999	71.12
10	NALANDA	10579	640	1917	18.12	2183	3814	36.05
11	BEGUSARAI	32566	6033	6818	20.94	13822	17087	52.47
12	ROHTAS	18138	2733	4422	24.38	7525	8225	45.35
13	DARBHANGA	25385	1386	6254	24.64	17307	19632	77.34
14	PATNA	20410	3980	5496	26.93	4068	13519	66.24
15	BHOJPUR	14805	2691	4301	29.05	9011	10888	73.54
16	SITAMARHI	18353	5017	5515	30.05	12262	16615	90.53
17	KAIMUR (BHABUA)	16562	2849	4996	30.17	12094	14495	87.52
18	BHAGALPUR	20474	4883	6312	30.83	10579	12475	60.93
19	VAISHALI	9173	2111	3021	32.93	7781	8295	90.43
	BIHAR	799099	218621	302618	37.87	429659	523891	65.56

MGNREGA Aadhaar Camps & Outcomes

S.No.	District	Total No. of Aadhaar collected with consent	Total No. of Aadhaar Collected with consent in Camp and Consent information entered in NREGASoft against each			Total no. of filled in Bank consent form shared with Banks for ABP Conversion		
			8th Sept16	13th Sept16	% Entered as on 13th Sept16	8th Sept16	13th Sept16	% Shared as on 13th Sept16
1	2	4	5	6	7	8	9	10
20	KISHANGANJ	33005	7664	11131	33.73	30520	30520	92.47
21	SAMASTIPUR	31696	7385	10897	34.38	10228	14345	45.26
22	PURBI CHAMPARAN	16174	3916	5721	35.37	8130	11096	68.60
23	SIWAN	11318	3958	4337	38.32	4947	5169	45.67
24	GAYA	25638	6004	9979	38.92	14594	15926	62.12
25	SAHARSA	30353	7118	13079	43.09	22113	22616	74.51
26	MUNGER	16108	6537	7432	46.14	8293	11155	69.25
27	KHAGARIA	5852	2292	2737	46.77	2903	3435	58.70
28	PASHCHIM CHAMPARAN	36923	19662	20170	54.63	20299	20612	55.82
29	NAWADA	29766	11611	17063	57.32	14312	21186	71.18
30	BANKA	17268	9331	11222	64.99	3205	5585	32.34
31	JAMUI	21515	12413	15006	69.75	7490	8207	38.15
32	KATI HAR	22796	14560	16546	72.58	22525	22596	99.12
33	AURANAGABAD	31157	19307	22682	72.80	13926	15724	50.47
34	BUXAR	17230	12130	12875	74.72	6176	10412	60.43
35	SARAN	20786	13383	15977	76.86	16284	14072	67.70
36	Sheikhpura	12129	2767	9454	77.95	5082	6471	53.35
37	MADHEPURA	19219	1381	15119	78.67	17817	18507	96.30
38	JEHANABAD	5753	5520	5520	95.95	3584	3584	62.30
	BIHAR	799099	218621	302618	37.87	429659	523891	65.56

Progress of Social Forestry Works

Sl No.	Name of District	FACILITATOR	No. of Block	No. of GPs	Target 2016-17			No. of units sanctioned			No. of Vanposhaks identified	Progress of Preplanting Activities					plantation activities			
					Road side Plantation	Other Plantation(in units)	Total Plantation	Road side Plantation	Nahar Tat/Nadi Tat bandh	Individual Land		Survey and site clearance	Arrangements for FYM, insecticide, mudpot, water trolley, etc made	Pits dugged	Mounds made	Plants available in Forest Deptt Nurseries	Hand pumps provided	Plants Planted	Tree Guards Fixed	
																				no of units
1	GAYA	GREENLEAF	24	332	1431	1660	3091	1149	115	375	2278	700	116	198380	2030	30200	132	18400	3624	
2	LAKHISARAI *		7	80	8	400	408	93	190	117	504	22	0	3800	0	0	0	0	0	0
3	NAWADA		14	187	179	935	1114	70	65	155	250	166	0	145	10	0	1	127	13	
4	SAHARSA		10	151	1477	755	2232	181	0	87	148	165	0	0	0	0	0	5	0	
5	Sheikhpura		6	54	170	270	440	170	6	31	154	108	41	15342	0	400	0	10600		
6	BANKA		11	185	303	925	1228	179	86	25	568	148	11	32700	0	47200	0	7300	3710	
7	JAMUI *		10	153	162	765	927	REPORTS NOT RECEIVED												
8	MUNGER		9	101	424	505	929	20	10	20	50	28	0	3490	0	0	0	0	0	0
9	Supaul *		11	181	172	905	1077	76	21	478	509	334	0	41325	3501	8020	0	134600	28	
10	ARARIA	TRY	9	218	1000	1090	2090	519	0	0	0	0	0	0	0	0	0	103800	0	
11	PURBI CHAMPARAN		27	405	1013	2025	3038	135	20	23	240	176	0	0	0	0	0	0	0	
12	MUZAFFARPUR		16	385	200	1925	2125	569	435	451	986	402	195	9604	1200	9500	8	11002	74	

Progress of Social Forestry Works

Sl No.	Name of District	FACILITATOR	No. of Block	No. of GPs	Target 2016-17			No. of units sanctioned			No. of Vanposhaks identified	Progress of Preplanting Activities					plantation activities		
					Road side Plantation	Other Plantation(in units)	Total Plantation	Road side Plantation	Nahar Tat/Nadi Tat bandh	Individual Land		Survey and site clearance	Arrangements for FYM, insecticide, mud pot, water trolley, etc made	Pits dugged	Mounds made	Plants available in Forest Deptt Nurseries	Hand pumps provided	Plants Planted	Tree Guards Fixed
					no of units	no.	no.	no.	no.	no.									
13	VAISHALI	CMX	16	290	200	1450	1650	90	106	336	659	543	16	58400	0	10000	36	58400	3200
14	PATNA		23	328	1057	1640	2697	412	282	369	760	365	0	7204	4	0	0	0	0
15	AURANGABAD		11	157	247	785	1032	301	167	194	845	267	0	23256	1000	0	0	12618	2056
16	SIWAN		19	293	1465	871	2336	153	11	73	331	64	0	7800	0	0	36	34800	5800
17	GOPALGANJ		14	234	272	1170	1442	738	285	335	1275	578	517	79800	0	0	70	29000	3
18	KATI HAR		16	238	594	1190	1784	303	47	712	760	604	0	30952	2800	31000	18	16318	200
19	PURNIA		14	246	509	1230	1739	113	6	344	552	463	113	90200	1000	0	80	43750	3450
20	KHAGARIA	BHAWISHYA	7	129	119	645	764	REPORTS NOT RECEIVED											
21	NALANDA		20	249	202	1245	1447	REPORTS NOT RECEIVED											
22	BHAGALPUR		16	242	481	1210	1691	432	169	1036	2086	1482	279	239475	52960		218	243725	119
23	MADHEPURA		13	170	85	850	935	89	0	124	213	211	209	42200	844	21100	0	21100	21100

Progress of Social Forestry Works

Sl No.	Name of District	FACILITATOR	No. of Block	No. of GPs	Target 2016-17			No. of units sanctioned			No. of Vanpo shaks identified	Progress of Preplanting Activities					plantation activities			
					Road side Plantation	Other Plantation(in units)	Total Plantation	Road side Plantation	Naha r Tat/ Nadi Tat band h	Indi vidu al Land		Surve y and site cleara nce	Arran gements for FYM,i nsecti cide, mud pot,w ater trolle y,etc made	Pits dugged	Moun ds made	Plants availab le in Forest Deptt Nurseries	Hand pumps provided	Plants Planted	Tree Guards Fixed	
																				no of units
24	PASHCHIM	SANMAT	18	315	158	1575	1733	0	0	0	0	0	0	0	0	0	0	0	0	
25	DARBHANGA		18	324	810	1620	2430	370	94	40	876	484	0	35806	1600	2400	11	16000	3285	
26	MADHUBANI		21	399	1017	1995	3012	REPORTS NOT RECEIVED												
27	SHEOHAR *		5	53	169	265	434	35	0	0	0	0	0	0	0	0	0	0	0	0
28	SITAMARHI		17	273	841	1365	2206	133	111	215	660	7116	942	77000	950	9950	53	80400	6245	
29	ARWAL		5	65	185	325	510	253	154	18	680	240	103	40042	200	20000	67	39400	1241	
30	JEHANABAD		7	93	188	465	653	REPORTS NOT RECEIVED												
31	(BHABUA) *	11	151	0	755	755	REPORTS NOT RECEIVED													
32	ROHTAS	PRAKRITI	19	246	570	1230	1800	3	2	0	0	0	0	0	0	0	0	0	0	
33	BHOJPUR		14	228	15	1140	1155	47	41	164	416	182	68	17350	0	4000	75	33200	0	
34	BUXAR		11	124	130	620	750	REPORTS NOT RECEIVED												
35	SARAN	JAHANVI	20	330	2390	1650	4040	427	170	179	881	458	20328	45180	3050	15800	189	26802	9702	
36	BEGUSARAI		18	231	0	1155	1155	662	0	329	1612	991	0	28600	4666	0	54	10800	0	
37	KISHANGANJ		7	126	139	630	769	323	67	545	625	935	0	21200	0	yes	70	0	0	
38	SAMASTIPUR		20	381	2212	1905	4117	1655	218	684	3729	1966	348	253800	10200	0	376	511460	7037	
	total		534	8347	20594	41141	61735	9700	2878	7459	22647	19198	23286	1403051	86015	209570	1494	1463607	70887	

Status of IHHL against target

S.N o.	District	Target of FY 2016-17	Ongoing		Completed			%age Achievement Against Target
			Spill over Works	Sanctioned in FY 2016-17	Spill Over Completed in FY 2016-17	Sanctioned and completed in FY 2016-17	Total	
1	2	3	4	5	6	7	8	9=8*100/3
1	JEHANABAD	3020	64	0	0	0	0	0.00
2	PATNA	13574	184	0	0	0	0	0.00
3	DARBHANGA	11886	532	168	1	0	1	0.01
4	VAISHALI	12342	100	4	2	0	2	0.02
5	LAKHISARAI	3296	181	0	2	0	2	0.06
6	BHOJPUR	9525	20	195	8	0	8	0.08
7	KHAGARIA	6525	2674	0	9	0	9	0.14
8	SAMASTIPUR	14166	1440	42	31	0	31	0.22
9	NAWADA	5081	2248	765	22	0	22	0.43
10	SIWAN	8767	1805	4	59	0	59	0.67
11	NALANDA	13247	5849	0	109	0	109	0.82
12	MUZAFFARPUR	5247	2785	18	56	0	56	1.07
13	SAHARSA	6156	166	0	75	0	75	1.22
14	SHEOHAR	1586	54	2	20	0	20	1.26
15	MADHEPURA	4328	12	517	72	0	72	1.66
16	AURANAGABAD	4304	1580	137	81	0	81	1.88
17	JAMUI	2577	856	42	79	0	79	3.07
18	PURNIA	7332	789	36	241	0	241	3.29
19	PURBI CHAMPARAN	10545	3531	0	407	0	407	3.86
	BIHAR	231000	61864	2907	22626	1	22627	9.80

Status of IHHL against target

S.N o.	District	Target of FY 2016-17	Ongoing		Completed			%age Achievement Against Target
			Spill over Works	Sanctioned in FY 2016-17	Spill Over Completed in FY 2016-17	Sanctioned and completed in FY 2016-17	Total	
1	2	3	4	5	6	7	8	9=8*100/3
20	KAIMUR (BHABUA)	2938	1112	0	116	0	116	3.95
21	Sheikhpura	2759	122	0	109	0	109	3.95
22	ARARIA	6012	3193	130	312	0	312	5.19
23	SARAN	8646	1737	112	718	0	718	8.30
24	SITAMARHI	1949	3067	0	192	0	192	9.85
25	BEGUSARAI	10744	3885	64	1236	0	1236	11.50
26	MADHUBANI	5175	4866	0	649	0	649	12.54
27	BANKA	5258	644	0	727	0	727	13.83
28	GOPALGANJ	3479	1160	0	539	0	539	15.49
29	SUPAUL	2679	2574	517	486	0	486	18.14
30	GAYA	8981	2163	2	1737	0	1737	19.34
31	KISHANGANJ	2094	158	0	526	0	526	25.12
32	BHAGALPUR	8304	3996	13	2530	0	2530	30.47
33	ROHTAS	4201	2327	0	1429	1	1430	34.04
34	MUNGER	1523	664	3	547	0	547	35.92
35	BUXAR	5037	829	0	2132	0	2132	42.33
36	PASHCHIM CHAMPARA	1773	3093	136	1545	0	1545	87.14
37	ARWAL	1343	695	0	1303	0	1303	97.02
38	KATIHAR	4601	709	0	4519	0	4519	98.22
	BIHAR	231000	61864	2907	22626	1	22627	9.80

Status of Farm Pond against target

Sr.No.	District	Target of FY 2016-17	Ongoing		Completed			%age Achievement Against Target
			Spill over Works	Sanctioned in FY 2016-17	Spill Over Completed in FY 2016-17	Sanctioned and completed in FY 2016-17	Total	
1	2	3	4	5	6	7	8	9=8*100/3
1	LAKHISARAI	18	25	0	0	0	0	0.00
2	PATNA	450	52	61	0	0	0	0.00
3	NALANDA	880	81	185	1	0	1	0.11
4	MUZAFFARPUR	578	509	45	2	0	2	0.35
5	SUPAUL	282	148	4	2	0	2	0.71
6	ARARIA	327	104	33	3	0	3	0.92
7	SAMASTIPUR	572	59	26	6	0	6	1.05
8	MADHEPURA	165	23	22	2	0	2	1.21
9	KAIMUR (BHABUA)	450	113	9	6	0	6	1.33
10	VAISHALI	400	121	8	6	0	6	1.50
11	DARBHANGA	486	309	42	8	0	8	1.65
12	BHAGALPUR	275	115	7	5	0	5	1.82
13	SIWAN	660	99	19	12	0	12	1.82
14	BEGUSARAI	347	51	20	7	0	7	2.02
15	GOPALGANJ	351	329	64	8	0	8	2.28
16	MUNGER	43	73	0	1	0	1	2.33
17	JEHANABAD	232	63	3	6	0	6	2.59
18	MADHUBANI	599	101	0	16	0	16	2.67
19	BANKA	635	224	7	22	0	22	3.46
	BIHAR	15000	6453	1299	968	17	985	6.57

Status of Farm Pond against target

Sr.No.	District	Target of FY 2016-17	Ongoing		Completed			%age Achievement Against Target
			Spill over Works	Sanctioned in FY 2016-17	Spill Over Completed in FY 2016-17	Sanctioned and completed in FY 2016-17	Total	
1	2	3	4	5	6	7	8	9=8*100/3
20	SARAN	495	182	499	8	11	19	3.84
21	KATIHAR	530	31	24	19	2	21	3.96
22	PURBI CHAMPARAN	638	114	88	30	1	31	4.86
23	NAWADA	592	177	10	32	0	32	5.41
24	Sheikhpura	110	141	1	6	0	6	5.45
25	KHAGARIA	194	65	5	10	1	11	5.67
26	BHOJPUR	210	56	3	14	0	14	6.67
27	PASHCHIM CHAMPA	300	190	0	20	0	20	6.67
28	ROHTAS	605	114	8	45	0	45	7.44
29	PURNIA	369	80	23	32	2	34	9.21
30	BUXAR	200	94	11	20	0	20	10.00
31	JAMUI	555	1487	9	64	0	64	11.53
32	GAYA	1160	201	6	145	0	145	12.50
33	AURANAGABAD	305	208	24	41	0	41	13.44
34	SITAMARHI	410	303	16	61	0	61	14.88
35	SAHARSA	150	105	3	25	0	25	16.67
36	SHEOHAR	110	37	0	19	0	19	17.27
37	ARWAL	98	39	2	34	0	34	34.69
38	KISHANGANJ	219	230	12	230	0	230	105.02
	BIHAR	15000	6453	1299	968	17	985	6.57

Status of AWC against target

S.No	District	Target of FY 2016-17	Ongoing		Completed			%age Achievement Against Target
			Spill over Works	Sanctioned in FY 2016-17	Spill Over Completed in FY 2016-17	Sanctioned and completed in FY 2016-17	Total	
1	2	3	4	5	6	7	8	9=8*100/3
1	ARARIA	27	0	0	0	0	0	0.00
2	ARWAL	10	0	0	0	0	0	0.00
3	AURANAGABAD	20	0	0	0	0	0	0.00
4	BANKA	23	0	0	0	0	0	0.00
5	BEGUSARAI	20	0	0	0	0	0	0.00
6	BHAGALPUR	30	0	0	0	0	0	0.00
7	BHOJPUR	29	0	0	0	0	0	0.00
8	BUXAR	18	0	0	0	0	0	0.00
9	DARBHANGA	41	0	5	0	0	0	0.00
10	GAYA	42	0	0	0	0	0	0.00
11	GOPALGANJ	29	0	0	0	0	0	0.00
12	JAMUI	19	0	0	0	0	0	0.00
13	JEHANABAD	13	0	0	0	0	0	0.00
14	KAIMUR (BHABUA)	19	0	0	0	0	0	0.00
15	KATIHAR	30	0	0	0	0	0	0.00
16	KHAGARIA	22	24	0	0	0	0	0.00
17	KISHANGANJ	16	0	0	0	0	0	0.00
18	LAKHISARAI	10	0	0	0	0	0	0.00
19	MADHEPURA	21	0	6	0	0	0	0.00
	BIHAR	1000	24	11	0	0	0	0.00

Status of AWC against target

S.No	District	Target of FY 2016-17	Ongoing		Completed			%age Achievement Against Target
			Spill over Works	Sanctioned in FY 2016-17	Spill Over Completed in FY 2016-17	Sanctioned and completed in FY 2016-17	Total	
1	2	3	4	5	6	7	8	9=8*100/3
20	MADHUBANI	50	0	0	0	0	0	0.00
21	MUNGER	0	0	0	0	0	0	0.00
22	MUZAFFARPUR	45	0	0	0	0	0	0.00
23	NALANDA	35	0	0	0	0	0	0.00
24	NAWADA	28	0	0	0	0	0	0.00
25	PASHCHIM CHAMPA	43	0	0	0	0	0	0.00
26	PATNA	41	0	0	0	0	0	0.00
27	PURBI CHAMPARAN	51	0	0	0	0	0	0.00
28	PURNIA	39	0	0	0	0	0	0.00
29	ROHTAS	7	0	0	0	0	0	0.00
30	SAHARSA	19	0	0	0	0	0	0.00
31	SAMASTIPUR	48	0	0	0	0	0	0.00
32	SARAN	41	0	0	0	0	0	0.00
33	Sheikhpura	7	0	0	0	0	0	0.00
34	SHEOHAR	8	0	0	0	0	0	0.00
35	SITAMARHI	40	0	0	0	0	0	0.00
36	SIWAN	0	0	0	0	0	0	0.00
37	SUPAUL	23	0	0	0	0	0	0.00
38	VAISHALI	36	0	0	0	0	0	0.00
	BIHAR	1000	24	11	0	0	0	0.00

Status of Vermi/ NADEP composting against target

S.No	District	Target of FY 2016-17	Ongoing		Completed			%age Achievement Against Target
			Spill over Works	Sanctioned in FY 2016-17	Spill Over Completed in FY 2016-17	Sanctioned and completed in FY 2016-17	Total	
1	2	3	4	5	6	7	8	9=8*100/3
1	BEGUSARAI	755	0	11	0	0	0	0.00
2	PURNIA	1769	1	9	0	0	0	0.00
3	MADHEPURA	167	0	7	0	0	0	0.00
4	SIWAN	873	0	7	0	0	0	0.00
5	PURBI CHAMPARAN	2092	0	3	0	0	0	0.00
6	BANKA	476	1	1	0	0	0	0.00
7	BHAGALPUR	393	0	1	0	0	0	0.00
8	DARBHANGA	1336	0	1	0	0	0	0.00
9	NALANDA	106	0	1	0	0	0	0.00
10	SAMASTIPUR	6699	0	1	0	0	0	0.00
11	ARARIA	7198	0	0	0	0	0	0.00
12	ARWAL	440	0	0	0	0	0	0.00
13	AURANAGABAD	173	0	0	0	0	0	0.00
14	BHOJPUR	92	1	0	0	0	0	0.00
15	BUXAR	317	0	0	0	0	0	0.00
16	GAYA	2206	0	0	1	0	1	0.05
17	GOPALGANJ	854	0	0	0	0	0	0.00
18	JAMUI	274	1	0	0	0	0	0.00
19	JEHANABAD	317	0	0	0	0	0	0.00
	BIHAR	40000	15	42	7	0	7	0.02

Status of Vermi/ NADEP composting against target

S.No	District	Target of FY 2016-17	Ongoing		Completed			%age Achievement Against Target
			Spill over Works	Sanctioned in FY 2016-17	Spill Over Completed in FY 2016-17	Sanctioned and completed in FY 2016-17	Total	
1	2	3	4	5	6	7	8	9=8*100/3
20	KAIMUR (BHABUA)	0	0	0	0	0	0	0.00
21	KATI HAR	3151	0	0	0	0	0	0.00
22	KHAGARIA	531	0	0	0	0	0	0.00
23	KISHANGANJ	186	0	0	0	0	0	0.00
24	LAKHISARAI	12	0	0	0	0	0	0.00
25	MADHUBANI	1763	0	0	0	0	0	0.00
26	MUNGER	204	0	0	0	0	0	0.00
27	MUZAFFARPUR	585	0	0	0	0	0	0.00
28	NAWADA	294	0	0	0	0	0	0.00
29	PASHCHIM CHAMPA	0	1	0	0	0	0	0.00
30	PATNA	512	0	0	0	0	0	0.00
31	ROHTAS	203	0	0	0	0	0	0.00
32	SAHARSA	86	6	0	0	0	0	0.00
33	SARAN	816	0	0	0	0	0	0.00
34	Sheikhpura	59	0	0	0	0	0	0.00
35	SHEOHAR	204	0	0	0	0	0	0.00
36	SITAMARHI	2922	1	0	4	0	4	0.14
37	SUPAUL	1289	0	0	0	0	0	0.00
38	VAISHALI	646	3	0	2	0	2	0.31
	BIHAR	40000	15	42	7	0	7	0.02

Correction and updating on MIS for FY 15-16

The correction and updating details of the e-MR, e-MB, Opening Balance, Work Status, Closure of schemes for the FY 15-16 was scheduled in the 1st week of September 2016. The details has been partially received from the following districts:-

Nalanda, Sheikhpura, Aurangabad, Katihar, Gaya and Munger

The revised schedule for districts for submission of details in the prescribed format is given below. The districts are requested to nominate 2 officers from district and submit the details to the MIS Nodal incharge at 2nd Floor Red Cross Buidling Gandhi Maidan Patna as per the prescribed calendar:-

1. Data entry of FY 15-16
2. Correction of work from State DBA and NIC Delhi
3. Details of the FTO of FY 15-16 which are still unpaid

Schedule of submission of details to State

S no	Date	District Name
1	19.09.2016	Araria ,Begusarai, Darbhanga, West Champaran, East Champaran, Gopalganj, Khagaria, Katihar
2	20.09.2016	Kishanganj, Madhubani, Madhepura, Muzzaffarpur, Purnia, Saharsa, Samastipur, Chapra
3	21.09.2016	Sheohar, Sitamarhi, Siwan, Supaul, Vaishali, Aurangabad, Banka, Kaimur
4	22.09.2016	Bhagalpur, Bhojpur, Buxar, Gaya, Jehanabad, Jamui, Lakhisarai, Patna
5	23.09.2016	Munger, Nawada, Nalanda, Rohtas, Sheikhpura, Arwal

Bare foot Technician (BFT)

- The screening test for the barefoot technicians was held across State on 9th September 2016 except for Arwal, Gaya and Saharsa.
- The details of the result of screening test has been received from 29 districts in which 897 candidates appeared and 242 candidates have passed.
- The districts Aurangabad, Jamui, Kamiur, Nalanda, Purbi Chamaparan and Vaishali are requested to share the results details by 16th September 2016 with State on rlrsec-bih@nic.in

BFT screening results

S No	District	No. of Blocks	No. of Candidates	No. of Candidates Appeared	No. of Candidates Qualified
1	Araria	9	29	29	19
2	Arwal	5	Scheduled in 2nd round		
3	Aurangabad	11	Results not received		
4	Banka	11	43	36	21
5	Begusarai	18	86	42	2
6	Bhagalpur	16	38	23	4
7	Bhojpur	14	84	60	20
8	Buxar	11	25	18	0
9	Darbhanga	18	70	70	41
10	Gaya	24	Test did not happened due to unavoidable circumstances		
11	Gopalganj	14	54	38	6
12	Jamui	10	Results not received		
13	Jehanabad	7	34	22	0
14	Kaimur	11	Results not received		
15	Katihar	16	19	19	9
16	Khagaria	7	4	4	0
17	Kishanganj	7	20	20	9
18	Lakhisarai	7	26	19	0
19	Madhepura	13	78	31	5
20	Madhubani	21	8	7	2
21	Munger	9	20	20	3
22	Muzaffarpur	16	26	15	1
23	Nalanda	20	Results not received		
24	Nawada	14	81	70	4
25	Paschim Chamaparan	18	27	9	2
26	Patna	23	104	104	29
27	Purbi Champaran	27	Results not received		
28	Purnia	14	57	56	18
29	Rohtas	19	37	30	7
30	Samastipur	20	10	10	0
31	Saran	20	101		13
32	Saharsa	10	Scheduled in 2nd round		
33	Sheikhpura	6	24	24	6
34	Sheohar	5	30	29	3
35	Sitamarhi	17	45	31	12
36	Siwan	19	20	20	1
37	Supaul	11	58	41	5
38	Vaishali	16	Results not received		
	Total	534	1258	897	242

2nd Round of Survey and Screening Test

- The details of the list of candidates for the 2nd round of survey will be shared with district before 21st September 2016.
- The districts should complete the survey of the candidates before 30th September 2016.
- The details of the survey is to be shared with department by 1st October 2016.
- The 2nd round of screening test for the BFT candidates is to be conducted on 5th October 2016.

GEO MGNREGA

District in Wave -1

Arwal ,Munger, Sheikhpur, Nalanda

Constitution of Working Group of Geo-MGNREGA for Districts

Secretary (Chairman)

```
graph TD; S[Secretary ( Chairman )] --- M1[DM of Wave-1 Districts ( Members )]; S --- M2[DDC of Wave-1 Districts ( Members )]; S --- M3[Director of Wave-1 Districts ( DGNO ) ( Members )]; S --- M4[Director e-Governance & IT ( SGNO ) ( Member )];
```

DM of Wave-1 Districts (Members)

DDC of Wave-1 Districts (Members)

Director of Wave-1 Districts (**DGNO**) (Members)

Director e-Governance & IT (**SGNO**) (Member)

GEO MGNREGA

Bhuvan-MGNREGA

Ministry of Rural Development

Welcome SGNO_Bihar [Logout](#)



SRO

nnai or 1

[Tools](#) | [Link](#) | [Home](#) | [Help](#)

Statistics

GeoTagging Status for State :BIHAR,

Geotagged information last updated on :2016-09-13

13:20:06

Total NREGA Assets Geotagged:58

Yet to be Moderated :16


Moderated :42

Accepted :35

Rejected :7

Performance of States:

District Name	Total	Yet to be Moderated	Moderated	Accepted	Rejected
ARWAL	17	6	11	10	1
MUNGER	10	0	10	10	0
NALANDA	12	3	9	6	3
Sheikhpura	19	7	12	9	3



GEO MGNREGA

Wave -2 Districts- Training is under Process

One Day DToT training Programme for Director DRDA(DGNO) & Programme Officers(GAS)

District whose Training has been Completed (Wave-2)

Araria, Katihar, Kishanganj, Aurangabad, Banka, Sheohar, Purnia, Gaya, Jehanabad, Bhagalpur, Nawada, Samastipur, Muzaffarpur, Bhojpur, Buxar, Kaimur, Patna, Lakhisarai

Rohtas & Darbhanga taking training today.

District level training will start from 3rd October to 24th October . Training Schedule will be shared with the districts.

GEO MGNREGA

1	Very Low Progress of Geo Tagging of Assets in Wave-1 Districts
2	If Dismal Performance Continues the State will not be able to meet the Project Completion Date i.e, 22.10.2016 for Wave-1 Districts
3	Except few Districts Participants are not attending in full strength in the training Programme .
4	Low turn out of ToT with further impact the training Programme at the District level .


Status of Assets Register & Distribution of Master Circular

S No.	District	No. of Panchayats	No. of Panchayats having Master Circular in Regional/Local language		No. of Panchayats having New Asset Register maintained at GP	
			Status on 2nd Sept16	Status on 13th Sept16	Status on 2nd Sept16	Status on 13th Sept16
1	2	3	4	5	6	7
1	BANKA	185	1	1	0	0
2	MUZAFFARPUR	385	0	0	0	0
3	ROHTAS	246	1	1	8	0
4	SHEOHAR	53	0	0	0	0
5	ARARIA	218	1	1	1	1
6	SAHARSA	151	1	1	1	1
7	SUPAUL	181	1	1	1	1
8	KAIMUR(BHABUA)	151	22	39	0	17
9	BHAGALPUR	242	20	35	20	20
10	ARWAL	65	26	26	38	38
11	PASCHIM CHAMPARAN	315	44	40	51	45
12	KATI HAR	238	0	54	0	48
13	SHEIKHPURA	54	54	54	54	54
14	PATNA	328	47	219	39	59
15	JEHANABAD	93	0	63	0	63
16	SITAMARHI	273	48	77	67	67
17	BUXAR	142	0	20	21	73
18	SAMASTIPUR	381	48	65	78	78
19	LAKHISARAI	80	80	80	80	80
	BIHAR	8411	3322	4436	3411	4457

Status of Assets Register & Distribution of Master Circular

S No.	District	No. of Panchayats	No. of Panchayats having Master Circular in Regional/Local language		No. of Panchayats having New Asset Register maintained at GP	
			Status on 2nd Sept16	Status on 13th Sept16	Status on 2nd Sept16	Status on 13th Sept16
1	2	3	4	5	6	7
20	JAMUI	153	45	45	53	98
21	MUNGER	101	101	101	101	101
22	MADHUBANI	399	5	54	20	112
23	KISHANGANJ	126	126	126	126	126
24	PURNIA	246	131	141	117	127
25	KHAGARIA	129	129	129	129	129
26	MADHEPURA	170	106	170	118	170
27	DARBHANGA	324	174	174	186	186
28	NAWADA	187	187	187	187	187
29	NALANDA	249	217	249	55	199
30	AURANGABAD	203	150	201	169	201
31	VAISHALI	290	112	174	83	213
32	BHOJPUR	228	156	156	228	228
33	GOPALGANJ	234	164	234	164	234
34	BEGUSARAI	231	239	239	238	238
35	SARAN	330	211	281	194	253
36	SIWAN	293	58	261	168	273
37	GAYA	332	254	332	254	332
38	PURBI CHAMPARAN	405	363	405	362	405
	BIHAR	8411	3322	4436	3411	4457

Ranking of Districts under MGNREGA



Sr. No.	Criteria	Formula	Score	Calculation of Score
1. PHYSICAL MANAGEMENT				
1.1	Persondays Generation	(Total Persondays Achieved×100/Approved Persondays)=X	8	8× X/100
1.2	Average Persondays Per Panchayat Per Day	(Average Persondays Per Panchayat Per day of the distric) ×100 /District with Highest Average Persondays per panchayat per day)= Y	7	7× Y/100
1.3	Work Completion Rate	(Total Works Completed×100/Total Works Started Since Inception)=Z	10	10× Z/100
1.4	Focus Area IHHL	(Total Works Completed in FY 2016-17×100/Total Target)=A	3	3 × A/100
1.5	Focus Area AWC	(Total Works Completed in FY 2016-17×100/Total Target)=B	3	3 × B/100
1.6	Focus Area Farm Pond	(Total Works Completed in FY 2016-17×100/Total Target)=C	3	3 × C/100
1.7	Focus Area Vermi Compost/NADEP Tank	(Total Works Completed in FY 2016-17×100/Total Target)=D	3	3 × D/100
1.8	Focus Area Roadside Plantation	(Total Works taken up in FY 2016-17×100/Total Target)=E	3	3 × E/100
2. Participation of Vulnerable Section				
2.1	Participation of Women	(Persondays generated of Women×100/Total Persondays generated) =F	5	5 ×(X+Y/2)% × (F) %
2.1	Participation of SC/ST	(Personday generated of SC/ST×100/Total Personday generated) =G	5	5×(X+Y/2)% × (G) %
3. MIS Management				
3.1	Muster Performance Roll	(Total e-Muster Roll filled) ×100/Total e-MR whose T +2 day is over)=H	8	8× H/100
3.2	E-MR with Wage list	(No. Of e-MR covered under wage list×100/Total e-MR filled)= I	3	3× I/100
3.3	FTO Status	FTO Signed by 1 st Signatory ×100/Total FTO generated)=J	2	2× J/100

Ranking of Districts under MGNREGA

		FTO Signed by 2 nd Signatory $\times 100$ / FTO Signed by 1 st Signatory) = K	2	2 \times K / 100	
3.4	Aadhaar Seeding on MIS	(Total No. of Aadhaar Seeded $\times 100$ / Total No. of Active Workers) = L	5	5 \times L / 100	
4. Financial Management					
4.1	Timely Payment	[(Total Wage Paid – Total Delay payment) $\times 100$ / Total Wage Paid] = M	15	15 \times M / 100	
4.2	Expenditure on Agriculture & Allie Activities	% Expenditure on Agriculture & Allied Activities = N	5	If N < 60 = 0 Marks. If N \geq 60 but < 70 = 4 Marks, If N \geq 70 = 5 Marks	
5. Infrastructure					
	Bharat Nirman Rajiv Gandhi Seva Kendra	(Total BNRGSK Completed $\times 100$ / Total Started) = O	5	5 \times O / 100	
6. Transparency					
	Photo Uploading of Completed Works	(Total No. Of Completed Works in which Photo has been uploaded $\times 100$ / Total Works Completed) = P	5	5 \times P / 100	

Ranking of Districts on the above Criteria for the Month of August 2016

(Data taken from MIS on 13.09.2016)			
Sr.No.	District	Total Marks obtained out of 100	Rank
	2	87	88
1	Sheohar	56.757	1
2	Jehanabad	55.148	2
3	Arwal	54.196	3
4	Kishanganj	53.882	4
5	Madhepura	52.469	5
6	Munger	51.318	6
7	Auranagabad	51.049	7
8	Lakhisarai	50.028	8
9	Katihar	49.108	9
10	Bhagalpur	47.743	10
11	Bhojpur	47.178	11
12	Saharsa	46.889	12
13	Buxar	46.649	13
14	Samastipur	46.111	14
15	Banka	45.700	15
16	Saran	45.023	16
17	Purnia	43.931	17
18	Nawada	43.907	18
19	Gopalganj	43.585	19

Ranking of Districts on the above Criteria for the Month of August 2016

(Data taken from MIS on 13.09.2016)			
Sr.No.	District	Total Marks obtained out of 100	Rank
	2	87	88
20	Sheikhpura	42.782	20
21	Nalanda	42.536	21
22	Siwan	42.022	22
23	Rohtas	41.923	23
24	Vaishali	41.550	24
25	Araria	40.976	25
26	Gaya	40.758	26
27	Jamui	40.100	27
28	Pashchim Champaran	37.939	28
29	Purbi Champaran	37.839	29
30	Begusarai	36.996	30
31	Kaimur (Bhabua)	35.218	31
32	Muzaffarpur	34.879	32
33	Darbhanga	34.638	33
34	Sitamarhi	34.354	34
35	Khagaria	33.324	35
36	Madhubani	33.060	36
37	Supaul	33.012	37
38	Patna	28.928	38

Over View of MGNREGA & Way Forward

- Districts should examine NIL EXP works for all Blocks in all categories for all Financial Years and send the lists of works to be deleted
- Districts to expedite completion of incomplete works - blocks will have to make a plan for completing pending works, specially that started before 31-03-15 and Districts to regularly monitor.
- Payment of Wages Should be ensured within 15 Days of the closure of the Muster Roll . The FTO should be generated & Signed by the 1st & 2nd Signatory within the stipulated time.
- The Expenditure on Agriculture & Allied Activities should be at least 60 % of total expenditure .
- Ensure 100 % Aadhaar seeding of Active workers.
- Ensure that New Asset Register is maintained in all GPs as the new guidelines sent by the department.
- Job Card Verification & Updation to be done on MIS

Thanks You