


Monthly Review Meeting with Districts

MGNREGA

19th August, 2016


PDs Generation (Till July: Performance against LB)

% PDs Generated w.r.to Target of LB till July 16



PDs Generation (Till July: Performance against LB)

% PDs Generated w.r.to Target of LB till July 16



PDs Generation (Till July : Performance against LB)

Sr.No.	District	Persondays Generated Upto July 2016			Average Persondays Per Panchayat per Day
		Target of LB(In lakhs)	Persondays Generated(In lakhs)	% Achievement	
1	2	3	5	6	7
1	Patna	15.35	2.92	19.01	7
2	Gaya	27.06	7.27	26.87	18
3	Begusarai	10.68	3.31	30.97	12
4	Muzaffarpur	20.66	6.62	32.03	14
5	Supaul	11.38	3.81	33.44	17
6	Madhubani	17.73	5.95	33.58	12
7	Sitamarhi	14.75	5.28	35.83	16
8	Pashchim Champaran	19.68	7.08	36.00	18
9	Nawada	13.94	5.89	42.25	26
10	Araria	16.79	7.10	42.28	27
11	Siwan	11.12	4.83	43.45	14
12	Katihar	16.27	7.39	45.44	25
13	Gopalganj	14.79	6.77	45.74	24
14	Purnia	12.29	5.62	45.75	19
15	Vaishali	12.70	5.88	46.30	17
16	Kaimur (Bhabua)	9.02	4.20	46.62	23
17	Purbi Champaran	20.18	9.59	47.51	19
18	Jamui	14.54	7.44	51.18	40
19	Bhojpur	12.00	6.26	52.14	22
20	Bhagalpur	12.71	6.78	53.39	23
	Total	488.82	251.58	51.47	25

PDs Generation (Till July : Performance against LB)

Sr.No.	District	Persondays Generated Upto July 2016			Average Persondays Per Panchayat per Day
		Target of LB(In lakhs)	Persondays Generated(In lakhs)	% Achievement	
1	2	3	5	6	7
20	Bhagalpur	12.71	6.78	53.39	23
21	Banka	13.40	7.15	53.41	32
22	Khagaria	3.83	2.14	56.00	14
23	Rohtas	9.98	5.72	57.33	19
24	Lakhisarai	7.37	4.22	57.34	43
25	Samastipur	17.57	10.62	60.46	23
26	Auranagabad	18.50	11.48	62.08	46
27	Darbhanga	14.32	8.93	62.37	23
28	Sheikhpura	4.56	2.85	62.53	43
29	Nalanda	13.60	8.94	65.77	29
30	Saran	16.47	11.14	67.61	28
31	Buxar	10.41	7.09	68.05	41
32	Kishanganj	7.85	5.44	69.36	35
33	Munger	4.54	3.67	80.93	30
34	Madhepura	14.84	13.23	89.19	64
35	Saharsa	13.22	12.11	91.57	66
36	Arwal	3.76	4.08	108.70	51
37	Jehanabad	6.29	6.85	108.93	60
38	Sheohar	4.70	5.89	125.35	91
	Total	488.82	251.58	51.47	25

Progress in PD generation w.r.to Previous Month

Sr.No.	District	PD Generation		% Increase in PD Generation w.r.to previous month
		Jun-16	Jul-16	
1	2	3	4	5
1	Saharsa	11.92	12.11	1.59
2	Sheikhpura	2.73	2.85	4.29
3	Sitamarhi	5.06	5.28	4.52
4	Kishanganj	5.20	5.44	4.65
5	Lakhisarai	3.97	4.22	6.29
6	Darbhanga	8.39	8.93	6.39
7	Vaishali	5.52	5.88	6.49
8	Sheohar	5.51	5.89	7.07
9	Supaul	3.53	3.81	7.73
10	Gaya	6.75	7.27	7.79
11	Pashchim Champaran	6.54	7.08	8.24
12	Madhepura	12.02	13.23	10.11
13	Rohtas	5.17	5.72	10.67
14	Katihar	6.66	7.39	11.09
15	Bhagalpur	6.10	6.78	11.19
16	Jamui	6.69	7.44	11.25
17	Nalanda	8.00	8.94	11.77
18	Araria	6.34	7.10	11.88
19	Siwan	4.29	4.83	12.60
	BIHAR	221.47	251.58	13.60

Progress in PD generation w.r.to Previous Month

Sr.No.	District	PD Generation		% Increase in PD Generation w.r.to previous month
		Jun-16	Jul-16	
1	2	3	4	5
20	Munger	3.23	3.67	13.79
21	Khagaria	1.88	2.14	13.84
22	Nawada	5.16	5.89	14.01
23	Gopalganj	5.93	6.77	14.12
24	Arwal	3.57	4.08	14.26
25	Samastipur	9.21	10.62	15.31
26	Saran	9.63	11.14	15.68
27	Jehanabad	5.91	6.85	15.99
28	Patna	2.49	2.92	17.36
29	Bhojpur	5.31	6.26	17.75
30	Auranagabad	9.68	11.48	18.57
31	Banka	6.01	7.15	18.98
32	Purnia	4.70	5.62	19.66
33	Madhubani	4.96	5.95	19.96
34	Begusarai	2.76	3.31	19.99
35	Muzaffarpur	5.49	6.62	20.58
36	Kaimur (Bhabua)	3.33	4.20	26.22
37	Buxar	5.20	7.09	36.25
38	Purbi Champaran	6.61	9.59	45.08
	BIHAR	221.47	251.58	13.60


GPs with NIL Expenditure & NIL Persondays

S.No	District	No.of Block	No. of Gram Panchayats	No. of GPs with NIL Expenditure	No.of GP with NIL Persondays	% GP with NIL Expenditure	% GP with NIL Expenditure Persondays
1	2	3	4	5	6	7=5*100/4	8=6*100/6
1	Pashchim Champaran	18	315	42	42	13.33	13.33
2	Patna	23	328	57	17	17.38	5.18
3	Sitamarhi	17	273	23	11	8.42	4.03
4	Nalanda	20	249	15	10	6.02	4.02
5	Nawada	14	187	8	7	4.28	3.74
6	Rohtas	19	246	14	9	5.69	3.66
7	Purnia	14	246	4	8	1.63	3.25
8	Araria	9	218	14	7	6.42	3.21
9	Vaishali	16	290	18	9	6.21	3.10
10	Darbhanga	18	324	53	10	16.36	3.09
11	Gopalganj	14	234	10	7	4.27	2.99
12	Lakhisarai	7	80	3	2	3.75	2.50
13	Buxar	11	142	4	3	2.82	2.11
14	Muzaffarpur	16	385	120	8	31.17	2.08
15	Kaimur (Bhabua)	11	151	2	3	1.32	1.99
16	Munger	9	101	0	2	0.00	1.98
17	Saran	20	330	12	5	3.64	1.52
18	Supaul	11	181	2	2	1.10	1.10
19	Begusarai	18	231	3	2	1.30	0.87
	BIHAR	534	8411	490	173	5.83	2.06


GPs with NIL Expenditure & NIL Persondays

S.No	District	No.of Block	No. of Gram Panchayats	No. of GPs with NIL Expenditure	No.of GP with NIL Persondays	% GP with NIL Expenditure	% GP with NIL Expenditure Persondays
1	2	3	4	5	6	7=5*100/4	8=6*100/6
20	Katihar	16	238	0	2	0.00	0.84
21	Banka	11	185	0	1	0.00	0.54
22	Madhubani	21	399	32	2	8.02	0.50
23	Bhagalpur	16	242	18	1	7.44	0.41
24	Gaya	24	332	3	1	0.90	0.30
25	Samastipur	20	381	10	1	2.62	0.26
26	Purbi Champaran	27	405	12	1	2.96	0.25
27	Arwal	5	65	0	0	0.00	0.00
28	Auranagabad	11	203	0	0	0.00	0.00
29	Bhojpur	14	228	2	0	0.88	0.00
30	Jamui	10	153	1	0	0.65	0.00
31	Jehanabad	7	93	0	0	0.00	0.00
32	Khagaria	7	129	0	0	0.00	0.00
33	Kishanganj	7	126	0	0	0.00	0.00
34	Madhepura	13	170	2	0	1.18	0.00
35	Saharsa	10	151	3	0	1.99	0.00
36	Sheikhpura	6	54	0	0	0.00	0.00
37	Sheohar	5	53	0	0	0.00	0.00
38	Siwan	19	293	3	0	1.02	0.00
	BIHAR	534	8411	490	173	5.83	2.06

Status delay payment in FY 2016-17 (% of transactions with delay)



Status delay payment in FY 2016-17 (% of transactions with delay)



Status delay payment in FY 2016-17 (% of transactions with delay)

Sr.No.	District	Total Wage Expenditure (In Lakhs) (For E MR issued in Current FY)	Total Delayed Payment(In lakhs)	% Delay Payment	% Delay as on 15.07.2016	Percentage Increase in Delay
1	2	3	4	5	6	7
1	Arwal	428.56	392.98	91.70	85.30	6.39
2	Saharsa	1047.50	952.20	90.90	84.84	6.06
3	Darbhanga	819.53	733.58	89.51	84.17	5.34
4	Patna	384.25	342.61	89.16	71.29	17.87
5	Jamui	892.03	794.12	89.02	88.62	0.41
6	Sitamarhi	694.40	617.35	88.90	80.42	8.49
7	Sheikhpura	391.74	347.09	88.60	85.60	3.00
8	Gaya	1069.05	935.32	87.49	78.74	8.75
9	Gopalganj	713.58	623.00	87.31	81.82	5.49
10	Nalanda	970.73	843.57	86.90	81.47	5.43
11	Madhepura	1640.27	1418.05	86.45	78.80	7.65
12	Jehanabad	888.12	765.31	86.17	80.15	6.02
13	Khagaria	230.56	197.17	85.52	81.48	4.04
14	Muzaffarpur	718.73	607.44	84.52	82.06	2.45
15	Pashchim Champaran	850.21	717.34	84.37	81.75	2.62
16	Banka	792.92	657.73	82.95	82.81	0.14
17	Vaishali	776.59	636.46	81.96	77.60	4.36
18	Supaul	503.17	412.35	81.95	78.07	3.88
19	Sheohar	782.34	621.84	79.48	75.18	4.30
	BIHAR	32422.21	24474.55	75.49	70.42	5.06

Status delay payment in FY 2016-17 (% of transactions with delay)

Sr.No.	District	Total Wage Expenditure (In Lakhs) (For E MR issued in Current FY)	Total Delayed Payment(In lakhs)	% Delay Payment	% Delay as on 15.07.2016	Percentage Increase in Delay
1	2	3	4	5	6	7
20	Rohtas	700.90	538.54	76.84	69.88	6.95
21	Saran	1413.14	1083.89	76.70	75.22	1.48
22	Kaimur (Bhabua)	539.31	403.23	74.77	65.59	9.18
23	Kishanganj	747.55	553.82	74.08	67.61	6.48
24	Bhojpur	825.71	610.15	73.89	65.14	8.75
25	Siwan	698.06	506.57	72.57	70.77	1.80
26	Nawada	822.24	593.93	72.23	61.37	10.87
27	Lakhisarai	626.55	450.45	71.89	65.02	6.87
28	Purnia	910.29	640.15	70.32	74.77	-4.45
29	Munger	542.12	373.03	68.81	67.05	1.76
30	Madhubani	874.31	599.93	68.62	69.67	-1.05
31	Buxar	812.54	556.28	68.46	80.90	-12.43
32	Begusarai	394.21	263.71	66.90	62.75	4.15
33	Auranagabad	1748.21	1155.70	66.11	65.25	0.86
34	Purbi Champaran	1255.97	817.85	65.12	69.93	-4.81
35	Araria	921.96	598.86	64.96	61.91	3.05
36	Katihar	1228.93	756.91	61.59	60.41	1.18
37	Samastipur	1650.80	824.01	49.92	48.23	1.69
38	Bhagalpur	1115.13	532.03	47.71	37.32	10.40
	BIHAR	32422.21	24474.55	75.49	70.42	5.06

Status of payment of Delay Compensation

Sr.No.	District	Payable Amount (In Lakhs)			Delay Compensation Approved (In Lakhs)			Delay Compensation Paid(In Lakhs)		
		FY 2015-16	FY 2016-17	Total	FY 2015-16	FY 2016-17	Total	FY 2015-16	FY 2016-17	Total
1	2	3	4	5	6	7	8	9	10	11
1	Araria	56.32	7.95	64.26	0.00	0.00	0.00	0.00	0.0	0.00
2	Arwal	39.96	5.54	45.50	0.00	0.00	0.00	0.00	0.0	0.00
3	Auranagabad	50.69	10.90	61.59	0.00	0.21	0.21	0.00	0.0	0.00
4	Banka	55.24	9.92	65.16	0.00	0.00	0.00	0.00	0.0	0.00
5	Begusarai	28.87	3.04	31.92	0.00	0.00	0.00	0.00	0.0	0.00
6	Bhagalpur	54.72	4.50	59.22	0.00	0.00	0.00	0.00	0.0	0.00
7	Bhojpur	55.44	7.48	62.92	0.00	0.00	0.00	0.00	0.0	0.00
8	Buxar	155.49	9.56	165.04	38.49	0.81	39.30	0.00	0.0	0.00
9	Darbhangha	117.09	12.40	129.49	0.00	0.00	0.00	0.00	0.0	0.00
10	Gaya	41.94	13.89	55.84	0.09	0.05	0.15	0.03	0.0	0.03
11	Gopalganj	71.67	11.11	82.77	0.00	0.12	0.12	0.00	0.1	0.12
12	Jamui	139.30	12.87	152.17	0.00	0.00	0.00	0.00	0.0	0.00
13	Jehanabad	51.35	13.45	64.80	0.00	0.35	0.35	0.00	0.3	0.34
14	Kaimur (Bhabua)	35.10	5.22	40.31	0.00	0.00	0.00	0.00	0.0	0.00
15	Katihar	82.63	5.60	88.23	0.00	0.00	0.00	0.00	0.0	0.00
16	Khagaria	12.85	2.85	15.69	0.00	0.00	0.00	0.00	0.0	0.00
17	Kishanganj	24.63	6.30	30.93	0.00	0.00	0.00	0.00	0.0	0.00
18	Lakhisarai	33.01	5.43	38.44	0.00	0.00	0.00	0.00	0.0	0.00
19	Madhepura	114.58	21.82	136.40	0.00	0.00	0.00	0.00	0.0	0.00
	BIHAR	2663.45	336.83	3000.28	42.24	1.64	43.88	0.12	0.5	0.58

Status of payment of Delay Compensation

Sr.No.	District	Payable Amount (In Lakhs)			Delay Compensation Approved (In Lakhs)			Delay Compensation Paid(In Lakhs)		
		FY 2015-16	FY 2016-17	Total	FY 2015-16	FY 2016-17	Total	FY 2015-16	FY 2016-17	Total
1	2	3	4	5	6	7	8	9	10	11
20	Madhubani	62.38	7.61	69.99	0.00	0.00	0.00	0.00	0.0	0.00
21	Munger	19.97	3.93	23.90	0.00	0.00	0.00	0.00	0.0	0.00
22	Muzaffarpur	56.63	9.29	65.92	0.00	0.04	0.04	0.00	0.0	0.00
23	Nalanda	84.52	12.48	96.99	0.00	0.00	0.00	0.00	0.0	0.00
24	Nawada	85.65	4.90	90.55	1.25	0.00	1.25	0.00	0.0	0.00
25	Pashchim Champara	85.52	14.07	99.60	0.90	0.00	0.90	0.08	0.0	0.08
26	Patna	0.00	3.79	3.79	0.00	0.00	0.00	0.00	0.0	0.00
27	Purbi Champaran	155.64	10.80	166.44	0.00	0.00	0.00	0.00	0.0	0.00
28	Purnia	65.61	7.77	73.37	0.00	0.00	0.00	0.00	0.0	0.00
29	Rohtas	35.83	6.77	42.60	1.42	0.00	1.42	0.00	0.0	0.00
30	Saharsa	282.33	19.42	301.75	0.00	0.00	0.00	0.00	0.0	0.00
31	Samastipur	82.36	7.66	90.02	0.07	0.06	0.13	0.00	0.0	0.01
32	Saran	67.07	11.28	78.34	0.00	0.00	0.00	0.00	0.0	0.00
33	Sheikhpura	38.57	6.29	44.86	0.00	0.00	0.00	0.00	0.0	0.00
34	Sheohar	41.30	8.70	50.00	0.00	0.00	0.00	0.00	0.0	0.00
35	Sitamarhi	131.28	10.86	142.14	0.00	0.00	0.00	0.00	0.0	0.00
36	Siwan	16.39	5.39	21.78	0.00	0.00	0.00	0.00	0.0	0.00
37	Supaul	63.44	6.39	69.83	0.00	0.00	0.00	0.00	0.0	0.00
38	Vaishali	68.10	9.61	77.71	0.00	0.00	0.00	0.00	0.0	0.00
	BIHAR	2663.45	336.83	3000.28	42.24	1.64	43.88	0.12	0.5	0.58

Timelines of checking Delay payments for fixing responsibilities of e-MR & e-MB

SN.	PROCESSES	PERSON	PERIOD
1	Measurement of work in e-MB	<i>PTA</i>	T+2
2	Verification and Checking of Measurement of the work in e-MB recording in the M Book	<i>JE/AE</i>	T+4
3	Submission of e-MR & e-MB to PO	<i>PRS</i>	T+5
4	Updation of e-MR & e-MB on MIS and Generation of wage list & sending it for payment	<i>Accountant/(Computer Operator/equivalent)</i>	T+7
5	Generation of FTOs & Signing (1st Signatory).	<i>NREGA Accountant/equivalent</i>	T+8
6	Approval of FTO for payment (2nd Signatory).	<i>PO/BDO/equivalent</i>	T+9

PROCESS CHART FOR TIMELY PAYMENT OF WAGES

Example - No of GPs = 18, No of PTAs = 2, JE=1

T+0

	1	2	3	4	5	6	7	8	9	10	11	12	13	14
	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun
Issue of MRs(GP no)	MR(1-3)		MR(4-6)		MR(7-9)			MR(10-12)		MR(13-15)		MR(16-18)		

TIMELINE from closure of Muster	T+1	T+2	T+3	T+4	T+5	T+6	T+7	T+8	T+9									
	T+1	T+2	T+1	T+2	T+1	T+2	T+1	T+2	T+1	T+2	T+1	T+2	T+3	T+4	T+5	T+6	T+7	T+8

	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	
	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue				
Measurement by PTA-1 (9)	MB(1)	MB(2)	MB(4)		MB(7)			MB(10)	MB(11)	MB(13)		MB(16)	MB(18)							
Measurement by PTA-2 (9)	MB(3)		MB(5)	MB(6)	MB(8)	MB(9)		MB(12)		MB(14)	MB(15)	MB(17)								
Verification by JE/AE (18)			V(1,3)	V(2)	V(4,5)	V(6)		V(7,8)	V(9)	V(10,12)	V(11)	V(13,14)	V(15)		V(16,17)	V(18)				
Submission of e-MRs & e-MB to PO (GP no)				S(1,3)	S(2)	S(4,5)		S(6)	S(7,8)	S(9)	S(10,12)	S(11)	S(13,14)		S(15)	S(16,17)	S(18)			
Updation of e-MR & e-MB on MIS (Generation of Wage List & send for payment)					MIS 1-3			MIS 4-6		MIS 7-9		MIS 10-12			MIS 13-15		MIS 16-18			
Generation & signing of FTO - 1st signatory (Accountant)								FTO 1-3		FTO 4-6		FTO 7-9			FTO 10-12		FTO 13-15		FTO 16-17	
Approval & signing of FTO - 2nd signatory (PO)									FTO 1-3		FTO 4-6		FTO 7-9			FTO 10-12		FTO 13-15		FTO 16-17

PROCESS CHART FOR TIMELY PAYMENT OF WAGES

Example - 8, No of PTAs = 2, JE=1

	1	2	3	4	5	6	7	8	9	10	11	12	13	
	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	
Issue of MRs(GP no)	MR(1-3)		MR(4-6)		MR(7-9)			MR(10-12)		MR(13-15)		MR(16-18)		
TIMELINE from closure of Muster	T+1	T+2	T+3	T+4	T+5	T+6	T+7	T+8	T+9					
			T+1	T+2	T+3	T+4	T+5	T+6	T+7	T+8	T+9			
					T+1	T+2	T+3	T+4	T+5	T+6	T+7	T+8	T+9	
								T+1	T+2	T+3	T+4	T+5	T+6	
										T+1	T+2	T+3	T+4	
	15	16	17	18	19	20	21	22	23	24	25	26	27	
	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	
Measurement by PTA-1 (9)	MB(1)	MB(2)	MB(4)		MB(7)			MB(10)	MB(11)	MB(13)		MB(16)	MB(18)	
Measurement by PTA-2 (9)	MB(3)		MB(5)	MB(6)	MB(8)	MB(9)		MB(12)		MB(14)	MB(15)	MB(17)		
Verification by JE/AE (18)			V(1,3)	V(2)	V(4,5)	V(6)		V(7,8)	V(9)	V(10,12)	V(11)	V(13,14)	V(15)	
Submission of e-MRs & e-MB to PO (GP no)				S(1,3)	S(2)	S(4,5)		S(6)	S(7,8)	S(9)	S(10,12)	S(11)	S(13,14)	
Updation of e-MR & e-MB on MIS (Generation of Wage List & send					MIS 1-3				MIS 4-6		MIS 7-9		MIS 10-12	
Generation & signing of FTO - 1st signatory (Accountant)								FTO 1-3		FTO 4-6		FTO 7-9		
Approval & signing of FTO - 2nd signatory (PO)									FTO 1-3		FTO 4-6		FTO 7-9	

Status of pending liabilities of Wages FY 15-16 (Rs. in lakh)

S.No	Districts	Payment of Liabilities of FY 2015-16 (Under Wage Payment)						
		Total Payment Due as on 15.07.2016 (In lakhs)	Total Payment Due as on 17.08.2016 (In lakhs)	Decrease in Payment Due (In lakhs)	Liabilities Paid as on 15.07.2016(In lakhs)	Liabilities Paid as on 17.08.2016 (In lakhs)	Liabilities Yet to be paid(In lakhs)	% Liabilities Paid
1	2	3	4	5=3-4	6	7	8=4-7	9=7*100/4
1	DARBHANGA	2078.0	1692.6	385.4	1076.61	1476.74	215.9	87.2
2	PASHCHIM CHAMPARAN	2060.9	2113.4	-52.5	1370.6	1897.8	215.6	89.8
3	ARARIA	923.6	844.9	78.7	580.66	630.83	214.1	74.7
4	JAMUI	1778.0	1344.9	433.1	985.79	1133.79	211.1	84.3
5	VAISHALI	1310.0	1166.3	143.8	885.09	1002.03	164.2	85.9
6	NAWADA	962.2	834.3	127.9	690.74	709.9	124.4	85.1
7	PURBI CHAMPARAN	2304.7	2121.1	183.6	1668.44	1997.69	123.4	94.2
8	SHEOHAR	928.8	894.7	34.2	705.03	774.13	120.5	86.5
9	MADHEPURA	1504.7	1469.1	35.6	1245.03	1349.07	120.0	91.8
10	MUZAFFARPUR	1049.7	1002.9	46.8	617.71	883.82	119.0	88.1
11	KAIMUR (BHABUA)	844.9	849.2	-4.3	641.57	735.75	113.5	86.6
12	BUXAR	1655.5	1440.5	215.0	1011.68	1338.08	102.4	92.9
13	ROHTAS	740.1	656.2	83.9	502.73	558.2	98.0	85.1
14	GOPALGANJ	1223.5	1060.3	163.2	711.02	965.5	94.8	91.1
15	SUPAUL	1223.9	1113.4	110.4	844.34	1034.37	79.1	92.9
16	MADHUBANI	1361.7	1327.9	33.8	1101.59	1251.61	76.3	94.3
17	BANKA	1074.8	995.3	79.4	881.7	928.41	66.9	93.3
18	NALANDA	1212.0	1226.7	-14.7	1025.84	1166.51	60.2	95.1
19	SITAMARHI	1554.4	1567.5	-13.1	1289.8	1507.72	59.8	96.2
	BIHAR	42657.7	39944.3	2713.5	32147.7	36954.7	2989.6	92.5


Total Wage Liability under Wages decreased by 27 crores due to edition of attendance of eMR in FY 2015-16

Status of pending liabilities of Wages FY 15-16 (Rs. in lakh)


S.No	Districts	Payment of Liabilities of FY 2015-16 (Under Wage Payment)						
		Total Payment Due as on 15.07.2016 (In lakhs)	Total Payment Due as on 17.08.2016 (In lakhs)	Decrease in Payment Due (In lakhs)	Liabilities Paid as on 15.07.2016 (In lakhs)	Liabilities Paid as on 17.08.2016 (In lakhs)	Liabilities Yet to be paid(In lakhs)	% Liabilities Paid
1	2	3	4	5=3-4	6	7	8=4-7	9=7*100/4
20	SARAN	1011.6	975.0	36.5	843.65	917.74	57.3	94.1
21	SAHARSA	4036.2	3995.7	40.5	3661.15	3938.88	56.8	98.6
22	BHAGALPUR	1013.1	1004.0	9.1	944.42	949.07	54.9	94.5
23	KATI HAR	988.6	954.1	34.5	844.32	902.67	51.4	94.6
24	KISHANGANJ	721.3	711.1	10.2	648.91	660.95	50.2	92.9
25	SAMASTIPUR	1360.2	1330.7	29.5	1228.02	1281.04	49.6	96.3
26	SIWAN	476.7	426.6	50.1	369.58	379.27	47.4	88.9
27	JEHANABAD	626.9	548.6	78.4	453.12	506.89	41.7	92.4
28	AURANAGABAD	1085.1	975.3	109.8	864.26	937.39	37.9	96.1
29	MUNGER	430.5	425.6	4.9	377.08	394.77	30.8	92.8
30	ARWAL	846.2	644.1	202.1	479.53	614.42	29.7	95.4
31	PURNIA	1000.5	1000.6	-0.1	934.81	975.29	25.3	97.5
32	BHOJPUR	536.6	518.1	18.5	439.32	492.95	25.1	95.2
33	KHAGARIA	353.9	270.8	83.1	233.21	254.91	15.9	94.1
34	BEGUSARAI	409.1	402.6	6.5	357.27	390.52	12.0	97.0
35	GAYA	1004.7	1134.1	-129.4	898.62	1122.91	11.2	99.0
36	Sheikhpura	513.9	463.0	50.9	309.38	451.87	11.1	97.6
37	LAKHISARAI	451.6	443.3	8.4	425.08	441.2	2.1	99.5
38	PATNA	0.0	0.0	0.0	0	0	0.0	
	BIHAR	42657.7	39944.3	2713.5	32147.7	36954.7	2989.6	92.5

Total Wage Liability under Wages decreased by 27 crores due to edition of attendance of eMR in FY 2015-16

Status of works completion (works started till 31st March,15)



Status of works completion (works started till 31st March,15)




Status of works completion (works started till 31st March,15)

S.No	Districts	No. of Works Started	No. of Works Completed			No. of Works Completed in Last 1 Month	No. of Incomplete Works	Work Completion Rate
			Works Completed as on 21.03.2016	Works Completed as on 17.07.2016	Works Completed as on 17.08.2016			
1	2	3	4	5	6	7	8	9
1	KHAGARIA	10830	6589	6863	6949	86	3881	64.16
2	NALANDA	36297	23022	24283	24359	76	11938	67.11
3	MUZAFFARPUR	39955	25372	26990	27039	49	12916	67.67
4	SUPAUL	15235	8501	10290	10537	247	4698	69.16
5	BHAGALPUR	27501	13268	19083	19094	11	8407	69.43
6	MADHUBANI	32492	20121	22609	22631	22	9861	69.65
7	PURBI CHAMPARAN	47352	25327	33631	33835	204	13517	71.45
8	DARBHANGA	24984	16938	17996	18012	16	6972	72.09
9	JAMUI	17719	12485	12797	12818	21	4901	72.34
10	SITAMARHI	39669	23959	29057	29412	355	10257	74.14
11	PATNA	24087	16225	17941	17990	49	6097	74.69
12	KAIMUR (BHABUA)	15597	10139	11390	11728	338	3869	75.19
13	SAHARSA	13209	8526	10028	10084	56	3125	76.34
14	Sheikhpura	6169	4088	4662	4715	53	1454	76.43
15	ARWAL	7184	4135	5452	5550	98	1634	77.26
16	GOPALGANJ	25308	17318	19712	19756	44	5552	78.06
17	PASHCHIM CHAMPARAN	29762	18413	23823	23825	2	5937	80.05
18	BANKA	18885	13372	15385	15427	42	3458	81.69
19	SAMASTIPUR	26458	19274	21360	21801	441	4657	82.40
	BIHAR	962639	684945	774922	782749	7827	179890	81.31


Status of works completion (works started till 31st March,15)

S.No	Districts	No. of Works Started	No. of Works Completed			No. of Works Completed in Last 1 Month	No. of Incomplete Works	Work Completion Rate
			Works Completed as on 21.03.2016	Works Completed as on 17.07.2016	Works Completed as on 17.08.2016			
1	2	3	4	5	6	7	8	9
20	ARARIA	33218	24374	27818	27940	122	5278	84.11
21	ROHTAS	28813	19713	24246	24281	35	4532	84.27
22	BEGUSARAI	33777	21719	26858	28592	1734	5185	84.65
23	SIWAN	20413	16005	17269	17319	50	3094	84.84
24	GAYA	44245	28927	36215	37560	1345	6685	84.89
25	BUXAR	26270	18717	21922	22737	815	3533	86.55
26	AURANAGABAD	27004	22119	23296	23444	148	3560	86.82
27	VAISHALI	38363	33064	34012	34044	32	4319	88.74
28	NAWADA	41071	35637	36667	36711	44	4360	89.38
29	SARAN	43391	38032	39095	39101	6	4290	90.11
30	MUNGER	10044	8145	8696	9158	462	886	91.18
31	KATI HAR	33136	22283	29858	30226	368	2910	91.22
32	JEHANABAD	12279	11072	11176	11225	49	1054	91.42
33	MADHEPURA	14074	12008	12977	12907	-70	1167	91.71
34	PURNIA	41566	36955	38424	38474	50	3092	92.56
35	LAKHISARAI	10905	9760	10166	10177	11	728	93.32
36	KISHANGANJ	14006	10765	12875	13204	329	802	94.27
37	BHOJPUR	20404	18694	19432	19499	67	905	95.56
38	SHEOHAR	10967	9884	10568	10588	20	379	96.54
	BIHAR	962639	684945	774922	782749	7827	179890	81.31

% Expenditure on Agriculture & Allied Activities (Districts with less than Statutory 60 percent Expenditure in FY 2016-17)



% Expenditure on Agriculture & Allied Activities (Districts with more than Statutory 60 percent Expenditure in FY 2016-17)



Status of "Natural Resources Management" works

Sr.No.	District	% Expenditure on Category- A works w.r.to Total Expenditure		
		FY 2015-16	FY 2016-17	
			Till 15th July	Till 17th August
1	2	3	4	5
1	Purnia	7.37	11.29	8.94
2	Khagaria	12.05	10.23	9.08
3	Supaul	10.68	16.34	14.16
4	Kishanganj	8.48	16.65	14.87
5	Katihar	9.36	15.63	15.25
6	Araria	6.84	18.61	20.21
7	Purbi Champaran	14.23	22.26	22.67
8	Begusarai	17.56	32.65	24.09
9	Pashchim Champaran	18.88	28.07	27.61
10	Sheikhpura	29.45	39.09	35.64
11	Buxar	38.64	58.04	38.13
12	Muzaffarpur	22.80	39.54	38.46
13	Madhubani	30.92	37.13	40.04
14	Saran	35.84	54.50	44.32
15	Darbhanga	44.33	47.34	45.06
16	Samastipur	30.49	48.46	45.21
17	Sitamarhi	40.27	47.48	46.59
18	Patna	4.27	44.06	47.02
19	Kaimur (Bhabua)	42.73	53.83	47.18
	BIHAR	35.34	51.52	45.49

Status of "Natural Resources Management" works

Sr.No.	District	% Expenditure on Category- A works w.r.to Total Expenditure		
		FY 2015-16	FY 2016-17	
			Till 15th July	Till 17th August
1	2	3	4	5
20	Auranagabad	48.71	61.61	48.21
21	Nalanda	34.09	63.42	51.65
22	Gopalganj	42.81	57.08	52.46
23	Gaya	32.98	58.88	53.20
24	Siwan	47.93	63.84	53.77
25	Bhojpur	28.41	64.13	54.42
26	Nawada	43.03	72.20	55.44
27	Banka	47.53	65.95	57.48
28	Munger	62.23	63.84	57.63
29	Rohtas	44.04	64.88	58.00
30	Bhagalpur	47.58	62.43	59.57
31	Lakhisarai	52.97	68.10	60.45
32	Vaishali	48.15	79.76	62.76
33	Arwal	57.82	78.06	63.79
34	Jamui	52.76	78.68	64.01
35	Jehanabad	50.06	75.77	67.39
36	Saharsa	58.56	71.46	70.22
37	Madhepura	55.92	76.41	71.27
38	Sheohar	62.15	90.12	82.34
	BIHAR	35.34	51.52	45.49

Status of "Individual Assets for Vulnerable Sections" works

Sr.No.	District	% Expenditure on Category- B works w.r.to Total Expenditure		
		FY 2015-16	FY 2016-17	
			Till 15th July	Till 17th August
1	2	3	4	5
1	Madhubani	6.78	0.23	0.14
2	Sheohar	2.68	0.13	0.16
3	Bhojpur	4.39	0.29	0.26
4	Jehanabad	1.97	0.49	0.38
5	Saharsa	1.36	0.53	0.46
6	Patna	1.81	1.04	0.60
7	Munger	0.51	0.36	0.66
8	Darbhanga	1.41	0.46	0.70
9	Buxar	3.07	0.86	0.71
10	Vaishali	5.86	0.70	0.92
11	Pashchim Champaran	22.97	1.14	0.93
12	Madhepura	1.79	0.68	0.95
13	Lakhisarai	3.90	0.26	0.96
14	Siwan	2.78	1.04	1.10
15	Araria	1.31	0.64	1.17
16	Gopalganj	4.28	0.16	1.35
17	Muzaffarpur	3.73	0.80	1.41
18	Rohtas	10.19	1.88	1.65
19	Arwal	7.61	2.10	2.14
	BIHAR	7.51	3.05	3.26

Status of "Individual Assets for Vulnerable Sections" works

Sr.No.	District	% Expenditure on Category- B works w.r.to Total Expenditure		
		FY 2015-16	FY 2016-17	
			Till 15th July	Till 17th August
1	2	3	4	5
20	Nawada	1.93	1.68	2.32
21	Purbi Champaran	8.79	2.82	2.38
22	Katihar	5.15	3.14	2.54
23	Supaul	3.69	2.51	2.74
24	Khagaria	3.59	1.21	2.77
25	Auranagabad	3.97	3.01	3.12
26	Bhagalpur	8.16	3.53	3.17
27	Kishanganj	7.02	3.32	3.31
28	Nalanda	19.87	1.41	3.93
29	Samastipur	10.58	4.82	4.35
30	Jamui	15.01	3.62	5.68
31	Kaimur (Bhabua)	22.35	6.52	6.17
32	Banka	3.99	6.74	6.34
33	Begusarai	11.37	14.90	7.22
34	Sitamarhi	17.13	6.68	7.31
35	Saran	3.42	6.70	7.57
36	Purnia	6.42	3.35	7.58
37	Sheikhpura	7.05	6.17	8.90
38	Gaya	37.53	19.83	19.67
	BIHAR	7.51	3.05	3.26

DBT TARGETS/ ACHIEVEMENT


TARGETS:

- Active worker = 43.47 Lakhs
- Aadhaar Seeded = 10.47 Lakhs
- Balance to be Seeded = 32.99 Lakhs
- ABP Conversion = 0.22 Lakhs
- **BALANCE = 43.24 Lakhs**


TIMELINES:

1. 100 percent Aadhaar Seeding of Active Workers by 31 August 2016
2. ABP Conversion of all Active workers by September 2016


% Aadhaar Seeding w.r.to Active Workers




% Aadhaar Seeding w.r.to Active Workers



No.of Aadhaar Pending for PO Verification



No.of Aadhaar Pending for PO Verification



DBT Status

S.No	Districts	Progress of Aadhaar Seeding								
		Total Active Worker	No.of Aadhaar Seeded on MIS		Progress of Aadhaar Seeding in last 1 Month	% Aadhaar Seeded on MIS	No.of Aadhaar Verified by PO till date	No.of Aadhaar Pending for PO verification	No .of Workers ABP Payments enabled	%age ABP Payments enabled
			17.07.2016	17.08.2016						
1	2	3	4	5	6	7	8	9	10	11=10*100/5
1	KHAGARIA	57580	4188	5122	934	8.90	2819	217	36	0.70
2	NAWADA	151952	13643	17459	3816	11.49	8508	558	155	0.89
3	MUZAFFARPUR	153573	15712	18752	3040	12.21	6237	6350	99	0.53
4	MADHUBANI	154864	16675	18940	2265	12.23	10291	3522	49	0.26
5	DARBHANGA	148891	18302	19012	710	12.77	13025	1952	147	0.77
6	SHEOHAR	76150	10939	12210	1271	16.03	6654	695	0	0.00
7	SAMASTIPUR	159658	23951	26070	2119	16.33	13247	2475	1533	5.88
8	VAISHALI	78414	12846	13744	898	17.53	3020	5212	86	0.63
9	JAMUI	145528	23619	30122	6503	20.70	11957	5526	0	0.00
10	SUPAUL	126413	24450	26451	2001	20.92	13093	4858	0	0.00
11	MADHEPURA	202378	39182	43312	4130	21.40	23473	546	1447	3.34
12	ROHTAS	127090	24636	27302	2666	21.48	2625	17035	156	0.57
13	BHOJPUR	91006	17093	19901	2808	21.87	11667	3319	58	0.29
14	BHAGALPUR	122583	23593	27486	3893	22.42	14211	4819	275	1.00
15	ARWAL	45563	8207	10289	2082	22.58	6741	116	0	0.00
16	KAIMUR (BHABUA)	82276	16677	19166	2489	23.29	12740	863	0	0.00
17	SITAMARHI	166512	32315	38962	6647	23.40	24269	4155	1327	3.41
18	PATNA	68983	14873	16264	1391	23.58	125	6	0	0.00
19	PURBI CHAMPARAN	154221	28575	36801	8226	23.86	17714	6806	629	1.71
	Total	4347246	932359	1047777	115418	24.10	538490	163608	22396	2.14

DBT Status

S.No	Districts	Progress of Aadhaar Seeding								
		Total Active Worker	No.of Aadhaar Seeded on MIS		Progress of Aadhaar Seeding in last 1 Month	% Aadhaar Seeded on MIS	No.of Aadhaar Verified by PO till date	No.of Aadhaar Pending for PO verification	No .of Workers ABP Payments enabled	%age ABP Payments enabled
			17.07.2016	17.08.2016						
1	2	3	4	5	6	7	8	9	10	11=10*100/5
20	BUXAR	101086	20194	24199	4005	23.94	4573	9385	0	0.00
21	NALANDA	110990	25708	27206	1498	24.51	11170	7363	273	1.00
22	GAYA	172491	40421	43232	2811	25.06	24298	217	4002	9.26
23	KATI HAR	190371	45587	48611	3024	25.53	31746	321	5429	11.17
24	JEHANABAD	74373	18044	20275	2231	27.26	13721	1076	258	1.27
25	BANKA	124791	30463	34115	3652	27.34	10662	9087	0	0.00
26	ARARIA	133461	36779	38320	1541	28.71	13624	18405	0	0.00
27	AURANAGABAD	129049	34983	38143	3160	29.56	24801	3031	647	1.70
28	PASHCHIM CHAMPARAN	157776	37173	48226	11053	30.57	18999	14085	227	0.47
29	SIWAN	54105	14645	17075	2430	31.56	7516	2203	665	3.89
30	PURNIA	151588	43591	48297	4706	31.86	29982	879	2737	5.67
31	SARAN	101502	29559	32648	3089	32.16	9576	11769	669	2.05
32	GOPALGANJ	85161	26702	28312	1610	33.25	20009	111	341	1.20
33	Sheikhpura	41781	11674	13929	2255	33.34	10145	292	0	0.00
34	SAHARSA	152040	49330	51687	2357	34.00	34462	7899	243	0.47
35	MUNGER	36454	10481	12989	2508	35.63	7704	277	168	1.29
36	BEGUSARAI	86941	31080	33459	2379	38.48	22010	4024	740	2.21
37	LAKHISARAI	59430	21403	23021	1618	38.74	15235	372	0	0.00
38	KISHANGANJ	70221	35066	36668	1602	52.22	25841	3782	0	0.00
	Total	4347246	932359	1047777	115418	24.10	538490	163608	22396	2.14

MGNREGA Aadhaar Camps & Outcomes

S.No	Districts	Aadhaar collected with consent	Aadhaar entered in NREGASoft w.r.to Column 3	% Entered	Total fresh enrollment done during camp	Total no. of filled in Bank consent form shared with Banks for ABP Conversion
1	2	3	4	5=4*100/3	6	7
1	Sheikhpura	10881	49	0.45	940	5082
2	LAKHISARAI	14911	208	1.39	1871	10374
3	GOPALGANJ	25529	1022	4.00	3542	15584
4	PURNIA	45250	1849	4.09	3940	12822
5	ARARIA	21611	893	4.13	2618	15605
6	MADHEPURA	18421	951	5.16	4527	10977
7	NALANDA	9192	491	5.34	1963	1345
8	SHEOHAR	17141	984	5.74	350	4589
9	DARBHANGA	21959	1364	6.21	9421	8156
10	MUZAFFARPUR	27147	2161	7.96	1988	13447
11	KISHANGANJ	33005	2759	8.36	1952	29223
12	MADHUBANI	21002	1926	9.17	5921	7421
13	NAWADA	25867	2721	10.52	1957	13545
14	SAHARSA	28262	3142	11.12	1813	18766
15	SUPAUL	13573	1564	11.52	2178	2008
16	BHOJPUR	12688	1603	12.63	3607	7095
17	ROHTAS	14678	2161	14.72	5371	3366
18	SITAMARHI	12461	1898	15.23	880	9422
19	PATNA	17803	2801	15.73	1222	382862
	BIHAR	699859	141120	20.16	127311	307439

MGNREGA Aadhaar Camps & Outcomes

S.No	Districts	Aadhaar collected with consent	Aadhaar entered in NREGASoft w.r.to Column 3	% Entered	Total fresh enrollment done during camp	Total no. of filled in Bank consent form shared with Banks for ABP Conversion
1	2	3	4	5=4*100/3	6	7
20	BEGUSARAI	34532	5494	15.91	2960	8014
21	VAISHALI	9353	1573	16.82	5742	4299
22	KAIMUR (BHABUA)	16136	2771	17.17	2175	10772
23	ARWAL	5315	999	18.80	1841	2909
24	GAYA	24224	5025	20.74	8040	7206
25	PURBI CHAMPARAN	13405	2835	21.15	3876	8078
26	SAMASTIPUR	27443	5915	21.55	6729	3909
27	BHAGALPUR	18942	4118	21.74	2797	6541
28	KHAGARIA	4690	1772	37.78	1316	1561
29	AURANAGABAD	27943	10596	37.92	2442	11642
30	JAMUI	21515	8476	39.40	2301	1503
31	SIWAN	8061	3409	42.29	2614	1416
32	KATI HAR	25427	11753	46.22	3573	17227
33	MUNGER	9573	5126	53.55	3245	3141
34	SARAN	11860	6524	55.01	6247	8960
35	BUXAR	17168	10189	59.35	7576	3888
36	BANKA	9038	5451	60.31	3706	1286
37	PASHCHIM CHAMPARAN	20805	15839	76.13	2032	12221
38	JEHANABAD	3048	2708	88.85	2038	1177
	BIHAR	699859	141120	20.16	127311	307439

Progress of Social Forestry Works

Sl No.	Name of District	FACILITATOR	No. of Block	No. of GPs	Target 2016-17			No. of units sanctioned			No. of Vanposhaks identified	Progress of Preplanting Activities					plantation activities			
					Road side Plantation	Other Plantation(in units)	Total Plantation	Roadside Plantation	Nahar Tat/Nadi Tat bandh	Individual Land		Survey and site clearance	Arrangements for FYM, insecticide, mud pot w	Pits dugged	Mounds made	Plants available in Forest Deptt Nurc	Hand pumps provided	Plants Planted	Tree Guards Fixed	
1	GAYA	GREENLEAF	24	332	1431	1660	3091	no work done by facilitator												
2	LAKHISARAI *		7	80	8	400	408	314	0	0	0	0	0	0	0	0	0	0	0	
3	NAWADA		14	187	179	935	1114	no work done by facilitator												
4	SAHARSA		10	151	1477	755	2232	557		5	0	0	0	0	0	0	0	0	0	
5	Sheikhpura		6	54	170	270	440	11	6	3	0	0	0	0	0	0	0	0	0	
6	BANKA		11	185	303	925	1228	108	36	4	0	0	0	0	0	0	0	0	0	
7	JAMUI *		10	153	162	765	927	29	0	0	0	0	0	0	0	0	0	0	0	
8	MUNGER		9	101	424	505	929	50	0	0	0	0	0	0	0	0	0	0	0	
9	Supaul *		11	181	172	905	1077	171	15	641	0	0	232	0	0	0	0	46400	4400	
10	ARARIA	TRY	9	218	1000	1090	2090	504		152	1160		y		0	0	0	0	0	
11	PURBI CHAMPARAN		27	405	1013	2025	3038	196	103	110	1024	y	y		0	0	0	0	6700	2000
12	MUZAFFARPUR		16	385	200	1925	2125	546	238	529			2125	y	2000	0	y	5	15600	4600

Progress of Social Forestry Works

Sl No.	Name of District	FACILITATOR	No. of Block	No. of GPs	Target 2016-17			No. of units sanctioned			No. of Vanposhaks identified	Progress of Preplanting Activities						plantation activities	
					Road side Plantation	Other Plantation(in units)	Total Plantation	Roadside Plantation	Nahar Tat/Nadi Tat bandh	Individual Land		Survey and site clearance	Arrangements for FYM, insecticide, mud pot, water trolley, etc made	Pits dugged	Mounds made	Plants available in Forest Deptt Nurseries	Hand pumps provided	Plants Planted	Tree Guards Fixed
13	VAISHALI	CMX	16	290	200	1450	1650	20	106	117	369	189	106	21200	2000	0	37	67800	15600
14	PATNA		23	328	1057	1640	2697	53	0	163	269	195	0	39000	0	0	13	20400	0
15	AURANGABAD		11	157	247	785	1032	291	160	194	793	82	13	13670	1064	0	39	20400	3700
16	SIWAN		19	293	1465	871	2336	153	0	313	619	381		52000	2000	0	55	38400	5400
17	GOPALGANJ		14	234	272	1170	1442	131	13	293	544	236	0	16000	0	0	20	14500	0
18	KATI HAR		16	238	594	1190	1784	86	0	186	358	265	0	14500	0	0	20	14500	0
19	PURNIA		14	246	509	1230	1739	218	0	377	813	236	19	16000	2800	0	30	61000	9800
20	KHAGARIA		7	129	119	645	764	26	2	47	112	75	0	15000		0	32	15000	0
21	NALANDA	BHAWISHYA	20	249	202	1245	1447	0	0	0	0	0	0	0	0	0	0	0	0
22	BHAGALPUR		16	242	481	1210	1691	270	37	892	1506	1199	0	239800	0	0	270	239800	0
23	MADHEPURA		13	170	85	850	935	87	0	42	216	216		25800	0		40	25800	0

Progress of Social Forestry Works

Sl No.	Name of District	FACILITATOR	No. of Block	No. of GPs	Road side Plantation	Other Plantation(in units)	Total Plantation	Roadside Plantation	Nahar Tat/Nadi Tat bandh	Individual Land	No. of Vanposhaks identified	Survey and site clearance	Arrangements for FYM,insecticide, mud pot,w	Pits dugged	Mounds made	Plants available in Forest Deptt Nurs	Hand pumps provided	Plants Planted	Tree Guards Fixed	
24	PASHCHIM CHAMPARAN	SANMAT	18	315	158	1575	1733	15	40	15	0	0	0	0	0	0		0	0	
25	DARBHANGA		18	324	810	1620	2430	178	0	0	0	0	0	0	0	0	0		0	0
26	MADHUBANI		21	399	1017	1995	3012	70	7	0	0	0	0	0	0	0	0		0	0
27	SHEOHAR *		5	53	169	265	434	20	12	12	0	0	0	0	0	0	0		0	0
28	SITAMARHI		17	273	841	1365	2206	50	113	90	0	0	0	0	0	0	0		0	0
29	ARWAL		5	65	185	325	510	70	7	0	0	0	0	0	0	0	0		0	0
30	JEHANABAD KAIMUR		7	93	188	465	653	8	35	70	0	0	0	0	0	0	0		0	0
31	(BHABUA) *	PRAKRITI	11	151	0	755	755	575	0	183	1333	758	758	300	0	0	88	240	116	
32	ROHTAS		19	246	570	1230	1800	500	910	315	3135	1554	663	613	0	0	125	613	300	
33	BHOJPUR		14	228	15	1140	1155	155	141	507	817	1794	0	378	0	0	157	158	47	
34	BUXAR		11	124	130	620	750	63	0	202	323	255	465	155	0	0	19	118	63	
35	SARAN		20	330	2390	1650	4040	394	172	181	881	458	382	270	0	79	190	139	51.5	
36	BEGUSARAI	JAHAN	18	231	0	1155	1155	82	2	235	303	yes	no	67200	0	0	331	66200	63800	
37	KISHANGANJ		7	126	139	630	769	42	1	8	94	yes	no	18200	1000	0	40	12400	400	
38	SAMASTIPUR		20	381	2212	1905	4117	41	0	10	92	yes	y	10200	0	0	21	11200	3800	
	total		534	8347	20594	41141	61735	6084	2156	5896	14761	10018	2638	552286	8864	79	1532	677368	114078	

Status of IHHL against target

Sr.No.	District	Target of FY 2016-17	Ongoing		Completed			%age Achievement Against Target
			Spill over Works	Sanctioned in FY 2016-17	Spill Over Completed in FY 2016-17	Sanctioned and completed in FY 2016-17	Total	
1	2	3	4	5	6	7	8	9=8*100/3
1	Jehanabad	3020	64	0	0	0	0	0.00
2	Patna	13574	184	0	0	0	0	0.00
3	Darbhanga	11886	499	10	1	0	1	0.01
4	Vaishali	12342	100	4	2	0	2	0.02
5	Lakhisarai	3296	186	0	2	0	2	0.06
6	Bhojpur	9525	20	14	8	0	8	0.08
7	Khagaria	6525	2675	0	9	0	9	0.14
8	Samastipur	14166	1443	35	29	0	29	0.20
9	Auranagabad	4304	1657	110	15	0	15	0.35
10	Nawada	5081	2248	294	22	0	22	0.43
11	Purnia	7332	1008	0	42	0	42	0.57
12	Siwan	8767	1831	3	59	0	59	0.67
13	Nalanda	13247	7448	0	105	0	105	0.79
14	Muzaffarpur	5247	2785	0	56	0	56	1.07
15	Saharsa	6156	166	0	75	0	75	1.22
16	Sheohar	1586	53	0	20	0	20	1.26
17	Jamui	2577	897	32	34	0	34	1.32
18	Madhepura	4328	12	468	72	0	72	1.66
19	Purbi Champaran	10545	3707	0	406	0	406	43 3.85
	BIHAR	231000	66811	1604	21165	0	21165	9.16

Status of IHHL against target

Sr.No.	District	Target of FY 2016-17	Ongoing		Completed			%age Achievement Against Target
			Spill over Works	Sanctioned in FY 2016-17	Spill Over Completed in FY 2016-17	Sanctioned and completed in FY 2016-17	Total	
1	2	3	4	5	6	7	8	9=8*100/3
20	Kaimur (Bhabua)	2938	1134	0	114	0	114	3.88
21	Sheikhpura	2759	122	0	109	0	109	3.95
22	Saran	8646	2024	94	431	0	431	4.98
23	Araria	6012	3215	69	384	0	384	6.39
24	Sitamarhi	1949	3067	0	192	0	192	9.85
25	Begusarai	10744	4084	24	1231	0	1231	11.46
26	Madhubani	5175	4939	0	643	0	643	12.43
27	Banka	5258	644	0	727	0	727	13.83
28	Gopalganj	3479	2243	0	537	0	537	15.44
29	Supaul	2679	2581	296	486	0	486	18.14
30	Gaya	8981	2415	2	1633	0	1633	18.18
31	Rohtas	4201	2858	1	896	0	896	21.33
32	Kishanganj	2094	208	0	476	0	476	22.73
33	Bhagalpur	8304	3996	13	2530	0	2530	30.47
34	Munger	1523	670	0	541	0	541	35.52
35	Buxar	5037	921	0	2059	0	2059	40.88
36	Arwal	1343	903	0	1158	0	1158	86.22
37	Pashchim Champara	1773	3092	135	1545	0	1545	87.14
38	Katihar	4601	712	0	4516	0	4516	44 98.15
	BIHAR	231000	66811	1604	21165	0	21165	9.16

Status of Farm Pond against target

Sr.No.	District	Target of FY 2016-17	Ongoing		Completed			%age Achievement Against Target
			Spill over Works	Sanctioned in FY 2016-17	Spill Over Completed in FY 2016-17	Sanctioned and completed in FY 2016-17	Total	
1	2	3	4	5	6	7	8	9=8*100/3
1	Lakhisarai	18	26	0	0	0	0	0.00
2	Patna	450	52	61	0	0	0	0.00
3	Sheohar	110	57	0	0	0	0	0.00
4	Nalanda	880	81	184	1	0	1	0.11
5	Muzaffarpur	578	510	39	1	0	1	0.17
6	Araria	327	108	33	2	0	2	0.61
7	Supaul	282	153	4	2	0	2	0.71
8	Samastipur	572	60	25	6	0	6	1.05
9	Madhepura	165	23	13	2	0	2	1.21
10	Kaimur (Bhabua)	450	118	8	6	0	6	1.33
11	Darbhanga	486	319	42	7	0	7	1.44
12	Bhagalpur	275	116	4	4	0	4	1.45
13	Vaishali	400	121	8	6	0	6	1.50
14	Siwan	660	102	18	10	0	10	1.52
15	Begusarai	347	53	20	6	0	6	1.73
16	Saran	495	187	491	3	7	10	2.02
17	Jehanabad	232	66	2	5	0	5	2.16
18	Banka	635	234	1	14	0	14	2.20
19	Gopalganj	351	329	64	8	0	8	45 2.28
	BIHAR	15000	6732	1255	781	8	789	5.26

Status of Farm Pond against target

Sr.No.	District	Target of FY 2016-17	Ongoing		Completed			%age Achievement Against Target
			Spill over Works	Sanctioned in FY 2016-17	Spill Over Completed in FY 2016-17	Sanctioned and completed in FY 2016-17	Total	
1	2	3	4	5	6	7	8	9=8*100/3
20	Munger	43	73	0	1	0	1	2.33
21	Madhubani	599	107	0	16	0	16	2.67
22	Katihar	530	33	21	18	0	18	3.40
23	Khagaria	194	71	5	6	1	7	3.61
24	Sheikhpura	110	143	1	5	0	5	4.55
25	Purnia	369	95	25	17	0	17	4.61
26	Purbi Champaran	638	116	88	30	0	30	4.70
27	Nawada	592	180	10	29	0	29	4.90
28	Auranagabad	305	257	21	16	0	16	5.25
29	Bhojpur	210	58	3	12	0	12	5.71
30	Rohtas	605	122	7	38	0	38	6.28
31	Pashchim Champaran	300	190	0	20	0	20	6.67
32	Buxar	200	100	10	15	0	15	7.50
33	Jamui	555	1510	9	45	0	45	8.11
34	Gaya	1160	255	6	105	0	105	9.05
35	Sitamarhi	410	311	15	52	0	52	12.68
36	Saharsa	150	105	3	25	0	25	16.67
37	Arwal	98	44	2	31	0	31	31.63
38	Kishanganj	219	247	12	217	0	217	46 99.09
	BIHAR	15000	6732	1255	781	8	789	5.26

Status of AWC against target

Sr.No.	District	Target of FY 2016-17	Ongoing		Completed			%age Achievement Against Target
			Spill over Works	Sanctioned in FY 2016-17	Spill Over Completed in FY 2016-17	Sanctioned and completed in FY 2016-17	Total	
1	2	3	4	5	6	7	8	9=8*100/3
1	Araria	27	0	0	0	0	0	0.00
2	Arwal	10	0	0	0	0	0	0.00
3	Auranagabad	20	0	0	0	0	0	0.00
4	Banka	23	0	0	0	0	0	0.00
5	Begusarai	20	0	0	0	0	0	0.00
6	Bhagalpur	30	0	0	0	0	0	0.00
7	Bhojpur	29	0	0	0	0	0	0.00
8	Buxar	18	0	0	0	0	0	0.00
9	Darbhanga	41	0	5	0	0	0	0.00
10	Gaya	42	0	0	0	0	0	0.00
11	Gopalganj	29	0	0	0	0	0	0.00
12	Jamui	19	0	0	0	0	0	0.00
13	Jehanabad	13	0	0	0	0	0	0.00
14	Kaimur (Bhabua)	19	0	0	0	0	0	0.00
15	Katihar	30	0	0	0	0	0	0.00
16	Khagaria	22	24	0	0	0	0	0.00
17	Kishanganj	16	0	0	0	0	0	0.00
18	Lakhisarai	10	0	0	0	0	0	0.00
19	Madhepura	21	0	3	0	0	0	47 0.00
	BIHAR	1000	24	8	0	0	0	0.00

Status of AWC against target

Sr.No.	District	Target of FY 2016-17	Ongoing		Completed			%age Achievement Against Target
			Spill over Works	Sanctioned in FY 2016-17	Spill Over Completed in FY 2016-17	Sanctioned and completed in FY 2016-17	Total	
1	2	3	4	5	6	7	8	9=8*100/3
20	Madhubani	50	0	0	0	0	0	0.00
21	Munger	0	0	0	0	0	0	0.00
22	Muzaffarpur	45	0	0	0	0	0	0.00
23	Nalanda	35	0	0	0	0	0	0.00
24	Nawada	28	0	0	0	0	0	0.00
25	Pashchim Champaran	43	0	0	0	0	0	0.00
26	Patna	41	0	0	0	0	0	0.00
27	Purbi Champaran	51	0	0	0	0	0	0.00
28	Purnia	39	0	0	0	0	0	0.00
29	Rohtas	7	0	0	0	0	0	0.00
30	Saharsa	19	0	0	0	0	0	0.00
31	Samastipur	48	0	0	0	0	0	0.00
32	Saran	41	0	0	0	0	0	0.00
33	Sheikhpura	7	0	0	0	0	0	0.00
34	Sheohar	8	0	0	0	0	0	0.00
35	Sitamarhi	40	0	0	0	0	0	0.00
36	Siwan	0	0	0	0	0	0	0.00
37	Supaul	23	0	0	0	0	0	0.00
38	Vaishali	36	0	0	0	0	0	48 0.00
	BIHAR	1000	24	8	0	0	0	0.00

Status of Vermi/ NADEP composting against target

Sr.No.	District	Target of FY 2016-17	Ongoing		Completed			%age Achievement Against Target
			Spill over Works	Sanctioned in FY 2016-17	Spill Over Completed in FY 2016-17	Sanctioned and completed in FY 2016-17	Total	
1	2	3	4	5	6	7	8	9=8*100/3
1	Araria	7198	0	0	0	0	0	0.00
2	Arwal	440	0	0	0	0	0	0.00
3	Auranagabad	173	0	0	0	0	0	0.00
4	Banka	476	1	0	0	0	0	0.00
5	Begusarai	755	0	11	0	0	0	0.00
6	Bhagalpur	393	0	0	0	0	0	0.00
7	Bhojpur	92	1	0	0	0	0	0.00
8	Buxar	317	0	0	0	0	0	0.00
9	Darbhanga	1336	0	1	0	0	0	0.00
10	Gaya	2206	0	0	1	0	1	0.05
11	Gopalganj	854	0	0	0	0	0	0.00
12	Jamui	274	1	0	0	0	0	0.00
13	Jehanabad	317	0	0	0	0	0	0.00
14	Kaimur (Bhabua)	0	0	0	0	0	0	0.00
15	Katihar	3151	0	0	0	0	0	0.00
16	Khagaria	531	0	0	0	0	0	0.00
17	Kishanganj	186	0	0	0	0	0	0.00
18	Lakhisarai	12	0	0	0	0	0	0.00
19	Madhepura	167	0	1	0	0	0	49 0.00
	BIHAR	40000	14	33	7	0	7	0.02


Status of Vermi/ NADEP composting against target

Sr.No.	District	Target of FY 2016-17	Ongoing		Completed			%age Achievement Against Target
			Spill over Works	Sanctioned in FY 2016-17	Spill Over Completed in FY 2016-17	Sanctioned and completed in FY 2016-17	Total	
1	2	3	4	5	6	7	8	9=8*100/3
20	Madhubani	1763	0	0	0	0	0	0.00
21	Munger	204	0	0	0	0	0	0.00
22	Muzaffarpur	585	0	0	0	0	0	0.00
23	Nalanda	106	0	1	0	0	0	0.00
24	Nawada	294	0	0	0	0	0	0.00
25	Pashchim Champara	0	1	0	0	0	0	0.00
26	Patna	512	0	0	0	0	0	0.00
27	Purbi Champaran	2092	0	3	0	0	0	0.00
28	Purnia	1769	1	9	0	0	0	0.00
29	Rohtas	203	0	0	0	0	0	0.00
30	Saharsa	86	5	0	0	0	0	0.00
31	Samastipur	6699	0	0	0	0	0	0.00
32	Saran	816	0	0	0	0	0	0.00
33	Sheikhpura	59	0	0	0	0	0	0.00
34	Sheohar	204	0	0	0	0	0	0.00
35	Sitamarhi	2922	1	0	4	0	4	0.14
36	Siwan	873	0	7	0	0	0	0.00
37	Supaul	1289	0	0	0	0	0	0.00
38	Vaishali	646	3	0	2	0	2	50 0.31
	BIHAR	40000	14	33	7	0	7	0.02

Barefoot Technicians selection process

Steps involved in selection process of BFT candidates after the completion of survey:-

1. Constitution of screening committee. The members of the screening committee will be



BFT Selection process Contd.

2. Selection of the Venue for screening test at District level.
3. Date of screening test will be finalized by the State and informed to districts. The test will be conducted in 1st week of September.
4. Model question bank will be provided 3 days before the test date and Screening Committee needs to prepare question paper of 50 questions based on model paper.
5. Executive Engineer and Assistant Engineer will evaluate the answer sheets and qualifying marks will be 50%.
6. List of Selected candidates will be shared with State before 10th September.
7. Blocks where candidates could not be identified in Phase 1 will again conduct survey in Phase 2.

Survey Reports received from Districts for BFT

S no	District	No. of Blocks	No of Blocks where candidates identified for Screening Test	No of Blocks not covered through BFT (Will be covered in Phase 2)	No. of candidates identified for BFT	Education Qualification			Men	Woman	SC/ST
						Matric	Inter	Graduate			
1	Araria	9	8	1	35	19	12	4	22	13	19
2	Aurangabad	10	10	0	49	23	19	7	46	3	17
3	Begusarai	15	8	7	31	19	9	3	22	9	13
4	Bhagalpur	10	10	0	38	21	17	0	31	7	6
5	Bhojpur	14	14	0	80	38	24	18	80	0	27
6	Gaya	24	13	11	84	81	3	0	64	20	64
7	Gopalganj	13	10	3	54	32	6	16	52	2	18
8	Katihar	14	8	6	34	17	17	0	30	4	4
9	Khagaria	3	3	0	6	3	2	1	5	1	2
10	Lakhisarai	8	8	0	26	14	9	3	26	0	7
11	Madhepura	13	5	8	20	11	7	2	16	4	4
12	Munger	7	7	0	29	15	13	1	19	10	6
13	Muzaffarpur	10	10	0	26	20	5	1	23	3	5
14	Nawada	14	14	0	81	36	35	10	60	21	22
15	Paschim Chamaparan	18	10	8	27	20	6	1	26	1	4
16	Purnia	13	13	0	57	30	22	5	38	19	13
17	Samastipur	6	5	1	21	8	9	4	17	4	10
18	Saran	18	14	4	61	47	12	2	60	1	18
19	Sheikhpura	6	4	2	11	8	3	0	9	2	0
20	Supaul	11	11	0	52	9	39	4	39	13	14

BFT reports not received

S no	District
1	Arwal
2	Banka
3	Buxar
4	Darbhanga
5	Jamui
6	Jehanabad
7	Kaimur
8	Kishanganj
9	Madhubani
10	Nalanda
11	Patna
12	East Chamaparan
13	Rohtas
14	Saharsa
15	Sheohar
16	Sitamarhi
17	Siwan
18	Vishali

GEO MGNREGA

- **Geo MGNREGA** : Mobile based Photo Geo tagging of all assets created under Mahatama Gandhi NREGA.
 - Simple Android based smart phone - Panchayat Rozgar Sewaks / Technical Assistant
 - Validation by Programme Officer at the Block level
 - Both online and offline uploading
 - All assets available on Geo MGNREGA web platform
 - Bring your Own Device (BYOD) method for mobile use
 - All DRDA Directors are the District GIS Nodal Officer (DGNO) for GeoMGNREGA
 - Subsequent Training programme shall be shared with all the districts

GEO MGNREGA



** District wise Plan will be Shared through Letter
GAS: GeoMGNREGA ASSET SUPERVISOR
MSE: MGNREGA SPATIAL EMULATOR

Other Action Points for the Districts

- **New Asset Register to be maintained in all GPs**
 - ✓ Direction & format sent : Letter No 275605 dated 17.06.2016
 - ✓ Printing to be done at District Level
 - ✓ Registered to be maintained by 31st July 2016 & upload its status also on MIS.
- **Annual Master Circular**
 - ✓ Annual Master Circular to be printed & distributed to all concerned up to GP level.
 - ✓ Direction sent : Letter No.275606 Dated 17.06.2016
 - ✓ Status to be uploaded on MIS
- **Uploading of Photos of Assets under MGNREGA** :
 - ✓ MoRD has developed a Online Portal -Focus which will be launched on 2nd February 2017.States has been asked to upload .Direction & guidelines sent to district through letter no. 276920 dated 01.07.2016
 - ✓ Action Points for Districts
 - ✓ Capturing of Photos of good assets created under MGNREGA & Uploading it on MIS through DPC login
 - ✓ Photographs should be of good quality.

Status of Assets Register & Distribution of Master Circular

S No.	Districts	No. of Panchayat s	No. of Panchayats having Master Circular	No. of Panchayats having New Asset Register maintained at GP
1	2	3	4	5
20	KISHANGANJ	126	16	16
21	BUXAR	142	0	21
22	GOPALGANJ	234	30	30
23	JAMUI	153	33	31
24	PURBI CHAMPARAN	405	20	31
25	AURANAGABAD	203	37	38
26	NALANDA	249	217	40
27	SITAMARHI	273	27	46
28	PASHCHIM CHAMPARAN	315	44	51
29	Sheikhpura	54	54	54
30	SAMASTIPUR	381	31	61
31	LAKHISARAI	80	80	80
32	MUNGER	101	60	101
33	MADHEPURA	170	76	118
34	GAYA	332	158	147
35	SARAN	330	193	176
36	DARBHANGA	324	174	186
37	BHOJPUR	228	156	228
38	BEGUSARAI	231	239	238
	BIHAR	8411	1718	1717

Status of Assets Register & Distribution of Master Circular

S No.	Districts	No. of Panchayat s	No. of Panchayats having Master Circular	No. of Panchayats having New Asset Register maintained at GP
1	2	3	4	5
1	ARARIA	218	0	0
2	ARWAL	65	0	0
3	BANKA	185	1	0
4	JEHANABAD	93	0	0
5	KAIMUR (BHABUA)	151	22	0
6	KATI HAR	238	0	0
7	KHAGARIA	129	0	0
8	MUZAFFARPUR	385	0	0
9	NAWADA	187	0	0
10	PATNA	328	8	0
11	PURNIA	246	0	0
12	SHEOHAR	53	0	0
13	SAHARSA	151	1	1
14	SUPAUL	181	1	1
15	VAISHALI	290	24	1
16	BHAGALPUR	242	2	2
17	MADHUBANI	399	5	5
18	SIWAN	293	1	6
19	ROHTAS	246	8	8
	BIHAR	8411	1718	591717

Ranking of Districts under MGNREGA

Sr. No.	Criteria	Formula	Score	Calculation of Score
1. PHYSICAL MANAGEMENT				
1.1	Persondays Generation	(Total Persondays Achieved×100/Approved Persondays)=X	8	8× X/100
1.2	Average Persondays Per Panchayat Per Day	(Average Persondays Per Panchayat Per day of the distric) ×100 /District with Highest Average Persondays per panchayat per day)= Y	7	7× Y/100
1.3	Work Completion Rate	(Total Works Completed×100/Total Works Started Since Inception)=Z	10	10× Z/100
1.4	Focus Area IHHL	(Total Works Completed in FY 2016-17×100/Total Target)=A	3	3 × A/100
1.5	Focus Area AWC	(Total Works Completed in FY 2016-17×100/Total Target)=B	3	3 × B/100
1.6	Focus Area Farm Pond	(Total Works Completed in FY 2016-17×100/Total Target)=C	3	3 × C/100
1.7	Focus Area Vermi Compost/NADEP Tank	(Total Works Completed in FY 2016-17×100/Total Target)=D	3	3 × D/100
1.8	Focus Area Roadside Plantation	(Total Works taken up in FY 2016-17×100/Total Target)=E	3	3 × E/100
2. Participation of Vulnerable Section				
2.1	Participation of Women	(Persondays generated of Women×100/Total Persondays generated) =F	5	5 ×(X+Y/2)% × (F) %
2.1	Participation of SC/ST	(Personday generated of SC/ST×100/Total Personday generated) =G	5	5×(X+Y/2)% × (G) %
3. MIS Management				
3.1	Muster Roll Performance	(Total e-Muster Roll filled) ×100/Total e-MR whose T +2 day is over)=H	8	8× H/100
3.2	E-MR with Wage list	(No. Of e-MR covered under wage list×100/Total e-MR filled)= I	3	3× I/100
3.3	FTO Status	FTO Signed by 1 st Signatory ×100/Total FTO generated)=J	2	2× J/100

Ranking of Districts under MGNREGA

		FTO Signed by 2 nd Signatory $\times 100$ / FTO Signed by 1 st Signatory) = K	2	2 \times K / 100	
3.4	Aadhaar Seeding on MIS	(Total No. of Aadhaar Seeded $\times 100$ / Total No. of Active Workers) = L	5	5 \times L / 100	
4. Financial Management					
4.1	Timely Payment	[(Total Wage Paid – Total Delay payment) $\times 100$ / Total Wage Paid] = M	15	15 \times M / 100	
4.2	Expenditure on Agriculture & Allie Activities	% Expenditure on Agriculture & Allied Activities = N	5	If N < 60 = 0 Marks. If N \geq 60 but < 70 = 4 Marks, If N \geq 70 = 5 Marks	
5. Infrastructure					
	Bharat Nirman Rajiv Gandhi Seva Kendra	(Total BNRGSK Completed $\times 100$ / Total Started) = O	5	5 \times O / 100	
6. Transparency					
	Photo Uploading of Completed Works	(Total No. Of Completed Works in which Photo has been uploaded $\times 100$ / Total Works Completed) = P	5	5 \times P / 100	

Ranking of Districts on the above Criteria for the Month of July 2016

(Data taken from MIS on 17.08.2016)			
Sr.No.	District	Total Marks obtained out of 100	Rank
	2	87	88
1	Sheohar	56.824	1
2	Jehanabad	54.954	2
3	Madhepura	50.829	3
4	Arwal	49.595	4
5	Munger	48.756	5
6	Katihar	48.115	6
7	Saharsa	47.673	7
8	Lakhisarai	47.149	8
9	Kishanganj	46.614	9
10	Bhagalpur	45.499	10
11	Buxar	44.534	11
12	Auranagabad	43.699	12
13	Nalanda	43.425	13
14	Samastipur	43.197	14
15	Nawada	43.091	15
16	Saran	42.851	16
17	Banka	42.362	17
18	Purnia	41.748	18
19	Rohtas	41.587	19

Ranking of Districts on the above Criteria for the Month of July 2016

(Data taken from MIS on 17.08.2016)		Total Marks obtained out of 100	Rank
Sr.No.	District		
	2	87	88
20	Siwan	41.328	20
21	Vaishali	40.369	21
22	Bhojpur	40.310	22
23	Jamui	39.845	23
24	Gopalganj	39.654	24
25	Sheikhpura	39.300	25
26	Araria	38.633	26
27	Gaya	38.156	27
28	Pashchim Champaran	38.080	28
29	Begusarai	36.658	29
30	Purbi Champaran	36.551	30
31	Kaimur (Bhabua)	35.395	31
32	Darbhanga	34.037	32
33	Sitamarhi	33.745	33
34	Madhubani	32.270	34
35	Khagaria	31.688	35
36	Supaul	31.473	36
37	Muzaffarpur	30.246	37
38	Patna	30.220	38

Over View of MGNREGA & Way Forward in next 1 Month

- 100 percent Completion of Work Started till 31.03.2015
- Ensure 100 % Aadhaar seeding & Verification by PO of Active workers in nregasoft.
- Submission of Aadhar consent forms to Banks.
- Ensure that New Asset Register is maintained in all GPs as the new guidelines sent by the department.
- Job Card Verification & Updation in the Month of August & September 2016
- In the Current FY 2016-17 ,75 % of the payment under wages to workers are with delay .
- Payment of Wages Should be ensured within 15 Days of the closure of the Muster Roll . The FTO should be generated & Signed by the 1st & 2nd Signatory within the stipulated time.
- Focus should be on creation of Individual Assets under MGNREGA
- The Expenditure on Agriculture & Allied Activities should be at least 60 % of total expenditure .
- **Information display board (durable)** at every worksite.

Over View of MGNREGA & Way Forward in next 1 Month

- Payment of pending wage liabilities of FY 2015-16.
- Plantation Works to be carried out on priority basis in the next 1 month.
- Ensure Completion of Data entry of GPDP

Thanks You